

GENERAL NOTES:

- The land included in this plan is zoned RSA.
- All coordinates shown hereon are based on the Maryland State Grid System.
- The area covered is located on Tax Map #42, Parc 76.
- The total area of this plan is 4.416 acres.
- All roadways are existing.
- Any damage to county owned rights-of-way shall be corrected at the developer's expense.
- Number of Units shown: 107
- Number of Number of Spaces Required: 214, Provided: 214
- Maximum Building Coverage: 40%
- A. 910: 542 ft = 135.49 Min. Lot Size
B. 920: 533 ft = 133.20 Min. Lot Size
C. 950: 600 ft = 150.43 Min. Lot Size

LEGEND

- Contour Interval 2 ft
- Existing Contour 320
- Proposed Contour 204
- Spot Elevation
- Direction of Drainage
- Existing Trees to be Saved
- Walk Out Basement

NOTE: Approved Road Construction Plans shall be used for installation of Public Utilities.

Public Water & Sewer shown for reference only.
See Water & Sewer Plans Contract No 24-1211-D
& F 85-12

NOTE: Sediment & Erosion Control for Previously Approved Road Construction Plans F 85-12 to be utilized.

SUBDIVISION NAME	SECT./AREA	LOT/PARCEL
GLENSHIRE TOWNE	1	Lots 1-107
PLAT# OR L/T# BLOCK#	ZONED	TAX/ZONE MAP
6068-070	RSA	42

WATER CODE: E-14 SEWER CODE: 4400300

DATE: 12-19-84

FILE NO.: 81-060-X

NOTE: The Contractor or Developer shall contact the Construction Inspector, Survey Division 24 hours in advance of commencement of work at 702-7272.



CLARK • FINEFROCK & SACKETT
ENGINEERS • PLANNERS • SURVEYORS

11315 LOCKWOOD DRIVE • SILVER SPRING, MARYLAND 20904 • (301) 593-3400

DATE: 12-19-84

FILE NO.: 81-060-X

NOTE: The Contractor or Developer shall contact the Construction Inspector, Survey Division 24 hours in advance of commencement of work at 702-7272.

STATE OF MARYLAND
DEPARTMENT OF LAND MANAGEMENT
RECORDS SECTION
GLENSHIRE TOWNE
PARCEL "A" SECT. 1
6TH ELECTION DISTRICT
HOWARD COUNTY, MARYLAND

FOR: PLATE HOME CORP.
1120 New Hampshire Ave
Silver Spring, Md. 20904
FILE NO.: 81-060-X

DATE: 12-19-84

FILE NO.: 81-060-X


NOTE: The Contractor or Developer shall contact the Construction Inspector, Survey Division 24 hours in advance of commencement of work at 702-7272.

STATE OF MARYLAND
DEPARTMENT OF LAND MANAGEMENT
RECORDS SECTION
GLENSHIRE TOWNE
PARCEL "A" SECT. 1
6TH ELECTION DISTRICT
HOWARD COUNTY, MARYLAND

FOR: PLATE HOME CORP.
1120 New Hampshire Ave
Silver Spring, Md. 20904
FILE NO.: 81-060-X

DATE: 12-19-84

FILE NO.: 81-060-X




GENERAL NOTES

- Grading Permits shall be obtained prior to installation of sediment control.
- All Sediment Control Measures will be installed and stabilized according to this plan prior to any other grading, clearing or disturbance of existing surface of site.
- Notify the Bureau of Inspections and Permits at least 24 hours before starting any work.
- All Sediment Control Practices to conform to the "Standards and Specs for Soil Erosion and sediment Control in Developing Areas", and shall be adjusted to meet actual field conditions.
- All structural Sediment Control Measures are to remain in place until permission for their removal has been obtained from the Bureau of Inspections and Permits.
- On site inspection and maintenance of all sediment control measures including clean-out of Sediment Traps and Dikes, and proper establishment of all planned vegetative measures will be the responsibility of the developer or his representative on the site's or a continuing day to day basis.
- It will be the developer's responsibility to provide additional Sediment & Erosion Control Devices to protect stabilized areas during construction.
- The contractor shall keep all public roads free of sediment deposits left from traffic leaving construction site.
- Approval of this plan is conditional upon the approval of Sediment Control Plan for the off-site waste or borrow area prior to the import of and borrow or export of waste to or from this site.
- See Pages 51.01 - 51.08 of the Maryland Sids & Specs for Soil Erosion and Sediment Control for Permanent Seeding and Pages 50.01-50.05 for Temporary Seeding.
- As per COMAR 08.05.01.06 - "Following initial soil disturbance or redistribution, permanent or temporary stabilization shall be completed within: (a) Seven calendar days as to the surface of all perimeter controls, dikes, swales, ditches, perimeter slopes, and all slopes greater than 3 horizontal to one vertical (3:1) and (b) Fourteen days as to all other disturbed or graded areas on the project site."
- All Pipes to be blocked at the end of each day (See detail below).
- The total amount of Straw Bale Dikes/Silt Fence shown = 0 LF.

14. SITE ANALYSIS:

A Total Area: 11723 Acres
 B Area to be Roved: 1100 Acres
 C Area to be Paved: 0263 Acres
 D Area to be seeded: 4,673 Acres
 E Area Undisturbed: 5507 Acres



CONSTRUCTION SPECIFICATIONS:

- All dikes shall be compacted by earth-moving equipment.
- All dikes shall have positive drainage to an outlet.
- Top width may be wider and slope may be flatter if desired to facilitate crossing by construction traffic.
- Field location should be adjusted as needed to utilize a stabilized safe outlet.
- Earth dikes shall have an outlet that functions with a min. of erosion. Runoff shall be conveyed through a sediment trapping device such as a sediment trap or sediment basin where either the dike or the drainage area above the dike are not adequately stabilized.
- Stabilization shall be: (A) in accordance with the Sids & Specs for Seed and Straw Mulch if not in seeding season (B) flow channel as per Std Detail ED-1, pg 10.03 of the Sids & Specs.

EARTH DIKE DETAIL (ED.)

NO SCALE


CONSTRUCTION SEQUENCE:

- Obtain Grading Permit.
- Sediment Basin is to be functioning before grading is to be started.
- Install Sediment & Erosion Control Measures.
- Clear and Rough Grade Site.
- Construct Buildings, sidewalks, curb & gutter and sidewalks.
- Upon approval of Sediment & Erosion Control Inspector, remove Sediment & Erosion Control measures and stabilize area.

NOTE:
Ex. Sediment Basin is to be in place and functioning before grading is to be started. See F-85-12 for Sediment Basin detail and additional Sediment & Erosion Control.

SOST. TRAP #1

DA = 0.05 Acres
 Storage Required = 0.05 (1800) = 1170 cft
 Storage Provided = 1170 cft
 Depth = 3ft
 Top Stone Crest = 3440
 Bottom Elevation = 3400
 Cleanout Elevation = 3415
 Bottom Dimensions = 7x24'



CONSTRUCTION SPECIFICATIONS:

- Area under embankment shall be cleared, grubbed and stripped of any vegetation and root mat. The pool area shall be cleared.
- The fill material for the embankment shall be free of rocks and other woody vegetation as well as over-sized stones, rocks, organic material or other projectable material. The embankment shall be compacted by traversing with equipment which is to be used for construction.
- The crest and outlet shall be stable and flat.
- The stone outlet in the outlet shall be small rip rap 4"-8" along with 1" thickness of 2" aggregate placed on the grade side on the small rip rap or embedded filter cloth in the rip rap.
- Soil height shall be removed and trap restored to its original dimensions when the sediment has accumulated to 1/2 the design depth of the trap.
- The structure shall be inspected after each rain and repairs made as needed.
- Construction operations shall be carried out in such a manner that erosion and water pollution is minimized.
- The structure shall be removed and the area stabilized when the drainage area has been properly stabilized.

STONE OUTLET SEDIMENT TRAP (S.O.S.T.) ST.V.

NO SCALE



ENGINEER'S CERTIFICATE


I hereby certify that this plan for Erosion and Sediment Control represents a practical and workable plan based on my personal knowledge of the site conditions and that it was prepared in accordance with the requirements of the Howard Soil Conservation District.

Thomas Laurence 11-19-84
 Signature of Developer/Builder
 THOMAS LAURENCE

G. Nelson Clark 11-19-84
 Signature
 G. Nelson Clark


CLARK • FINEFROCK & SACKETT	
ENGINEERS • PLANNERS • SURVEYORS	
11315 LOCKWOOD DRIVE • SILVER SPRING, MARYLAND 20904 • (301) 583-3400	
DESIGNED	SCALE
J.P.A.	AS SHOWN
DRAWN	DRAWING
BAF	3 of 5
CHECKED	JOB NO.
J.P.A.	B1-060
DATE	FILE NO.
12-19-84	B1-060SE
SEDIMENT AND EROSION CONTROL PLAN	
LOTS 1 THRU 107	
GLENNSHIRE TOWNE	
PARCEL "A" SEC. 1	
8TH ELECTION DISTRICT, MARYLAND	
FOR: PULTE HOME CORP	
11120 New Hampshire Ave	
Silver Spring, Maryland 20904	

SDP-85-93



APPROVED: FOR PUBLIC WATER AND PUBLIC SEWERAGE SYSTEMS.	
HOWARD COUNTY HEALTH DEPARTMENT	
<i>Howard County Health Department</i> 1-22-81	
COUNTY HEALTH OFFICER	DATE
APPROVED: HANOVER COUNTY OFFICE OF PLANNING & ZONING	
<i>Planning Director</i> 1-22-85	
PLANNING DIRECTOR	DATE
CIVIL DIVISION OF LAND DEVELOPMENT AND ZONING ADMINISTRATION	
<i>Civil Division of Land Development and Zoning Administration</i> 1-23-85	
APPROVED: FOR PUBLIC WATER AND PUBLIC SEWERAGE, STORM DRAINAGE SYSTEMS AND PUBLIC ROADS	
HOWARD COUNTY DEPARTMENT OF PUBLIC WORKS	
DIRECTOR	DATE
<i>Director</i> 1-21-85	
CHIEF BUREAU OF ENGINEERING	DATE
1-18-85	

For Continuation: See Sheet 1



PLANT SCHEDULE

KEY	PLANT NAME	SIZE	QUANT	REMARKS
PENNSYLVANIA APPROVED STREET TREES SEE NOTE BELOW				
	ACER PLBVRUM 'OCT GLORY' OCTOBER GLORY MAPLE	12-3" CAL 12-14' HT	41	BED HEAVY EASE
	ZELKOVA S. 'VILLAGE GREEN' VILLAGE GREEN ZELKOVA		24	
	QUERCUS RUBRA NORTHERN RED OAK		29	
	QUERCUS PALUSTRIS PIN OAK		7	
	ACER PLBVRUM 'OCT GLORY' OCTOBER GLORY MAPLE	12-3" CAL 12-14' HT	5	BED HEAVY EASE
	ZELKOVA S. 'VILLAGE GREEN' VILLAGE GREEN ZELKOVA		7	
	QUERCUS RUBRA NORTHERN RED OAK		5	
	QUERCUS PALUSTRIS PIN OAK		15	
	FRAXINUS P. LANCEOLATA MARSHALL'S GREEN OAK		16	
	PLATANUS ACERIFOLIA LONDON PLANE TREE		21	
	PRUNUS SEPP. 'KANZAN' KANZAN CHERRY	22 1/2" CAL 8-10' HT	15	
	PRUNUS C. 'THUNDER CLOUD' PURPLE LEAF PLUM		9	
	AMELANCHIER CANADENSIS SERVICE BERRY		22	
	COPNUS FLOREDA FLOWERING DOGWOOD		10	
	MALUS SNOWDRIFT SNOWDRIFT CRABAPPLE		7	
	PINUS STROBUS EASTERN WHITE PINE	6-8' HT	75	BED HEAVY

~~NOTE~~ 3

- THIS PLAN SUPERCEDES PREVIOUSLY APPROVED
ROAD CONSTRUCTION PLANS #81-000D, DATED 8-1-84.
FOR STREET TREE PLANTING ONLY
 - CONTRACTOR SHALL VERIFY LOCATION OF ALL
UNDERGROUND UTILITIES PRIOR TO DIGGING
 - ALL PLANTING SHALL BE DONE IN ACCORDANCE
WITH ATTACHED SPECIFICATIONS

DATE 1-20-84 REVISION PREVIOUS NO PER COUNT COMMENTS

Digitized by srujanika@gmail.com

CLARK • FINEFROCK & SACKETT

1315 LOCKWOOD DRIVE • SILVER SPRING, MARYLAND 20901

LANDSCAPE PLANTING PLAN

LANDSCAPE PLANTING PLAN

LOT# THRU DT SECT.

~~GLENCHIRE TOWNE (PARCELS)~~

RECEIVED
SEARCHED
INDEXED
SERIALIZED
FILED
APR 1 1968
FBI - NEW YORK


HT OWNED BY THE STATE OF MARYLAND

E FORM 8 PULITE HOME COPY
WCO NEW YORK CITY FILE NO. 31

SILVER SPRINGS, MD 20504

Page 1 of 1

SDP-85-93



APPROVED
DIVISION OF LAND DEVELOPMENT &
ZONING ADMINISTRATION
HOWARD COUNTY, MARYLAND
DATE 12-14-84

APPROVED FOR PUBLIC WATER AND PUBLIC SEWERAGE SYSTEMS HOWARD COUNTY HEALTH DEPARTMENT	
<i>Joyce Pendleton</i>	1-22-85
COUNTY HEALTH OFFICER	DATE
APPROVED BY HOWARD COUNTY OFFICE OF PLANNING & ZONING	
<i>V. Dennis Harris Jr.</i>	1-23-85
PLANNING DIRECTOR	DATE
<i>John M. MacLean</i>	1-23-85
CHIEF, DIVISION OF LAND DEVELOPMENT AND ZONING ADMINISTRATION	DATE
APPROVED FOR PUBLIC WATER AND PUBLIC SEWERAGE STORM DRAINAGE SYSTEMS AND PUBLIC ROADS HOWARD COUNTY DEPARTMENT OF PUBLIC WORKS	
<i>John Nally</i>	1-21-85
DIRECTOR	DATE
<i>W. S. Gandy</i>	1-18-85
CHIEF BUREAU OF ENGINEERING	DATE



SDP-85-93