

PLAN VIEW


SCALE: 1" = 10"


-SANDBAG (TYP)

TYPICAL SANDBAG DIKE

SCALE: NTS

-IMPERVIOUS SHEETING





Stakes or SECTION B-B

DEWATERING BASIN DETAILS Scala: None

SEQUENCE OF STREAM DIVERSION: DURATION CONSTRUCT SANDBAG DIKE A. 1 Day *PUMP WATER FROM UPSTREAM OF SANDBAG DIKE A TO DOWNSTREAM OF PROPOSED SANDBAG DIKE B. NA 1 Day CONSTRUCT SANDBAG DIKE B. **PUMP WATER FROM STILLING BASIN TO DOWNSTREAM OF SANDBAG DIKE B. Dewatering Basin NA 15 Days CONSTRUCT CMP EXTENSION AND RCP. 6 Days CONSTRUCT RIP RAP STILLING BASIN. 1 Day REMOVE SANDBAG DIKE B. 1 Day REMOVE SANDBAG DIKE A AND CEASE PUMPING.

* Pump shall be capable of 5 gal/min minimum

** Pump shall be capable of 10 gal/min minimum

54'' DIA CMP AT STA 112 ±

DOWNSTREAM EXTENSION

STREAM DIVERSION

-There shall be a 5 day clear weather forecast prior to starting this work,

- The Engineer shall notify the Sediment Control Inspector

prior to allowing the Contractor to begin this work.

The Contractor shall not remove the sandbag dikes until permission is received from the Sediment Control Inspector.

DEPARTMENT OF PUBLIC WORKS HOWARD COUNTY, MARYLAND.		TRANSPORTATION PROJECTS AND	DES : WFM	WFM 2	NEW SHEET ADDED	7/93	
			DRN : WFM	WFM 3	Sadiment/Erosion Notas Addad	9/93	
			WATERSHED MANAGEMENT DIVISION	DKN : WFM	_		
DIRECTOR OF PUBLIC WORKS DATE	CHIEF, BUREAU OF ENGINEERING	DATE	D.P.W. / BUREAU OF ENGINEERING	CHK : TW			
CHIEF, TRANSPORTATION PROJECTS AND DATE WATERSHED MANAGEMENT DIVISION	CKIEF, BUREAU OF HIGHWAYS	DATE	HOWARD COUNTY, MARYLAND.	DATE: 7/28/9	3 BY NO.	REVISION	DATE

CENTENNIAL LANE OLD ANNAPOLIS ROAD TO STA 136 · 00 CAPITAL PROJECT J-4015-III

SCALE

AS SHOWN

SHEET

14CoF 27

ELECTION DISTRICT NO 2 HOWARD COUNTY, MARYLAND

3

usr2/malone/cenn.div