GENERAL NOTES

I. This plan is subject to compliance with the 4th Edition of the Howard County Subdivision Regulations and

410.850.4620

410 787 9068

1.800.257.7777

- the amended Howard County Zoning Regulations pursuant to Council Bill 75-2003. 2. Subject property is zoned "RC-DEO" per the 02/02/04 Comprehensive Zoning Plan.
- 3. Private water and sewer will be used within this site. 4. The project is not within the metropolitan district.
- 5. Gross area of site: 27.859 ac.±
- 6. Area of proposed public R/W: 1.8561 ac.± 7. Number of proposed buildable lots: 12
- Area of proposed buildable lots: 13,7949 ac. 8. Number of Buildable Preservation Parcels: 1
- Area of Buildable Preservation Parcels: 1.6394 ac. ±
- 9. Number of Non-Buildable Preservation Parcels: 5 Area of Non-Buildable Preservation Parcels = 10.5682 ac. ±
- 10. The project is in conformance with the latest Howard County Standards unless waivers have been
- 11. The Contractor shall notify the following utility companies or agencies at least five(5) working days before starting work shown on these plans:
- State Highway Administration BGE(Contractor Services)
- BGE(Underground Damage Control) Miss Utility
- Colonial Pipeline Company Howard County, Dept. of Public Works, Bureau of Utilities
- Howard County Health Department 1.800.743.0033/410.224.9210
- 12. The contractor shall notify Miss Utility at 1-800-257-7777 at least 48 hours prior to any excavation 13. The contractor shall notify the Department of Public Works/Bureau of Engineering Construction Inspection
- Division at (410) 313-1880 at least five (5) working days prior the start of work. All fills for public road surfaces require 95% compaction (AASHTO-T-180).
- 14. All construction shall be in accordance with the latest standards and specifications of Howard County plus MSHA standards and specifications if applicable.
- 15. Traffic control devices, markings and signing shall be in accordance with the latest edition of the Manual of Uniform Traffic Control Devices (MUTCD). All street and regulatory signs shall be in place prior to
- 16. The lots shown hereon comply with the minimum ownership, width and lot area as required by the Maryland State Department of the Environment.
- This area designates a private sewage easement, of at least 10,000 SF as required by the Maryland State Department of the Environment for individual sewage disposal (COMAR 26.04.03). Improvements of any nature in this area are restricted until public sewerage is available. These easements shall become null and void upon connection to a public sewerage system. The County Health Officer shall have the authority to grant adjustments to the private sewage easement. Recordation of a
- modified sewage easement shall not be necessary. 18. All wells and septic fields within 100' of property's boundary have been shown. 19. The septic fields are located on soil types BrC2, BrC3, MIB2, MIC2, MIC3, MID2 and MgC2 as per the
- soil survey of Howard County, Maryland. Soils Map #9. 20. On-site topography based on a Field Run Topographic Survey prepared by FSH Associates in February
- 2002 with two foot contours. Off-site and non-critical topography based on Howard County 1993 Aerial Topographic Surveys with five foot contours. 21. All wells to be drilled prior to submittal of record plat for signature. It is the developer's responsibility


to schedule the well drilling prior to final plat submission. It will not be considered 'government delay' i

- the well drilling holds up the Health Department signature of the record plat. 22. Existing septic system on proposed lots 1, 3, \$ 9 to be properly abandoned per Health Department
- requirements prior to submittal of record plat for signature. 23. Existing structures on-site to be removed prior to submittal of record plat for signature.
- 24. Proposed well on lot 9 to be drilled at furthest point from abandoned septic on lot 9.
- 25. Ground water appropriation permit must be issued prior to record plat submission and/or prior to 26. A.P.F.O. traffic study prepared by Street Traffic Studies, Ltd., October 9, 2002 and approved under
- 27. Wetlands delineation and report and Forest Stand Delineation prepared by Exploration Research Inc.
- 28. The coordinates shown hereon are based upon the Howard County Geodetic Control which is based on the
- Maryland State Plane Coordinate system. Howard County monument numbers 101A and 17AB were used for 29. Stormwater Management for Cpv is provided for in a Surface Sand Filter facility and Rev is provided for in grass swales. The Surface Sand Filter facility is privately owned and maintained by the Home Owners Association. WQv for lot 1 is provided for by a dry swale. WQv for lots 6-9 \$ 11 is provided for by sheet flow to buffer, rooftop disconnects and non-rooftop disconnects. WQv for lots 2-5, 10 \$ 12 is provided for
- 30. No grading, removal of vegetative cover or trees, or placement of new structures is permitted within the limits of wetlands, streams, or their buffers and forest conservation easement areas.
- 31. The geotechnical report for this project was prepared by Geo-Technology Associates, Inc. dated 32 For flag or pipestern lots, refuse collection, snow removal and road maintenance are provided to the
- junction of the flag or pipestern and road right-of-way line and not to the pipestern lot driveway. 33. Non Buildable Parcel 'E' is created to provide access to adjacent Parcel 18, Parcel 'E' will be transferred
- to the owners of Parcel 18 after plat recordation. 34. This project is subject to waiver petition WP-03-148 in which on July II, 2003 the Planning Director approved a waiver from Section 16.119.(e)(5) to allow the proposed Right of Way of Road 'A' to tie into
- existing Cavey Lane without the required 25 feet truncations on either side of the Right of Way. 35. This project complies with the requirements of Section 16.1200 of the Howard County Code for Forest Conservation by retaining 0.35 acres of forest Forest Conservation Easement 1, retaining 2.89 acres of forest and planting 0.14 acres within Forest Conservation Easement 2, and retaining 1.47 acres of forest and planting 1.03 acres within Forest Conservation Easement 3. Total retention = 4.71 acres. Total
- planting provided = 1.17 acres. \$66,516.12 surety to be posted with the Developer's Agreement. 36. All sign posts used for traffic control signs installed in the County Right-of-Way shall be mounted on a 2" galvanized stee! perforated, square tube post (14 gauge) inserted into a 2-1/2" galvanized steel, perforated, square tube sleeve (12 gauge) - 3' long. A galvanized steel pole cap shall be mounted on top of each post.

37. A total of six (6) CEO units are transferred to this site from Waterford Farm 'Parcel 7' Tax Map 20,

Parcel 134, Grid 12 (2 units), Talley Property 'Parcel 3' Tax Map 8, Parcel 393, Grid 13 (4 units) by RE-05-006. Recorded in Plat Number 17921 and 17922. 38. Level Spreaders located on Lots 6-9 \$ 11 and the dry swale located on Lot 1 and associated grading are

to be constructed at the Plot Plan stage. Landscape surety = \$29,700°



Normal Ditch Grading-

SECTION A-A RESIDENTIAL DRIVEWAY ENTRANCE HOWARD COUNTY DETAIL R6.06 NOT TO SCALE

APPROVED: HOWARD COUNTY DEPARTMENT OF PLANNING AND ZONING

APPROVED: HOWARD COUNTY DEPARTMENT OF PUBLIC WORKS.

4. Tie-in grade of private driveway shall not exceed 14%.

section P-1 as shown on standard detail R.2.01

Drainage culvert shall be sized for a 10 year

pipe is required, ditch invert shall be lowered

located at or near the crest of vertical curves on the public road where quantity of flow is

to provide min. ditch gradient of 0.5% and

3. Swale flow may be provided over driveway

small, as approved by D.P.W.

as approved by D.P.W.

or alternate section equal to or better than P-1,


requency storm and the minimum size shall be 12" dia. round or 14" x 9" arch pipe if larger

6-6-06 CHIEF, BUREAU OF HIGHWAYS

FINAL ROAD CONSTRUCTION PLANS

SADDLEBROOK FARM

LOTS 1-12, NON-BUILDABLE PRESERVATION PARCELS 'A'-'D', NON-BUILDABLE PARCEL 'E AND BUILDABLE PRESERVATION PARCEL 'F HOWARD COUNTY, MARYLAND




LOCATION MAP SCALE: 1"=200'

DRIVEWAY CULVERT REQUIREMENTS Lot 1-5, 9-12 and Parcel 'F': 12" CMP or equivalent 15" CMP or equivalent Denotes typical private driveway culvert see Grading Plans for

AS-BUILT

FOR ROADS STORM DRAINS AND EROSION & SEDIMENT CONTROLS



C.BROOKE MILLER PROP. L.S. # 135

FOR STORM WATER MANAGEMENT

AND LANDSCAPING

ZACHARIAY. FISCH P.E. #22418

LEGEND Existing Contour Proposed Contour Direction of Flow -Existing Spot Eleva +82⁵³ Proposed Spot Elevacin mmmm Existing Trees mmm Proposed Septic Easement Existing Septic Easement 15-24.99% Slopes Use-In_Common Access Easement Existing Dry Well Natural Conservation Stormwater Credit Easement VICINITY MAP Forest Conservation Easement

BENCHMARKS

South side of Maryland Route 99, 31.5' north of well pipe, 36.4' east of C\$P 142 N 183,183,6767 E 410,060,5747 EL: 134,9374 (meters) N 600,995.112 E 1,345,340.402 E1.: 442.707 (feet) Southeast of intersection of Maryland Route 99 and

Whetherburn Road, 35' northeast of manhole, 18'

northwest of brick wall pier N 182,403.4295 E 411,058.7508 El.: 155.1977 (meters) N 598,435.251 E 1,348,615.251 El.: 509.178 (feet)

DESCRIPTION	SHEET No.
Cover Sheet	1 of 16
Road Plan and Profile	2 of 16
Road Plan and Profile	3 of 16
Sediment \$ Erosion Control and Grading Plan	4 of 16
Sediment \$ Erosion Control and Grading Plan	5 of 16
Sediment \$ Erosion Control and Miscellaneous Notes \$ Details	6 of 16
Storm Drain Drainage Area Map	7 of 16
Storm Drain Profiles	8 of 16
Landscape Plan, Notes and Details	9 of 16
Landscape Plan, Notes and Details	10 of 16
Stormwater Management Notes, Details, and Structure Schedule	11 of 16
Stormwater Management Notes and Details	12 of 16
Stormwater Management Notes and Details	13 of 16
Forest Conservation Plan	14 of 16
Forest Conservation Plan	15 of 16
Forest Conservation Notes and Details	16 of 16

CENTERLINE ROAD CURVE DATA									
CURVE No.	RADIUS	LENGTH	DELTA	TANGENT	CHORD BEARING	CHORD LENGTH			
C!	50.001	47.78'	54*45'00"	25.89	5 48*12'47.10" W	45.981			
C2	150.00'	157.08	60'00'00"	86.60	N 45°35'17.10" E	150.00'			
C3	350.001	106.27	17*23'46"	53.55	N 06*53'24.26" F	105.86'			
C4	350.00'	247.23'	40*28'20"	129.03	N 18*25'41.35" E	242.12			
		<u> </u>							

ROAD CLASSIFICATION CLASSIFICATION dlebrook Farm Trail Public Access Place

> OWNER/DEVELOPER Shalehearth, L.C. 6820 Elm Street Suite 200 MC Lean, Virginia 22101


703.734.9730

COVER SHEET

SADDLEBROOK FARM

LOTS 1-12, NON-BUILDABLE PRESERVATION PARCELS 'A'-'D', NON-BUILDABLE PARCEL 'E' AND BUILDABLE PRESERVATION PARCEL 'F'

Tax Map 11 Grid 13 3rd Election District





FSH Associates Engineers Planners Surveyors Tel:410-750-2251 Fax: 410-750-7350 E-mail: info@fsha.biz


DRAWN BY: ___MY HECKED BY: ZYF DATE: <u>May 17, 2006</u> W.O. No.: <u>3312</u> SHEET No.: _ 1_ OF _ 16


Howard County, Maryland

DESIGN BY: ___ PS_









21.0 STANDARDS AND SPECIFICATIONS FOR TOPSOIL

iii. For sites having disturbed areas over 5 acres:
i. On soil meeting topsoil specifications, obtain test results dictating fertilizer and lime amendments required to bring the soil into compliance with the following:
o. pH for topsoil sholl be between 6.0 and 7.5. If the tested soil demanstrates a pH of less than 6.0, sufficient lime shall be prescribed to raise the pH to 6.5 or higher.
b. Organic content of topsoil shall be not less than 1.5 percent by weight.
c. Topsoil having soluble salt content greater than 500 parts per million shall not be used.
d. No sod or seed shall be placed an soil soil which has been treated with soil sterilants or chemicals used for weed control until sufficient time has elapsed (14 days min.) to permit dissipation of phyto-toxic materials.

elopsed (14 days min.) to permit dissipation of phyto-toxic materials. 1 Topsoil substitutes or amendments, as recommended

by a qualified agronomist or soil scientist and approved by the appropriate approval authority, may be used in lieu of

ii. Place topsoil (if required) and apply soil ammendments specified in 20.0 Vegetative Stabilization-Section 1-Vegetative Stabilization Methods and Materials.

When topsoiling, maintain needed erosion and sediment control practices such as diversions, Grade Stabilization Structures, Earth Dikes, Slope Silt Fence and Sediment Traps and Bosins.

ii. Grades on the areas to be topsoiled, which have been previously established, shall be maintained, albeit 4° - 8° higher in elevation.

iii. Topsoil shall be uniformly distributed in a 4" -

8° layer and lightly compacted to a minimum thickness of 4". Spreading shall be performed in such a manner that sodding or seeding can proceed with a minimum of additional soil

preparation and tillage. Any irregularities in the surface resulting from topsoiling or other operations shall be corrected in order to prevent the formation of depressions

iv. Topsoil shall not be place while the topsoil or subsoil is in a frozen or muddy condition, when the subsoil is excessively wet or in a condition that may otherwise be detrimental to proper grading and seedbed preparation.

V. Topsoil Application

Placement of topsoil over a prepared subsoil prior to establishment of permanent vegetation

<u>Purpose</u> To provide a suitable soil medium for veactable arouth Soils of concern have low moisture content, low nutrient levels, low pH, materials toxic to plants, and/or

Conditions Where Practice Applies

1. This practice is limited to areas having 2:1 or flatter a. The texture of the exposed subsoil/parent material is not adequate to produce vegetative growth.

b. The soil material is so shallow that the rooting zone is not deep enough to support plants or furnish continuing supplies of moisture and plant nutrients. c. The original soil to be vegetated contains material toxic to plant growth.

d. The soil is so acidic that treatment with limestone is not feasible. If For the purpose of these Standards and Specifications.

n. I are the purpose of these Standards and Specifications areas having slopes steeper than 2:1 require special consideration and design for adequate stabilization. Areas having slopes steeper than 2:1 shall have the appropriate stabilization shown on the plans. Construction and Material Specifications

. Topsoil salvaged from the existing site may be used provided that it meets the standards as set forth in these specifications. Typically, the depth of topsoil to be salvaged for a given soil type can be found in the representative soil profile section in the Soil Survey published by USDA-SCS in cooperation with Maryland Agricultural Experimental Station.

II. Topsoil Specifications - Soil to be used as topsoil Topsoil shall be a loam, sandy loam, clay loam, silt loam, sandy clay loam, teamy sand. Other soils may be used if recommended by an agronomist or a soil scientist and approved by the appropriate approval authority. Recordless

cinders, stones, slag, coarse fragments, gravel, sticks, roots, trash, or other materials larger that 1 and 1/2' in diameter. ii. Topsoil must be free of plants or plant parts such

iii Where the subsoil is either highly ocidic or composed of heavy clays, ground limestone shall be spread at the rate of 4-8 tans/acre (200-400 pounds per 1,000 square feet) prior to the placement of topsoil. Lime shall be distributed uniformly over designated areas and worked in distributed uniformly over designated areas and worked into the soil in conjunction with tillage operations as described

11. For sites having disturbed areas under 5 ocres: i. Place topsoil (if required) and apply soil amendments as specified in 20,0 Vegetative Stabilization.

Section 1 - Vegetative Stabilization Methods and Materials

SEDIMENT CONTROL NOTES

- A minimum of 48 hours notice must be given to the Howard County Department of Inspection, License and Permits Sediment Control Division prior to the start of
- 2. All vegetation and structural practices are to be installed according to the provisions of this plan and are to be in conformance with the 1994 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL
- 3. Following initial soil disturbance or redisturbance, permanent or temporary stabilization shall be completed within: (a) 7 calendar days for all perimeter sediment control structures, dikes, perimeter slopes, and all slopes greater than 3:1, (b) 14 days as to all other disturbed or graded areas on the project site
- All sediment traps/basins shown must be fenced and warning signs posted around their perimeter in accordance with Vol. I, Chapter 7, HOWARD COUNTY
- 5. All disturbed areas must be stabilized within the time period specified above in accordance with the 1994 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL for permanent seeding, sod, temporary seeding, and mulching (Sec. G). Temporary stabilization with mulch alone shall be done when recommended seeding dates do not allow for proper germination and establishment of arasses
- 6. All sediment control structures are to remain in place and are to be maintained in operative condition until permission for their removal has been obtained from the Howard County Sediment Control Inspector.

7. Site Analysis


27.859 Acres 4.899 Acres Area Disturbed 1.856 Acres 3.043 Acres Area to be roofed or paved Area to be vegetatively stabilized Offsite waste/borrow area location


- 8. Any sediment control practice which is disturbed by grading activity for placement of utilities must be repaired on the same day of disturbance.
- 9. Additional sediment controls must be provided, if deemed necessary by the
- 10. On all sites with disturbed areas in excess of 2 acres, approval of the inspection agency shall be requested upon completion of installation of perimeter erosion and sediment controls, but before proceeding with any other earth disturbance or grading. Other building or grading inspection approvals may not be authorized until this initial approval by the inspection agency is made.
- II. Trenches for the construction of utilities is limited to three pipe lengths or that which shall be back-filled and stabilized within one working day, whichever is shorter.
- * Earthwork quantities are solely for the purpose of calculating fees. Contractor to verify
- ** To be determined by contractor, with pre-approval of the Sediment Control Inspector with an approved and active grading permit


SEQUENCE OF CONSTRUCTION


- 1. Obtain grading permit and contact Howard County Sediment Control Inspector(SCI) to arrange a pre-construction meeting. (1 day)
- 2. Install Stabilized Construction Entrance . (1 day) 3. Clear and grub as necessary for installation of silt fence, super silt fence, and sediment basin. (5 days)
- 4. Install tree protection fence, silt fence/ super silt fence, and install the stormwater management facility to be used as a sediment basin. Do not install the sand filter and drain pipes at this time. Install only the 6" PVC outflow pipe STA 0+14.67, 1+06 and cap both ends. Install forebays and outlet structure with permanent trash rack to be covered with class 'E' filter fabric. (3 weeks) Note that all level spreaders and grass swale for lot no.1 to be installed under seperate grading permit for lots.
- 5. With permission of SCI, grade roads to subgrade. (3 weeks) 6. Install storm drain system block I-1, I-2, and I-3. (2 weeks)
- 7. Fine grade roads and complete paving and final vegetative stabilization. Storm drains to remain open to convey runoff to Sediment/ Stormwater management basins, except inlets 1-1, 1-2, and 1-3 to be blocked. (I week)
- 8. With permission of SCI remove all and sediment controls and apply permanent stabilization to those areas. (5 days)
- 10. Flush storm drains of sediment unblock 1-1, 1-2, and 1-3. Convert

9. With permission of SCI, grade for and immediately stabilize all grass channels with ECM and permanent seeding. (3 days) sediment/stormwater basin to permanent SWM by dewatering, removing accumulated sediment, removing filter fabric on trash rack, grading bottom to permanent elevation shown and applying permanent seeding and mulching to disturbed areas. (1 week).










DETAIL 20A - REMOVABLE PUMPING STATION

U.S. DEPARTMENT OF AGRICULTURE SOIL CONSERVATION SERVICE D - 12 - 4 WATER MANAGEMENT ADMINISTRATION



OWNER/DEVELOPER Shalehearth, L.C. 6820 Elm Street Suite 200 MC Lean, Virginia 22101

703.734.9730

SEDIMENT & EROSION CONTROL AND MISCELLANEOUS NOTES & DETAILS SADDLEBROOK FARM

LOTS 1-12, NON-BUILDABLE PRESERVATION PARCELS. 'A'-'D', NON-BUILDABLE PARCEL 'E' AND BUILDABLE PRESERVATION PARCEL 'F'

Tax Map II Grid 13 3rd Election District

. 42415

| Engineers Planners Surveyors 全 製 8318 Forrest Street Ellicott City, MD 21043 Tel:410-750-2251 Fax: 410-750-7350

E-mail: info@fsha.biz

DESIGN BY: ___PS DRAWN BY: _ CHECKED BY: ZYF SCALE: As Shown DATE: May 17, 2006 W.O. No.: ____3312 SHEET No .: 6 OF 16

Howard County, Maryland

Parcel 19 \$ 32

in. Deep layer of un-rotted small grain straw at a rate of 2 tons/acre. (Apply 2.5 Tons/acre if a mulch anchoring tool is used). Straw may be anchored with wood cellulose fiber at a rate of 750 lbs. / acre mixed at a ratio of 50 lbs. Of wood fibre/ 100 gal. of water. Synthetic liquid binders such as Terra Tax II, Acrylic DLR (Agro- Tack), DCA-70, Petroset and other approved equals may be used at rates recommended by the

PERMANENT SEEDING NOTES

APPLY TO GRADED OR CLEARED AREAS NOT SUBJECT TO IMMEDIATE FURTHER DISTURBANCE WHERE A PERMANENT LONG-LIVED VEGETATIVE COVER IS NEEDED.

SEEDBED PREPARATION: Loosen upper three inches of soil by

raking, discing or other acceptable means before seeding, if not

SEEDING: Apply a mixture of Turf Type Toll fescue(80%) and

Hard Fescue (20%) in accordance with seeding dates and rates shown in the Permanent Seeding Summary shown on this sheet. For stabilization outside of the seeding dates, apply straw mulch

MULCHING: Immediately following seeding, apply a uniform 1-

at rates and methods specified below and apply permanent seeding when within proper seeding dates.

SOIL AMENDMENTS: In lieu of soil test recommendations, us the following schedule: Apply 2 tons per acre dolomitic limestone(92 lbs/1000 s.f.) And 900 lbs. / acre (20.7 lbs./1000s.f.) of 10-20-20 before seeding. Harrow or disc into

Permonent Seeding Summary Seed Mixture (Hardiness Zone <u>7a and 6b</u>) (10-20-20)

> TEMPORARY SEEDING NOTES SEEDBED PREPARATION: Loosen upper three inches of soil by raking, discing or other acceptable means before seeding, if not

> SOIL AMENDMENTS: In lieu of soil test recommendations, use the following schedule: the following schedule: Apply 2 tons per acre dolomitic limestone(92 lbs/1000 s.f.) And 600 lbs. / acre (15 lbs./1000s.f.) of 10-10-10 before seeding. Harrow or disc into upper 3 in. Of soil.

SEEDING: Apply the Maryland State Highway opproved seed mixture of Barley or Rye plus Foxtail Millet in accordance with seeding dates and rates shown in the Temporary Seeding Summary shown on this sheet. For stabilization outside of the seeding dates, apply straw mulch at rates and methods

MULCHING: Immediately following seeding, apply a uniform 1-2 in. Deep layer of un-rotted small grain straw at a rate of 2 tans/acre. (Apply 2.5 Tans/acre if a mulch anchoring tool is used).
Straw may be anchored with wood cellulose fiber at a rate of 750 lbs. / acre mixed at a ratio of 50 lbs. Of wood fibre/ 100 gal. of water. Synthetic liquid binders such as Terra Tax II, Acrylic DLR (Agro- Tack), DCA-70, Petroset and other approved equals may be used at rates recommended by the manufacturers.

REFER TO THE 1994 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL FOR RATE AND METHODS NOT COVERED.

Sec	ed Mixture (Ho Fro	ordiness Z <i>o</i> ne <u>6a</u> m Table 26			Rate	Lime Rate
Nο.	Species	Application Rate (1b/ac)	Dates	Depths	(10-10-10)	
2	Barley or Rye plus Foxtail Millet	150 lbs (3.5lbs/1000sqf)	2/1-11/30 (7a) 3/15-10/31 (6a)	¼ in- ½ in	600 lb/ac (151b/1000sf)	2 tons/ac (1001b/1000sf

APPROVED: HOWARD COUNTY DEPARTMENT OF PLANNING AND ZONING APPROVED: HOWARD COUNTY DEPARTMENT OF PUBLIC WORKS.


6-6-06 CHIEF, BUREAU OF HIGHWAYS DATE 1ENT ENGINEERING DIVISION


DEVELOPER'S CERTIFICATE "I/WE CERTIFY THAT ALL DEVELOPMENT AND CONSTRUCTION WILL BE DONE ACCORDING TO THIS PLAN FOR SEDIMENT AND EROSION CONTROL, AND THAT ALL RESPONSIBLE PERSONNEL INVOLVED IN THE CONSTRUCTION PROJECT WILL HAVE A CERTIFICATE OF ATTENDANCE AT A DEPARTMENT OF THE ENVIRONMENT APPROVED TRAINING PROGRAM FOR THE CONTROL OF SEDIMENT AND EROSION BEFORE BEGINNING THE PROJECT. I ALSO AUTHORIZE PERIODIC ON-SITE INSPECTION BY THE HOWARD SOIL CONSERVATION DISTRICT. Teher


THESE PLANS HAVE BEEN REVIEWED FOR HOWARD SOIL CONSERVATION DISTRICT ENGINEERS CERTIFICATE "I CERTIFY THAT THIS PLAN FOR SEDIMENT AND EROSION CONTROL REPRESENTS A PRACTICAL AND WORKABLE PLAN BASED ON MY PERSONAL KNOWLEDGE OF THE SITE CONDITIONS AND THAT IT WAS PREPARED IN ACCORDANCE WITH THE REQUIREMENTS OF THE HOWARD SOIL CONSERVATION DISTRICT Tacharia y. Hisch SIGNATURE OF ENGINEER 5/19/06


ZACHARIA Y. FISCH

RD SOIL CONSERVATION DISTRICT









STORMWATER MANAGEMENT POND CONSTRUCTION SPECIFICATIONS CONSTRUCTION SPECIFICATIONS (FOR SWIM FACILITIES 1 \$ 2)

These specifications are appropriate to all pands within the scope of the Standard for practice MD-378. All references to ASTM and AASHTO specifications apply to the most recent version. Site Preparation

Areas designated for porrow areas, embankment, and structural works shall be cleared, grubbed and stripped of topsoil. All trees, vegetation, roots and other objectionable material shall be removed. Channel banks and sharp breaks shall be stoped to no steeper than iii. All trees shall be cleared and grubbed within 15 feet of the tow of the

Areas to be covered by the reservoir will be cleared of all trees, brush, lags, fences, rubbish and other objectionable material unless otherwise designated on the plans. Trees, brush, and stumps shall be cut approximately level with the ground surface. For dry standards management pands, a minimum of a 25-foot radius around the inlet

All cleared and grubbed material and, be disposed of outside and below the limits of the dam and reservoir as directed by the owner or his representative. When specified, a sufficient quantity of topsoil will be stockpiled in a suitable location for use on the embankment and other designated areas.

Moterial - The fill material shall be taken from approved designated borrow areas. It shall be free of roots, stumps, wood, rubbish, stones greater than 6°, frazen or other objectionable materials. Fill material for the center of the embankment, and cut off trench shall conform to Unified Soil Classification GC, SC, CH, or CL and must have at least 30% possing the #200 sieve. Consideration may be given to the use of other materials in the embankment if designed by a geotechnical engineer. Such special designs must have construction supervised by a geotechnical engineer. Such special designs must have construction supervised by a geotechnical engineer. Materials used in the outer shell of the embankment must have the capability to support vegetation of the quality required to prevent erosion of the embankment. Placement - Areas on which fill is to be placed shall be scarified prior to placement of fill. Fill materials shall be placed in maximum 8 inch thick (before compaction) layers which are to be continuous over the entire length of the fill. The most permeable borrow material shall be placed in the duratream portions of the embandment. The principal spillway must be installed concurrently with fill placement and not excavated into the embandment.

Compaction—The movement of the hauling and spreading equipment over the fill shall be controlled so that the entire surface of each lift shall be traversed by not less than one tread track of heavy equipment or compaction shall be tachieved by a minimum of four complete posses of a sheepsfoot, gubber tired or vibratory roller. Fill material shall contain sufficient moisture such that the required degree of compaction will be obtained with the equipment used. The fill material shall contain sufficient moisture so that if formed into a ball it will not crumble, yet not be so wet that water can be squeezed out.

When required by the reviewing agency the minimum required density shall not be less than 95% of maximum dry density with a moisture content within +1-2% of the optimum. Each layer of fill shall be compacted as necessary to obtain that density, and is to be certified by the Engineer at the time of construction. All compaction is to be determined by AASHTO included T-99 (Standard Proctor).

Cut Off Trench - The cutoff trench shall be excayated into impervious material along or parallel to the centerline of the embankment as shown on the plans. The bottom width of the trench shall be governed by the equipment used for excayation, with the minimum width being four feet. The depth shall be at least four feet below existing grade or as shown on the plans. The side slopes of the trench shall be to lor flatter. The backfill shall be compacted with construction equipment, rollers, or hand tampers to assure maximum density and minimum permeability. Embankment Core – The core shall be parallel to the centerline of the embankment as shown on the plans. The top width of the core shall be a minimum of four feet. The height shall extend up to at least the 10 year water elevation or as shown on the plans. The side slopes shall be I to I or flotter. The core shall be compacted with construction

Backfill adjacent to pipes or structures shall be of the type and quality conforming to that specified for the adjoining fill material. The fill shall be placed in horizontal layers not to exceed four inches in thickness and compacted by hand tampers or other manually directed compaction equipment. The material needs to fill completely all spaces under and adjacent to the pipe. At no time during the backfilling operation shall driven equipment be allowed to operated closer than four feet, measured horizontally, to any part of a structure. Under no circumstances shall equipment be driven over any part of a concrete structure or pipe, unless there is a compacted fill of 24° or greater over the structure or pipe.

Structure backfill may be flowable fill meeting the requirements of Maryland Department of Transportation, State Highway Administration Standard Specifications for Construction and Materials, Section 313 as modified. The mixture shall have a 100-200 psi; 28 day unconfined compressive strength. The flowable fill shall have a minimum pH of 4.0 and a minimum resistivity of 2,000 ohm-am. Material shall be placed such that minimum of 6° (measured perpendicular to the outside of the pipe) of flowable fill shall be under (bedding), over and, on the sides of the pipe, it only needs to extend up to the spring line for rigid conduits. Average slump of the fill shall be 7° to assure flowability of the material. Adequate measures shall be taken (sand bags, etc.) to prevent floating the pipe. When using flowable fill, all metal pipe shall be bituminous coated. Any adjoining soil fill shall be placed in horizontal layers not to exceed four inches in thickness and compacted by hand tampers or other manually directed compaction equipment. The material shall completely fill all voids adjacent to the flowable fill zone. At no time during the backfilling operation shall driven equipment be allowed to operate closer than four feet, measured horizontally, to any part of the structure. Under no circumstances shall equipment be driven over any part of a structure or pipe unless there is a compacted fill of 24° or greater over the structure or pipe. Backfill (flowable fill)zone shall be of the type and quality conforming to that specified for the core of the embankment or other embankment materials.

Pipe Conduits All pipes shall be circular in cross section.

Corrugated Metal Pipe - All of the following criteria shall apply for corrugated metal pipe:

I. Materials - (Polymer Coated steel pipe)- Steel pipes with polymeric coating shall have a minimum coating thickness of 0.01 inch (10 mil) on both sides of the pipe. This pipe and its appurtenances shall conform to the requirements of AASHTO Specifications M-245 & M-246 with watertight coupling bands or flanges.

Materials - (Aluminum Coated Steel Pipe) - This pipe and its appurtenances shall conform to the requirements of AASHTO Specification M-274 with watertight coupling bands or flanges. Aluminum Coated Steel Pipe, when used with flowable fill or when soil and/or water conditions warrant the need for increased durability, shall be fully bituminous coated per requirements of AASHTO Specification M-190 Type A. Any aluminum coating damaged or otherwise removed shall be replaced with cold applied bituminous coating campound. Aluminum surfaces that are to be in contact with concrete shall be pointed with one coat of zinc chromate primer or two coats of aspholt.

Materials - (Aluminum Pipe) - This pipe and its appurtenances shall conform to the requirements of AASHTO Specification M-196 or M-211 with watertight coupling bands or flanges. Aluminum Pipe, when used with flowable fill or when soil and/or water conditions warrant for increased durability, shall be fully bituminous coated per requirements of AASHTO Specification M-190 Type A. Aluminum surfaces that are to be in contact with concrete shall be painted with one coat of zinc chromate primer or two coats of asphalt. Hot dip galvanized bolts may be used for connections. The pH of the surrounding soils shall be between 4 and 9.

3. Connections - All connections with pipes must be completely watertight. The drain pipe or barrel connection to the riser shall be welded all around when the pipe and riser are metal. Anti-seep collars shall be connected to the pipe in such a manner as to be completely watertight. Dimple bands are not considered to be watertight. All connections shall use a nubber or neoprene gasket when joining pipe sections. The end of each pipe shall be rerolled an adequate number of corrugations to accommodate the bandwidth. The following type connections are
acceptable for pipes less than 24 inches diameter: flanges on both ends of the pipe with a circular 3/8 inch thick
closed cell circular neoprene gasket; and a 12-inch wide hugger type band with o-ring gaskets having a minimum
diameter of 1/2 inch greater than the corrugation depth. Pipes 24 inches in diameter and larger shall be connected by
a 24 inch long armular carrugated band using a minimum of 4(four) nots and lugs, 2 on each connecting pipe end. A
24-inch wide by 3/6-inch thick closed cell circular neophene gasket will be installed with 12 inches on the end of
each pipe. Eanged joints with 3/8-inch closed cell gaskets the full width of the flange is also acceptable.

Helically corrugated pipe shall have either continuously welded seams or have lock seams with internal coulking or 4. Bedding - The pipe shall be firmly and uniformly bedded throughout its entire length. Where rock or soft, spongy or other unstable soil is encountered, all such material shall be removed and replaced with suitable earth

Backfilling shall conform to "Structure Backfill".

Other details (anti-seep collars, valves, etc.) shall be as shown on the drawings.

Reinforced Concrete PipeAll of the following criteria shall apply for reinforced concrete piper 1. Materials - Reinforced concrete pipe shall have bell and epigot joints with nubber gaskets and shall equal or exceed ASTM C-361.

2. Bedding - Reinforced concrete pipe conduits shall be tald in a concrete bedding/cradle for their entire length. This bedding/cradle shall consist of high stump concrete placed under the pipe and up the sides of the pipe at least 50% of its outside diameter with a minimum thickness of 6 inches. Where a concrete cradle is not needed for structural reasons, flowable fill may be used as described in the "Structure Backfill" section of this standard. Grayel tedding is not permitted.

3. Laying pipe - Bell and spigot pipe shall be placed with the bell end upstream. Joints shall be made in accordance with recommendations of the manufacturer of the material. After the joints are sealed for the entire line, the bedding shall be placed so that all spaces under the pipe are filled. Care shall be exercised to prevent any deviation from the original line and grade of the pipe. The first joint must be located within 4 feet from the riser.

4. Backfilling shall conform to "Structure Backfill". 5. Other details (anti-seep collars, valves, etc.) shall be shown on the drawings.

Plastic PipeThe following criteria shall apply for plastic pipe:

1. Materials - PVC pipe shall be PVC-1120 or PVC-1220 conforming to ASTM D-1785 or ASTM D-2241.

Corrugated High Density Polyethylene (HDPE) pipe, couplings and fittings shall conform to the following: 4" -10" inch pipe shall meet the requirements of AASHTO M252 Type 5, and 12" through 24" inch shall meet the requirements of AASHTO M294 Type 5. 2. Joints and connections to anti-seep collars shall be completely watertight

3. Bedding - The pipe shall be firmly and uniformly bedded throughout its entire length. Where rack or soft, spangy or other unstable soil is encountered, all such material shall be removed and replaced with suitable earth compacted to provide adequate support.

4. Backfilling shall conform to "Structure Backfill"

5. Other details (anti-seep collars, valves, etc.) shall be as shown on the drawings. Drainage Diaphragms - When a drainage diaphragm is used, a registered professional engineer will supervise the

Rock riprop shall meet the requirements of Maryland Department of Transportation, State Highway Administration Standard Specifications for Construction Materials, Section 311. Geotexile shall be placed under all riprop and shall meet requirements of Maryland Department of Transportation, State Highway Administration Standard Specifications for Construction and Materials, Section 921.09, Class C.

All work on permanent structures shall be carried out in areas free from water. The Contractor shall construct and maintain all temporary dikes, levees, cofferdams, drainage channels, and stream diversions necessary to protect to be occupied by the permanent works. The contractor shall also furnish, install, operate, and maintain all necessary purping and other equipment required for removal of water from various parts of the work and for maintaining the excavations, foundation, and other parts of the work free from water as required or directed by the engineer for constructing each part of the work free from water as required or directed by the engineer for constructing each part of the work. After hoving served their purpose, all temporary protective works shall be removed or leveled and graded to the extent required to prevent obstruction in any degree whatsoever of the flow of water to the spillway or outlet works and so as not to interfer to in any way with the operation or maintenance of the structure. Stream diversions shall be maintained until the full flow can be passed through the permanent works. The removal of water from the required excavation and the foundation shall be accomplished in a manner and to the extent that will maintain stability of the excavated slopes and bottom required excavations and will allow satisfactory performance of all construction operations. During the placing and compacting of material in required excavations, the water level at the locations being refilled shall be maintained below the bottom of the excavation at such locations which may require draining the water sumps from which the water shall be pumped.

All borrow areas shall be graded to provide proper drainage and left in a sightly condition. All exposed surfaces of the embankment, spillway, spoil and borrow areas, and berms shall be stabilized by seeding, liming, fertilizing and mulching in accordance with the Natural Resources Conservation Service Standards and Specifications for Critical Area Planting (MD-342) or as shown on the accompanying drawings.

Construction operations will be carried out in such a manner that erosion will be controlled and water and air pollution minimized. State and local laws concerning pollution abatement will be followed. Construction plans shall detail erosion and sediment control measures.

OPERATION AND MAINTENANCE SCHEDULE FOR PRIVATELY OWNED AND MAINTAINED SURFACE STORMWATER FILTRATION SYSTEM, STORMWATER MANAGEMENT FACILITY (F-1, F-4, AND F-5)

1. The stormwater facility shall be inspected annually and after major storm. Inspections shall be performed during wet weather to determine if the facility is functionina properly

2. The top and side slopes of the embankment shall be mowed a minimum of once per year, when vegetation reaches 18" in height or as needed.

3. Filters that have a grass cover shall be mowed a minimum of three (3) times per growing season to maintain a maximum grass height of less than 12 inches.

4. Debris and litter shall be removed during regular mowing operations and as needed 5. Visible signs of erosion in the facility shall be repaired as soon as it is noticed. 6. Remove silt when it exceeds four (4) inches deep in the forebay.

7. When water ponds on the surface of the filter bed for more than 72 hours, the top few inches of discolored material shall be replaced with fresh material. Proper cleaning and disposal of the removed materials and liquid must be followed by the owner. 8. A log book shall be maintained to determine the rate at which the facility drains. 9. The maintenance log book shall be available to Howard County for inspection to insure compliance with operation and maintenance criteria.

10. Once the performance characteristics of the infiltration system have been verified, the monitoring schedule can be reduced to an annual basis unless the performance data indicates that a more frequent schedule is required.

OPERATION AND MAINTENANCE SCHEDULE FOR GRASS SWALE LOT No. 1 (PRIVATLY OWNED AND MAINTAINED) (0-1)

1. Mow grass swale during growing season to maintain vegetation height of 4"-6". 2. Sediment build-up within the bottom of the channel to be removed when sediment has accumulated to 25% of the WQv.


EXTENDED DETENTION - SURFACE

	SAN	D FILTER (F-1)	· · · · · · · · · · · · · · · · · · ·
	IYEAR(CPv)	10 YEAR	100 YEAR	WATER QUALITY FOR AREA
Flow Into BMP	4.47 cfs	19.10 cfs	33.47 cfs	TO SURFACE SAND FILTER (7.16Ac)
Flow Out of BMP	0.10 cfs	13.34 cfs	30.74 cfs	MQv Req'd: 6679 cu.ft
				WQv Prov'd: 6679 cu.ft
WS Elevation	394.34	395.36	395.83	
Storage Volume	0.221 ac.ft			,

* Recharge is met within the Grass Channels and sheet flow to buffer through the Percent Area Method. ** Assumes clogged Low Flow Orifice.

** Additional WQv provided through credits for areas not entering ponds, see computations.

Recharge Obligation Rev. (Total Site) Rev Req'd: 0.093 Ac.Fl Rea Req'd: 0.90 Ac Rea Prov'd.: 0.90 Ac.



TYP. OUTFALL DETAIL FOR S-1 \$ S-2 Not to Scale

Structure	Q(c.f.3.)	S	n	b	d	d _{max.}	d₅o	B(Blanket Thickness)
5-1	6.11 c/s	0.5%	0.06	4.081	1.0	15"	9.5"	19"
S-2	5.55 cfs	0.5%	0.06	4.081	1.01	15"	9.5"	19"

STORMW	ATER	MANAG	EMENT	SUMMARY	TABLE
CATEGORY	DA-A (7.16 ac.)	DA-B (1.2 ac.)	DA-C (19.5 ac.)	TOTAL AREA (27.86 ac.)	COMMENTS
CHANNEL PROTECTION VOLUME (Cpv)	0.221 ac ft.	N/A	N/A	N/A	< 2 cfs See Note No.I
WATER QUALITY VOLUME (WQ _V) Required/Provided	.089 AF/ .089 AF	459 cv. ft./ 459 cv. ft.	Credits Taken	N/A	See Note No.2
RECHARGE VOLUME/AREA (Rey)/(Rea) Required/Provided	N/A	N/A	N/A	0.093 AF/ 0.0 Ac. 0.90 Ac./ 0.90 Ac.	See Note No.3
OVERBANK FLOOD STORAGE (Q _p)	N/A	N/A	N/A	N/A	Not Required
EXTREME FLOOD VOLUME (Q _f)	N/A	N/A	N/A	N/A	Not Required

1. Channel Protection volume (Cpv) is required for Area I (7.16 Ac) Only since the developed I vr. Runoff exceeds 2 CFS. The post developed runoff is less than 2 cfs within each of six Cpv sub areas,

2. Water Quality Volume (WQV) is provided through the use of a Surface Sand Filter (F-1) for sub area A, lots 1 to 5, 10, 12 and Parcel 'F'. Sub Area B (lot 1) contains a grass swale BMP 0-1 for treatment. Sub Area C is the remaining property containing lots 6, 7, 8, 9, $$^{$}$ 1/2 of lots 2 thru 5, 10, 11, and Non-Buildable Parcel F which is treated through sheet flow to buffer credit. The rear portion of lot 11 and driveways of lots 6, 7, and 8 will be treated by rooftop and non-roof disconnects. Non-Buildable preservation parcels A, B, and C are to remain undisturbed and do not require treatment.

3. Recharge Volume is met through the use of the Recharge area (ReA) method for the entire area of the site whereby the impervious road surface (0.83 Ac) is treated by grass channels, the remaining 0.07 Ac of impervious area is treated through sheet flow to buffer credit for one lot (Lot 8).


4. Overbank flood storage is not required by Howard County within this watershed.

5. Extreme Flood Volume (Qf) is not required by Howard County within this watershed.

	STRUCTURE SCHEDULE								
NO.	TYPE	LOCATION	TOP ELEV.	INV. IN	INV. OUT	REMARKS			
1-1	Precast Open End Grate	N 605,102.51 E 1,349,878.51	41 0.61		407.44	SD 4.36			
1-2	Precast Open End Grate	N 605,138.02 E 1,349,578.97	41 6.00		411:32	SD 4.36			
1-3	Precast Open End Grate	N 604,684.04 E 1,349,514.21	408.20	_ za	404:28	SD 4.36			
1-4	Precast Open End Grate	Saddlebrook Farm Trail 8+49.57 17.00' Right	404:43	15 400 23 18 300 08	398.66 410.44	SD 4.36			
1-5	Precast Open End Grate	Saddlebrook Farm Trail Sta. 0+40.67 17.00 Right	414.23	410.66	410.4	SD 4.36			
1-6	Precast Open End Grate	Saddlebrook Farm Trail Sta. 0+40.67 17.00' Left	414.63	- 52	411. 0 0	SD 4.36			
1-7	Precast Open End Grate	Saddlebrook Farm Trail Sta. 8+49.57 17.00' Left	404:43		40 0.67	SD 4.36			
M-1	Precast Manhole (4')	Saddlebrook Farm Trail Sta. 11+54.49 4.001 Right	417 📅	15 402:46 18 40 2:20	399:43	G 5.12			
M-2	Precast Manhole (4')	Saddlebrook Farm Trail Sta. 13+65.71 4.00' Right	424:77	404.40	404. 30	G 5.12			
M-3	Precast Manhole (4')	Saddlebrook Farm Trail Sta. 15+44.34 4.00' Right	418:58	15" 406 41 15" 406 41	402:16	G 5.12			
M-4	Precast Manhole (4')	Saddlebrook Farm Trail Sta. 7+50.51 4.00' Right			403.4	G 5.12			
M-5	Precast Manhole (4')	Saddlebrook Farm Trail Sta. 3+50.03 4.00' Right			407:35				
M-6	Precast Manhole (4')	Saddlebrook Farm Trail Sta. 1+74.36 4.00' Right	417:66	409.36	409.06				
5-1	18" HDPE End Section	N 604,607.12 E 1,349,712.44		39 <u>6.99</u>	-	Hancor or equivalent			
5-2	18" HDPE End Section	N 604,366.89 E 1,349,621.33	-	396.00	_	Hancor or equivalent			

NOTES: I. Top elevations are to the center, throat opening at ditch invert for all precast open-ended grate inlets and center top of manhole cover for precast manholes.

2. Top slope of structures to conform to slope of paving or grading.



TYPICAL LEVEL SPREADER CROSS SECTION


> NOT TO SCALE See plan for level spreader lengths




SECTION AA-AA

1. All exposed edges to have a 3/4"x3/4" chamfer or as directed. 2. Concrete shall be SHA mix #3(fc=3500 psi @ 28 days)


3. Reinforcing steel shall be ASTM A-615 grade 60. 4. See section thru weir structure details sheet 17 of 20 for all inverts and elevations of structures





#4018°CC ---

CS-1 CONCRETE WEIR CONTROL STRUCTURE



TRASH RACK DETAIL 1. Steel to conform to ASTM A-36.

2. All surfaces to be coated with ZRC cold galvanizing compound after welding. 3. Trash rack to be fastened to the concrete with 1/2" masonry anchors. Trash rack to be removeable. 4. Wrap trash rack with class "E' filter fabric overlapping frame and secure to weir wall for temporary sediment basin use.

OWNER/DEVELOPER Shalehearth, L.C. 6820 Elm Street Suite 200 MC Lean, Virginia 22101 703.734.9730

STORMWATER MANAGEMENT NOTES DETAILS, AND STRUCTURE SCHEDULE SADDLEBROOK FARM

LOTS 1-12, NON-BUILDABLE PRESERVATION PARCELS 'A'-'D', NON-BUILDABLE PARCEL 'E' AND BUILDABLE PRESERVATION PARCEL

Tax Map 11 Grid 13 3rd Election District



Engineers Planners Surveyors 8318 Forrest Street Ellicott City, MD 21043 Tel:410-750-2251 Fax: 410-750-7350 E-mail: info@fsha.biz

Howard County, Maryland DESIGN BY: PS 3CALE: As Shown DATE: May 17, 2006 W.O. No.: 3312 SHEET No .: 11 OF 16

Parcels 19 \$ 32

LENGTH

581 LF

1,301 LF

APPROVED: HOWARD COUNTY DEPARTMENT OF PLANNING AND ZONING APPROVED: HOWARD COUNTY DEPARTMENT OF PUBLIC WORKS.


REVISE M - 5 & M-6 TOP ELEVATIONS DESCRIPTION

DATE REVISIONS


ZACHARIA Y. FISCH DATE PE #22418


M:\Daschuk 3312\dwg\final\3312_3o_511.dwg, 5/17/2006 4:50:12 PM, rence, 1:1

F-06-042




SWM POND SECTION 'A'-'A' CL EMBANKMENT Scale: Horizontal- 1"=30' Vertical-1"=3'





SWM POND SECTION 'B'-'B' SAND FILTER UNDER DRAIN Scale: Horizontal- 1"=30' Vertical-1"=3'



S.W.M. BORING PROFILES

NOT TO SCALE

OWNER/DEVELOPER


Shalehearth, L.C. 6820 Elm Street Suite 200 MC Lean, Virginia 22101 703.734.9730

STORMWATER MANAGEMENT NOTES AND DETAILS SADDLEBROOK FARM

LOTS 1-12, NON-BUILDABLE PRESERVATION PARCELS 'A'-'D', NON-BUILDABLE PARCEL 'E' AND BUILDABLE

Tax Map II Grid 13 3rd Election District

PRESERVATION PARCEL 'F' Parcels 19 **\$** 32 Howard County, Maryland DESIGN BY: PS



Tel:410-750-2251 Fax: 410-750-7350 E-mail: info@fsha.biz

FSH Associates
Engineers Planners Surveyors
8318 Forrest Street Ellicott City, MD 21043 CHECKED BY: ZYF SCALE: As Shown DATE: May 17, 2006 W.O. No.: <u>3312</u> SHEET No .: 12 OF 16


APPROVED: HOWARD COUNTY DEPARTMENT OF PLANNING AND ZONING APPROVED: HOWARD COUNTY DEPARTMENT OF PUBLIC WORKS. Willia Zelalal. 1. 6-6-06

M:\Daschuk 33 i 2\dwg\tina\3312_3o_512.dwg, 5/17/2006 4:50:51 PM, rence, 1:1

ZACHARIAY. FISCH DATE P.E.#22418

AS-BUILT

F-06-042





SHEET No .: 13 OF 16 F-06-042

Parcels 19 \$ 32 Howard County, Maryland

DESIGN BY: PS

SCALE: As Shown DATE: May 17, 2006 W.O. No.: 3312






Easement 2: AFFORESTATION PLANTING AREA: 0.14 Ac. (200 TPA) $(0.14 \text{ ac } \times 200 \text{ TDA} = 28 - 1^{\circ} \text{ cal. trees})$

(0.00	00 / 200	•			•		
Qty	Botanico	ame		Common Name	Min. Size	Spacing	Notes
4	Acer rubru			Red Maple	1" Cal	5' o.c.	
5	Liquidamba	yra	Jua	Sweetgum	I" Cai	15' o.c.	Container
6	Quercus rub		-	Red oak	!" Cai	15' o.c.	B & B
5	Amelanchier	anac	ເຣເຣ	Service berry	l" Cal	15' o.c.	
4	Cercis canade	ensis		Red bud	l ^{II} Cal	15' o.c.	: 1
4	Quercus alba			White oak	l ^{II} Cal	!5' o.c.	
28	Total Planting	75				v	

lotal Plantings

Easement 3: Total Afforestation Planting Area: 1.03 Ac. -Lot Line Buffer Planting (25' wide) 1" Cal Stock, 200 TPA: 0.16 Ac. -Whip Planting 2-3', 1-3 Gal. Container Grown, 350 TPA: .87 Ac. (0.16 ac \times 200 TPA = 32 - 1" cal. trees; 0.87 ac \times 350 TPA = 305 - whips; Total 337 trees)


Qty	Botanical Name	Common Name	Min. Size	Spacing	Notes
50	Acer rubrum	Red Maple	WHIP 2-31	11' o.c.	
50	quidambar styraciflua	Sweetgum	WHIP 2-3'	11' o.c.	I-3
50	suercus rubra	Red oak	WHIP 2-31	11' o.c.	Gallon
55	Arnelanchier canadensis	Service berry	WHIP 2-3'	11' o.c.	Container Grown
50	Cercis canadensis	Red bud	WHIP 2-31	11' o.c.	ar car.
50	Quercus alba	White oak	WHIP 2-31	11' o.c.	
10	Acer rubrum	Red Maple	l [#] Cal.	15' o.c.	Container
10	Liquidambar Ayraciflua	Sweetgum	I ^Ⅱ Cal.	15 ¹ o.c.	or B≰B
12	Quercus rub:	Red oak	1 ¹¹ Cal.	15 ¹ o.c.	ט + ט
337	Total Planting				



SIGN DETAIL: PERMANENT SIGN SIGNAGE NOTE: ALL TREE PROTECTION SIGNS SHALL BE PLACED ON METAL 'T' POSTS OR PRESSURE TREATED WOOD POLES. NO ATTACHMENT OF SIGNS TO TREES IS PERMITTED.

LEADER MUST REMAIN INTACT

DO NOT HEAVILY PRUNE THE




NOT TO SCALE

PLANTING PROCEDURE FOR CONTAINER GROWN PLANTS

- REMOVE THE PLANT THER BY CUTTING OR INVERTING THE CONTAINER 2. USE A KNIFE TO CUT THROUGH BOTTOM HALF OF THE ROOT BALL. , PLANT SHRUBS ON F RMED UP MOUNDS 4" ABOVE THE EXISTING GRADE WHEN HIGH WATER THE CONDITIONS EXIST, OTHERWISE PLANT FLUSH
- WITH EXISTING GRADE. 4. PLANTING HOLE TO BE 2-8 TIMES THE DIAMETER OF THE CONTAINER. 5. INSERT FERTILIZER TABLE BACKFILL 2/3 OF THE ROOT BALL AND WATER.
- 6 AFTER WATER PERCOLATED, BACKFILL HOLE TO TOP OF ROOT BALL AND GENTLY TAMP SOIL TO FIRM CONTACT WITH PLANT.

 7. APPLY MULCH RING AROUND PLANT KEEPING A 6 IN CLEARANCE FROM STEM.



Forest Tree Protection and Management Notes

ROOT PRUNING

2. Boundaries of retention areas shall be flagged, and location of

3. Roots shall be out cleanly with root pruning equipment. Where

4. Trench shall be immediately backfilled with soil removed or high

- Tree Protection Fence

-12"± from LOD

r6"-12" from trench to fence

-2' minimum depth

6" maximum width

roots XI" and found, trenching shall be done by air spade or hand tools. Room XI" shall be cut with a hand saw.

5. Any other techniques shall be approved by the ERI Qualified

Retentic: areas shall be set prior to construction

trench sha be specified by ERI Qualified Professional.

organic content soil.

Professional before implementation.

- 1. Tree protection devices shall be installed prior to any grading or land 2. After the boundaries of the retention areas have been staked and flagged
- and before any disturbance has taken place a pre-construction meeting with the Howard County Inspector is required. 3. Provide maintenance to tree protection devices and signage to maintain

CRITICAL ROOT ZONE

- their integrity throughout the duration of the project. 4. Attachment of signs to tree protection devices to maintain their integrity
- throughout the duration of the project.

 5. Any significant changes made to the Forest Conservation Plan shall be
- made with the prior approval if the Howard County Dept. Of Planning and Zoning.
 6. No burial of discarded material is permitted within the Forest Conservation
- and Planting areas. . No open burning within 100 feet of wooded areas is permitted.
- Post construction phase. a. Inspect existing trees around the perimeter of the site for signs of root
- or trunk damage and excessive soil compaction. b. Remove dead or dying trees and evaluate for hazard tree removal.* . All temporary forest protection devices will be removed after construction, d. Following completion of construction, prior to use, the county inspector
- shall inspect the entire site for compliance with this Forest Conservation
- * A licensed Arborist or Forester should be retained for this service as needed, Afforestation Area Plantina Notes

1. Initial planting inspection and certification required. Planting contractor to notify


- ERI qualified professional 24 hours in advance of planting. 2. Afforestation areas may be planted as soon as reasonable to do so. Late winter- early spring plantings are preferred. Earliest planting dates will vary from year to year but planting may generally begin as soon as the ground is no longer frozen. Alternate planting dates may be considered as
- conditions warrant. 3. Soil amendments and fertilization recommendations will be made based upon the results of soil analysis for nitrogen, phosphorus, potassium, organic matter content and pH. If required, fertilizer will be provided using a slow release, soluble 16-8-16 analysis designed to last 5-8 years
- contained in polyethylene perforated bags such as manufactured by ADCO Works, P.O. Box 310 Hollins, N.Y. 11423 or approved equal. 4. Plant materials shall be planted in accordance with the planting diagram, planting details and planting schedule.
- 5. Plant stock must be protected from desiccation at all times prior to planting. Materials held for planting shall be moistened and placed
- in cool shaded areas until ready for placement. 6. Planting materials shall be nursery grown and inspected prior to planting. Plants not conforming to the American Standards for Nursery Stock specifications for size, form, vigor, or roots, or due to trunk wounds,
- breakage, desiccation, insect or disease must be replaced. 7. Newly planted trees may require watering at least once per week during the first growing season depending on rainfall in order to get established. The initial planting operation should allow for watering during installation to completely soak backfill materials.
- 8. Mulch shall be applied in accordance with the diagram provided and shall consist of composted, shredded hardwood bark mulch, free of
- 9. Planting holes should be excavated to a minimum diameter of 2.5 to 3 times the diameter of the root ball or container. Mechanical auguring is preferred with scarification of the sides of each hole.
- 10. Deer repellents, such as repellex, shall be used or 5' tree shelters must be installed.

Soil Protection Zone Notes


- 1. The Soil Protection Zone shall include all areas contained inside the Limit of Disturbance. 2. Where possible, the Soil Protection Zone shall extend to the drip line of specimen trees. For other groups of trees, the zone shall be the drip line or 40% of the height of the tree, whichever
- 3. No construction activity is permitted within the Soil Protection Zone. 4. If soil has been compacted or grading has taken place in the vicinity of the Soil Protection Zone, root pruning shall be implemented per Root Pruning detail, shown on this plan. 5. Root pruning shall occur prior to the beginning
- of construction 6. Where the Soil Protection Zone must encroach inside the Critical Root Zone of a tree, soil disturbance shall be mitigated with vertical mulching, radial trenching, or another method approved by the ERI Forest Conservation
- Professional 7. Prior to construction, the Limits of Disturbance shall be marked and the ERI Professional shall determine which trees will need preventative treatment or removal.
- 8. Tree maintenance and removal shall be undertaken by a qualified MD Tree Expert to ensure damage to surrounding trees is minimized. 9. Brush and limbs removed for construction shall be chipped and spread at the edge of the Soil Protection Zone to a depth to to exceed 6 inches. This shall occur outside the Soil Protection Zone where compaction could impact otherwise unprotected Critical Root Zone.

Afforestation Area Monitoring Notes

- . Monthly visits during the first growing season are to assess the success of the plantings and to determine if supplemental watering, pest control or other actions are necessary. Early spring visits will document winter kill and autumn
- visits will document summer kill. 2. The minimum survival rate shall be 75% of the total number of trees planted per acre at the end of the two year maintenance period. Wild tree seedlings from natural regeneration on the planting site may be counted up to 50% toward the total survival number if they are healthy native species at least
- 12 inches tall. . Survival will be determined by a stratified random sample of the plantings The species composition of the sample population should be proportionate to the amount of each species in the entire planting to be sampled. . Effective monitoring will assess plant survivability during the first growing season and make recommendations for reinforcement planting if required at



1. MIX TREE AND SHRUB SECO IN THE STAGING AREA. 2. SET THE GUIDE CURVILINEAR LINE AS CLOSE TO CONTOUR



TREE PROTECTION DETAIL



OWNER/DEVELOPER Shalehearth, L.C. 6820 Elm Street Suite 200 MC Lean, Virginia 22101 703.734.9730



LOTS 1-12, NON-BUILDABLE PRESERVATION PARCELS 'A'-'D', NON-BUILDABLE PARCEL 'E' AND BUILDABLE PRESERVATION PARCEL 'F'

Tax Map II Grid 13 3rd Election District




DESIGN BY: PS DRAWN BY ___AB_ CHECKED BY: ZYF SCALE: As Shown DATE: May 17, 2006 W.O. No.: 3312 SHEET No. 16 OF 16

Parcels 19 \$ 32

Howard County, Maryland

CRITICAL ROOT ZONE the trunk of the tree



APPROVED: HOWARD COUNTY DEPARTMENT OF PLANNING AND ZONING