

4. No rare, threatened, or endangered species are known to exist on the property. 5. No known historic structures are located on the property. 6. Forest stand delineation field work conducted by Michael J. Klebesko of Klebasko Environmental, LLC on April 1, 2011. 7. Twenty-seven (27) specimen trees exist on or within close proximity to the property line and their approximate locations are denoted on the plan. 8. A cursory wetland delineation in accordance with the 1987 Corps of Engineers' Wetlands Delineation Manual and the Interim Regional Supplement to the Corps of Engineers Wetland Delineation Manual: Eastern Mountains and Piedmont Region was performed by Michael J. Klebasko on April 1, 2011. Because the site is generally located on a knoll with a forest that is dominated by upland plants (i.e. yellow poplar, sas; afras, gill-over-the-ground, and black cherry), a formal delineation was not performed. The cursory delineation revealed that jurisdictional waters of the U.S. (including wetlands) do not exist on or within 150 feet of the property 9. This project complies with the requirements of section 16.1200 of the Howard County Code for Forest Conservation by placement of 1.82 acres on-site forest into a retention easement. No surety is MAPPED SOIL TYPES Gladstone-Legore Complex, 3-8% slopes Gladstone-Legore Complex, 8-15% slopes Manor-Bannertown Sandy Loams, 25-65% slopes, rocky Source: http://websoilsurvey.nrcs.usda.gov (April 2011) SPECIMEN TREE LIST Fair - broken limbs Liriodendron tulipifera Liriodendron tulipifera Fair - broken limbs Liriodendron tulipifera Fair - broken limbs Good Fair - hollow trunk Liriodendron tulipifera Good Good Liriodendron tulipifera Liriodendron tulipifera Good Good broken limbs, c Good Good Good Fair - broken limbs Liriodendron tulipifera Fair - broken limbs Good Liriodendron tulipifera


DATE

OCTOBER, 2011

SHEET NUMBER

2 of 4

SDP - 12-013




MICRO-BIO RENTENTION LANDSCAPE PLAN:


SCALE: 1"-20'


LANDSCAPE SCHEDULE							
QTY SHRUBS	GENUSS	PECIES	VARIETY	COMMON NAME	нт.	SPREAD	REMARKS
⊙ 27	Cornus	Serices L		Redosier Dogwood	24"-30"	18"-24"	#3 cont. est.
+ 20	ilex	Glabra		Inkberry	24"	18"-24"	#3 cont. est

OPERATION AND MAINTENANCE SCHEDULE FOR LANDSCAPE INFILTRATION (M-3) MICRO-BIORETENTION (M-6), RAIN GARDENS (M-7), BIORETENTION SWALE (M-8), ENHANCED FILTERS (M-9):

- A. The Owner shall maintain the plant material, mulch layer and soil layer annually. Maintenance of mulch and soil is limited to correcting areas of erosion or wash out. Any mulch replacement shall be done in the spring. Plant material shall be checked for disease and insect infestation and maintenance will address dead material and pruning. Acceptable replacement plant material is limited to the following: 2000 Maryland Stormwater Design Manual Volume II, Table A.4.1
- B. The Owner shall perform a plant in the spring and in the fall of each year. During the inspection, the Owner shall remove dead and diseased vegetation considered beyond treatment, replace dead plant material with acceptable replacement plant material, treat diseased trees and shrubs, and replace all deficient stakes and wires.
- C. The Owner shall inspect the mulch each spring. The mulch shall be replaced every two to three years. The previous mulch layer shall be removed before the new layer is applied.
- D. The Owner shall correct soil erosion on an as needed basis, with a minimum of once per month and after each heavy storm.








BIORETENTION - 1 CROSS SECTION


CATEGORY	ADJAC	ENT TO	PERIME	TER PR	OPERTIES
Perimeter/Frontage Landscape Type	1 A	2 A	3 A	4 A	5 A
Linear Perimeter	621'	441'	283'	207'	85'
Credit for Ex.Vegetation (Yes/No, Lin. Ft.)	YES 0	YES 0	YES 0	YES 0	YES 0
Credit for Wall, Fence, Berms (Yes/No, Lin. Ft.)	NO	NO	NO	NO	NO
Number of Plants Required; Shade Trees Evergreens Trees Shrubs	1:60 0	1:60 0	1:60 0	1:60 0	1:60 0
Number of Plants Provided; Shade Trees Evergreen Trees Shrubs(10:1 substit.) Other Trees (2:1 subst.)	0	0	0	0	0

^{*} Credit is taken for existing specimen trees to remain and bioretention plantings. No further landscaping is required



BIORETENTION - 2 CROSS SECTION

AREA	PROPOSED PRACTICE (Total Drainage Area)	SURFACE AREA OF PRACTICE (S.F)
RONT ROOF- 960 S.F. RONT PORCH- 384 S.F. RONT WALK- 260 S.F. ERVIOUS AREA- 3450 S.F.	MICRO-BIORETENTION 1 6074 S.F.	405
ACK ROOF- 805 S.F. ARAGE ROOF- 892 S.F. ACK PORCH- 450 S.F. ARKING AREA- 660 S.F. ERVIOUS AREA- 2490 S.F.	MICRO-BIORETENTION 2 5301 S.F.	353



OFESSIONALS' REVIEW STATEMENT

I CERTIFY THAT THESE DOCUMENTS WERE PREPARED OR APPROVED BY ME, AND THAT I AM A D LICENSED PROFESSIONAL ENGINEER UNDER THE LAWS OF THE STATE OF MARYLAND LICENSE NUMBER: 22742 EXPIRES: JUNE 15, 2012

APPROVED: DEPARTMENT OF PLANNI	NG AND ZONING
Millem	3/27/12
Chief, Development Engineering Division	Date
Chief Division of Land Development	Date

REV#	DATE	
	···	

OWNER


BONNIE & BRYANT O'KANE 6319 ARBOR WAY, ELKRIDGE, MARYLAND 21075-6878 TEL: 410-379-6212



civil engineers & planners

3451 Emy's place Monrovia, Maryland 21770

Tel (301) 775-4394 Fax (301) 831-9415 email:raztecengr@comcast.net



SITE DEVELOPMENT AND LANDSCAPE PLAN DETAILS

O'KANE PROPERTY PARCEL 634
WHARFF LANE, ELLICOTT CITY
HOWARD COUNTY, MARYLAND

ZONE: R20 SECOND ELECTION DISTRICT
TAX MAP 31 DEED REF: L.11976 F.68

SCALE 1" = 40'

MR

CHECKED BY:

DRAWN BY:

OCTOBER, 2011

3 of 4

DATE

SDP - 12-013

SEQUENCE OF CONSTRUCTION:

- 1. Prior to clearing trees, installing sediment control measures, or grading, a preconstruction meeting must be conducted on-site with Howard County sediment control Inspector (48 hours notice) and the Owner's representative, and the Site Engineer.
- 2. The limits of disturbance must be field marked prior to clearing of trees, installation of sediment control measures, construction, or other land disturbing activities.
- 3. The permittee must obtain written approval from the inspector, certifying that the limits of disturbance and the tree protection measures are correctly installed prior to commencing any clearing.
- 4. Clear and grade for installation of sediment control devices.
- 5. Install stabilized construction entrance, silt fence, and super silt fence as shown on the plan.

 6. Obtain written approval from the sediment control inspector, before proceeding with any
- 6. Obtain written approval from the sediment control inspector, before proceeding with any additional clearing, grubbing, or grading.
- 7. Begin grading operations.
- 8. Begin construction of proposed house, driveway and appurtenances.
- 9. Proceed with proposed construction until it is completed.10. Once all upgrade drainage areas have been stabilized, begin construction and installation of
- Micro Bioretention 1 and 2. Complete construction of these stormwater management facilities.

 11. Complete all grading related to proposed stormwater management construction and
- 12. Stabilize all disturbed areas within the allowed time frame, specified on the approved Sediment Control Plans.
- 13. With the permission of the sediment control inspector, remove all sediment control devices

HOWARD SOIL CONSERVATION DISTRICT

PERMANENT SEEDING NOTES

Apply to graded or cleared areas not subject to immediate further disturbance where a permanent long-lived vegetative cover is needed.

Seedbed Preparation: Loosen upper three inches of soil by raking, disking or other acceptable means before seeding, if not previously loosened.

Soil Amendments: In lieu of soil test recommendations, use one of the following schedules:

- 1. Preferred Apply 2 tons/acre dolomitic limestone (92 lbs/1000 sq. ft.) and 600 lbs/acre 10-10-10 fertilizer (14 lbs/1000 sq. ft.) before seeding. Harrow or disk into upper three inches of soil. At time of seeding, apply 400 lbs/acre 30-0-0 ureaform fertilizer (9 lbs/1000 sq. ft.)
- Acceptable -- Apply 2 tons/acre dolomitic limestone (92 lbs/1000 sq. ft.) and 1000 lbs/acre 10-10-10 fertilizer (23 lbs/1000 sq. ft.) before seeding. Harrow or disk into upper three inches of soil.

Seeding -- For the periods March 1 -- April 30, and August 1 -- October 15, seed with 60 lbs/acre (1.4 lbs/1000 sq. ft.) of Kentucky 31 Tall Fescue. For the period May 1 -- July 31, seed with 60 lbs Kentucky 31 Tall Fescue per acre and 2 lbs/acre (.05 lbs/100() sq. ft.) of weeping lovegrass. During the period of October 16 -- February 28, protect site by:

Option 1 – Two tons per acre of well anchored straw mulch and seed as soon as possible in the spring. Option 2 – Use sod. Option 3 – Seer: with 60 lbs/acre Kentucky 30 Tall Fescue and mulch with 2 tons/acre well anchored straw.

Mulching — Apply 1-1/2 to 2 tons per acre (70 to 90 lbs/1000 sq. ft.) of unrotted small grain straw immediately after seeding. Anchor mulch immediately after application using mulch anchoring tool or 218 gallons per acre (5 gal/1000 sq. ft.) of emulsified asphalt on flat areas. On slope 8 feet or higher, use 348 gallons per acre (8 gal/1000 sq. ft.) for anchoring.

Maintenance -- Inspect all seeding areas and make needed repairs, replacements and reseedings.

TEMPORARY SEEDING NOTES.

Apply to graded or cleared areas likely to be re-disturbed where a short-term vegetative cover is needed.

<u>Seedbed preparation</u>: - Loosen upper three inches of soil by raking, disking or other acceptable means before seeding, if not previously loosened.

Soil Amendments: -- Apply 600 lbs/acre 10-10-10 fertilizer (14 lbs/1000 sq. ft.).

Seeding: -- For periods March 1 -- April 30 and from August 15 -- October 15, seed with 2-1/2 bushel per acre of annual tye (3.2 lbs/1000 sq. ft.). For the period May 1 -- August 14, seed with 3 lbs/acre of weeping lovegrass (.07 lbs/1000 sq. ft.). For the period November 16 -- February 28, protect site by applying 2 tons/acre of well anchored straw mulch and seed as soon as possible in the spring, or use sod.

Mulching: — Apply 1-1/2 to 2 tons/acre (70 to 90 lbs/1000 sq. ft.) of unrotted weed-free, small grain straw immediately after seeding. Anchor mulch immediately after application using mulch anchoring tool or 218 gal. per acre (5 gal/1000 sq. ft.) of emulsified asphalt on flat areas. On slope 8 ft. or higher, use 348 gal. per acre (8 gal/1000 sq. ft.) for anchoring.

Refer to the 1994 MAR4AND STANDARDS AND SPECIFICATIONS FOR SOL EROSION AND SEDIMENT CONTROL for additional rates and methods not covered.

HOWARD SOIL CONSERVATION DISTRICT

STANDARD SEDIMENT CONTROL NOTES

- A minimum of 48 hours notice must be given to the Howard County Department of Inspections, Licenses and Permits, Sediment Control Division prior to the start of any construction (313-18\$5).
- 2. All vegetative and structural practices are to be installed according to the provisions of this plan and are to be in conformance with the most current MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL and revisions thereto.
- 3. Following initial soil disturbance or re-disturbance, permanent or temporary stabilization shall be completed within: a) 7 calendar days for all perimeter sediment control structures, dikes, perimeter slopes and all slopes greater than 3:1, b) 14 days as to all other disturbed or graded areas on the project site.
- 4. All sediment traps/basins shown must be fenced and warning signs posted around their perimeter in accordance with Vol 1, Chapter 12 of the HOWARD COUNTY DESIGN MANUAL, Storm Prainage.
- All disturbed areas must be stabilized within the time period specified above in accordance with the 1994 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL for permanent seeding (Sec. 51), sod (Sec. 54), temporary seeding (Sec. 50) and mulching (Sec. 52). Temporary stabilization with mulch alone can only be done when recommended seeding dates do not allow for proper germination and establishment of grasses.
- 6. All sediment control structures are to remain in place and are to be maintained in operative condition until permission for their removal has been obtained from the Howard County Sediment Control Inspector.


7. Site Analysis:

S:	
Total Area of Site	5.0Acres
Area Disturbed	1.66 Acres
Area to be roofed or paved	0.17Acres
Area to be vegetatively stabilized	1.49Acres
Total Cut	1990Cu, Yds.
Total Fill	1990_ Cu. Yds.

8. Any sediment control practice which is disturbed by grading activity for placement of utilities must be repaired on the same day of disturbance.

Offsite waste/borrow area location: N/A

- 9. Additional sediment control must be provided, if deemed necessary by the Howard County Sediment Control Inspector.
- On all sites with disturbed areas in excess of 2 acres, approval of the inspection agency shall be requested upon completion of installation of perimeter erosion and sediment controls, but before proceeding with any other earth disturbance or grading. Other building or grading inspection approvals may not be authorized until this initial approval by the inspection agency is made.
- 11. Trenches for the construction of utilities is limited to three pipe lengths or that which shall be back-filled and stabilized by the end of each work day, whichever is shorter.



DETAIL IA - FLOATING EARTH DIKE

2. SLOPE OR PLATTER - 24 SLOPE OR FLATTER

DETAIL E-3 SUPER SILT FENCE

10 FT MAK.

11 LINK FENCE WITH.

11 LINK FENCE WITH.

12 FENCE WITH.

13 FT MAK.

14 FT MAKE WITH.

15 FT MAK.

16 FT MAKE WITH.

17 FT MAKE WITH.

18 FT MAKE WITH.

19 FT MAKE WITH.

10 FT MAKE WITH.

10 FT MAKE WITH.

10 FT MAKE WITH.

11 LINK FENCE WITH.

12 FT MAKE WITH.

13 FT MAKE WITH.

14 FT MAKE WITH.

15 FT MAKE WITH.

16 FT MAKE WITH.

17 FT MAKE.

18 FT MAKE WITH.

19 FT MAKE.

19 FT MAKE.

19 FT MAKE.

10 FT MAKE.

10 FT MAKE.

11 LINK FENCE WITH.

11 LINK FENCE WITH.

12 FT MAKE.

13 FT MAKE.

14 FT MAKE.

15 FT MAKE.

16 FT MAKE.

17 FT MAKE.

18 FT MAKE.

19 FT MAKE.

19 FT MAKE.

19 FT MAKE.

19 FT MAKE.

10 FT MAKE.

11 LINK FENCE WITH.

11 LINK FENCE WITH.

12 FT MAKE.

13 FT MAKE.

14 FT MAKE.

15 FT MAKE.

16 FT MAKE.

16 FT MAKE.

17 FT MAKE.

18 FT MAKE.

19 FT MAKE.

19 FT MAKE.

19 FT MAKE.

19 FT MAKE.

10 FT MAKE.

11 LINK FENCE.

11 LINK FENCE.

12 FT MAKE.

13 FT MAKE.

14 FT MAKE.

15 FT MAKE.

16 FT MAKE.

16 FT MAKE.

17 FT MAKE.

18 FT MAKE.

18 FT MAKE.

18 FT MAKE.


19 FT MAKE.


10 FT MAKE.


11 FT MAKE.

11 FT MAKE.

11 FT MAKE








SPREAT FIGHTS APPROVED

LICENSED PROFESS: ONAL ENGINEER UNDER THE LAWS OF THE STATE OF MARYDAND
LICENSE NUMBER: 1:2742 EXPIRES: JUNE 15, 2012

APPROVED: CIEPARTMENT OF PLANNING AND ZONING



OWNER


APPROYED 07-13-06

BONNIE & BRYANT O'KANE 6319 ARBOR WAY, ELKRIDGE, MARYLAND 21075-6878 TEL: 410-379-6212

RAZTEC ASSOCIATES, INC.

civil engineers & planners

3451 Emy's place Monrovia, Maryland 21770 Tel (301) 775-4394 Fax (301) 831-9415 email:raztecengr@comcast.net



SITE DEVELOPMENT DETAILS

O'KANE PROPERTY PARCEL 634
WHARFF LANE, ELLICOTT CITY
HOWARD COUNTY, MARYLAND

ZONE: R20 TAX MAP 31 SECOND ELECTION DISTRICT
DEED REF: L.11976 F.68

SCALE 1" = 40

DRAWN BY:

CHECKED BY: MR

SHEET NUMBER

4 of 4

OCTOBER, 2013

SDP - 12-013