


RIP RAP CHANNEL @ 5-1


CHANNEL DESIGN DATA @ 5-1 A= 0.78 " P = 4.40'

- R = 0.1773 R3 = 0.3150 5=12%
- 51/2=0.3464 R = Q. Q4
- Q = 0.70 × 4.06 = 3.17 cfs
- CONSTRUCTION SEQUENCE
- 1) OBTAIN GRADING PERMIT. 2) CONSTRUCT STONE CONSTRUCTION ENTRANCE.
- 3) CONSTRUCT STORM WATER MANAGEMENT POND AND STABILIZE USING TEMPORARY
- 4) THE 12" CMP SHALL BE BLOCKED IN ACCORDANCE WITH THE DETAIL ON THIS SHEET. THE 12" CMP SHALL REMAIN BLOCKED UNTIL SUCH TIME WHEN THE SEDIMENT BASIN TRANSITIONS TO FUNCTION AS A STORM WATER MANAGEMENT
- 5) INSTALL STRAW BALE DIKE OR SILT FENCE. 6) CONSTRUCT STORM DRAIN SYSTEM.
-) INSTALL STONE FILTER INLET PROTECTION DEVICE @ I-1. 8) THE CONTRACTOR SHALL PLACE STRAW BALE DIKES DOWN-GRADE OF ANY DISTURBED AREAS AT THE END OF EACH WORKING DAY DUE TO CONSTRUCTION
- OF THE STORM DRAINAGE SYSTEM. 9) GRADE WOODLOO DRIVE TO SUBGRADE. STABILIZE SLOPE AREAS BETWEEN EXISTING GROUND AND BACK OF CURB AND CUT AND FILL SLOPE AREAS DUE
- TO ROAD GRADING WITH PERMANENT SEEDING. 10) CONSTRUCT CONCRETE CURB AND LAY BASE COURSE.
- 11) UPON STABILIZATION OF GRADED AREAS, INLET I-1 SHALL BE OPENED AND ALL ACCUMULATED SEDIMENT SHALL BE REMOVED FROM THE STORM DRAIN SYSTEM. 12) CLEAN BASE COURSE, APPLY TACK COAT TO BASE COURSE, AND LAY SURFACE
- COURSE, STABILIZE SHOULDERS. 13) DURING CONSTRUCTION, SEDIMENT SHALL BE REMOVED FROM THE STORM WATER MANAGEMENT POND WHEN THE CLEANOUT ELEVATION 328.0 HAS BEEN REACHED.
- 14) THE SEDIMENT BASIN SHALL BE DEWATERED BY PUMPING. 15) THE SEDIMENT FROM THE STORM WATER MANAGEMENT POND SHALL BE PLACED ALONG LOT 5.
- 16) THE STORM WATER MANAGEMENT POND SHALL BE GRADED IN ACCORDANCE WITH SHEET ONE AND STABILIZED IN ACCORDANCE WITH THE PERMANENT SEEDING SPECIFICATIONS IN THE SEDIMENT CONTROL NOTES. INSTALL RIP RAP APRON. 17) DURING CONSTRUCTION AND AFTER EACH RAINFALL, THE CONTRACTOR SHALL INSPECT AND PROVIDE NECESSARY MAINTENANCE ON THE SEDIMENT AND

EROSION CONTROL STRUCTURES SHOWN HEREON. 18) REMOVE STRAW BALE DIKES OR SILT FENCE.

19) ALL DISTURBED AREAS DUE TO REMOVAL OF SEDIMENT CONTROL MEASURES SHALL BE GRADED AND STABILIZED WITH PERMANENT SEEDING.





STORM DRAIN PROFILE

SCALE: HOR: 11-50

SITE ANALYSIS TOTAL AREA OF SUDDIVISION : 3.50Ac. ± AREA TO DE DISTURDED : 0.50 Act IMPERVIOUS 1.00 05.0: AREA TO DE : 0.50 dc.t

EARL O. COLLINS DATE

APPROVED: OFFICE OF PLANNING AND ZONING

AND ZONING ADMINISTRATION

APPROVED: DEPARTMENT OF PUBLIC WORKS.

Welliam & Poly 1/26/23 CHIEF, BUREAU OF ENGINEERING 1-ec- P3DAT REVIEWED FOR HOWARD COUNTY SOIL CONSERVATION DISTRICT AND MEETS TECHNICAL REQUIREMENTS.

THIS DEVELOPMENT IS APPROVED FOR EROSION AND SEDIMENT CONTROL BY THE HOWARD SOIL CONSERVATION

APPROVED. HOWARD SOIL CONSERVATION DISTRICT

SEDIMENT CONTROL NOTES

- . SPECIFICATIONS FOR THE SEDIMENT CONTROL DETAILS INCLUDED IN THE U.S.D.A. SOIL CONSERVATION SER-VICE "STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL IN DEVELOPING AREAS."
- 2. THE DEVELOPER SHALL NOTIFY THE HOWARD COUNTY OFFICE OF INSPECTION AND PERMITS AT LEAST 24 HOURS PRIOR TO BEGINNING ANY CONSTRUCTION SHOWN HEREON (992-2433).
- 3. SEDIMENT CONTROL STRUCTURES TO BE CONSTRUCTED PRIOR TO ANY ON-SITE GRADING OR DISTURBANCE TO ANY EXISTING SURFACE MATERIAL, AND ARE TO BE STABILIZED AS SOON AS CONSTRUCTED.
- 4. ALL SEDIMENT CONTROL STRUCTURES TO REMAIN IN PLACE UNTIL PERMISSION FOR THEIR REMOVAL HAS BEEN OBTAINED FROM THE HOWARD COUNTY OFFICE OF INSPECTION AND PERMITS (992-2433)
- 5. ALL GRADED AREAS NOT TO BE SODDED SHALL BE STABILIZED BY SEEDING AND MULCHING IN ACCORD-ANCE WITH THE FOLLOWING:
- 1. SITE PREPARATION
- A. HARROW OR DISC IN AREAS PROPOSED TO BE SEEDED THE FOLLOWING MATERIALS 1) PULVERIZED LIMESTONE AT 2 TONS/ACRE.
- 2) COMMERICAL FERTILIZER 10-10-10 AT 3/4 TONS/ACRE. 3) SUPER PHOSPHATE AT 600 LBS / ACRE.
- 2. SEEDING
- A. SOW THE FOLLOWING SEED MIXTURE AT THE RATE OF 200 LBS./ACRE WITH A MECHANICAL SPREADER.
- 1) TEMPORARY: ITALIAN OR PERENNIAL RYE
- 2) PERMANENT: 40% MARION BLUE GRASS, 40% DAKOTA BLUE GRASS AND 20% PENN LAWN
- CREEPING FESCUE. B. THE SEEDED AREA SHALL THEN BE RAKED WITH A YORK RATE (A MINIMUM OF 2 PASSES) COVERED AND COMPACTED WITH CULTIPACKER OR OTHER APPROVED METHOD.
- 3..MULCHING A. SEEDED AREAS SHALL BE UNIFORMLY MULCHED IMMEDIATELY AFTER SEEDING WITH UNWEATHERED
- SMALL GRAIN STRAW AT THE RATE OF 1 1/2-2 TONS/ACRE. B. TIE MULCH DOWN WITH LIQUID ASPHALT AT 0.1
- GAL./S.Y. OR EMULSIFIED ASPHALT AT 0.04 GAL./S.Y. OR MULCH NETTING. 6. A GRADING PLAN MUST BE DEVELOPED BY THE BUILDER

AND APPROVED BEFORE BEGINNING CONSTRUCTION OF DWELLINGS.

AG-BUILT CERTIFICATION 4-10-86 BY: CHARLEY J. CROVO REG: NO. 13204

STRUCTURE SCHEDULE 1NY. IN \$45.00T TOP ELEY. REMARKS
- 344.90 350.42.34 DWG 50-4.01
- 333.55 324.80 DWG 50-5.61 I-1 A-5 D-1 DTD METAL END SECTION STANDARD 331.35 331.35 338.50 DWG. G.5.01 MANHOLE 331.34 331.03 339.38

WOODLAND PARK

SECTION ONE AREA ONE FIRST ELECTION DISTRICT HOWARD COUNTY, MARYLAND DOLE: AS SHOWN DATE HOV. 4, 1082 570 5 T33HC

AS-BUILT 4-10-86 REV. 8-12 83 REMOVED S.W.M. POND CHANGED PROFILE & REMOVED DETAILS

CONSULTING ENGINEERS AND LAND SURVEYORS 5366 COURT AYENUE ELLICOTT CITY, MARYLAND 21043 491-2055

FISHER, COLLINS AND CARTER

F83-45