


**SEDIMENT CONTROL NOTES**

- 1) A minimum of 24 hours notice must be given to the Howard County Office of Inspection and Permits prior to the start of any construction. (992-2437)
- 2) All vegetative and structural practices are to be installed according to the provisions of this plan and are to be in conformance with the 1983 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL.
- 3) Following are initial soil disturbance or redisturbance; permanent or temporary stabilization shall be completed within: a) 7 calendar days for all perimeter sediment control structures, dikes, perimeter slopes and all slopes greater than 3:1, b) 14 days as to all other disturbed or graded areas on the project site.
- 4) All sediment traps/basins shown must be fenced and warning signs posted around their perimeter in accordance with Vol. 1, Chapter 12 of the HOWARD COUNTY DESIGN MANUAL, Storm Drainage.
- 5) All disturbed areas must be stabilized within the time period specified above in accordance with the 1983 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL for permanent seedings (Sec. 51) sod (Sec. 54), temporary seeding (Sec. 50) and mulching (Sec. 52). Temporary stabilization with mulch alone can only be done when recommended seeding dates do not allow for proper germination and establishment of grasses.
- 6) All sediment control structures are to remain in place and are to be maintained in operative condition until permission for their removal has been obtained from the Howard County Sediment Control Inspector.
- 7) Site Analysis:  
 Total Area of Site 41 Acres  
 Area Disturbed 17 Acres  
 Area to be roofed or paved 23 Acres  
 Area to be vegetatively stabilized 16 Acres  
 Total Cut 2269 Cu. yds.  
 Total Fill 4000 Cu. yds.  
 Offsite waste/borrow area location \_\_\_\_\_
- 8) Any sediment control practice which is disturbed by grading activity for placement of utilities must be repaired on the same day of disturbance.



**SEDIMENT TRAP SCHEDULE**

TRAP NO.	D.A. (Ac)	VOLUMES		BOTTOM SIZE	DEPTH	BOTTOM ELEV.	SPILLWAY ELEV.	CLEANOUT ELEV.
		REQ.	PROV.					
1	120	2160	2192	20"x41"	2'	413.0	415.0	414.0




- GENERAL NOTES**
1. TAX MAP 24; PART OF PARCEL 983
  2. DEED REFERENCE 1049/285
  3. EXISTING ZONING: R-20
  4. TOPOGRAPHY SHOWN HEREON WAS FIELD RUN BY SHANAHAN & LAUE.
  5. PUBLIC WATER AND SEWAGE IS TO BE UTILIZED


**PROFILE OF PRINCIPAL SPILLWAY**  
 SCALES: HOR. 1"=20'  
 VERT. 1"=5'  
 SEE SHEET 2 OF 2




**PROFILE OF EMERGENCY SPILLWAY**  
 SCALES: HOR. 1"=20'  
 VERT. 1"=5'



**SECTION A-A OF EMERGENCY SPILLWAY**  
 SCALES: HOR. 1"=20'  
 VERT. 1"=5'



**TYPICAL SECTION DRIVEWAY AND SWALE (FACING ELDEE DRIVE FROM SITE)**  
 NO SCALE



APPROVED: DEPARTMENT OF PUBLIC WORKS  
 CHIEF, BUREAU OF ENGINEERING  
 DATE: 11/1/85

APPROVED: OFFICE OF PLANNING AND ZONING  
 John M. Macnamar 4-1-86  
 CHIEF, DIVISION OF LAND DEVELOPMENT AND ZONING ADMINISTRATION

REVIEWED: F&E HOWARD S.C.D. AND MEETS TECHNICAL REQUIREMENTS.  
 James M. DeLoach 4-1-86  
 U.S. SOIL CONSERVATION SERVICE

THIS DEVELOPMENT IS APPROVED SOIL EROSION AND SEDIMENT CONTROL BY THE HOWARD SOIL CONSERVATION DISTRICT.  
 DATE: 11/1/85



**CERTIFICATE**

I CERTIFY THAT THIS PLAN FOR EROSION AND SEDIMENT CONTROL REPRESENTS A PRACTICAL AND WORKABLE PLAN BASED ON PERSONAL KNOWLEDGE OF THE SITE CONDITIONS AND THAT IT WAS PREPARED IN ACCORDANCE WITH THE REQUIREMENTS OF THE HOWARD SOIL CONSERVATION DISTRICT

ENGINEER: *Walter P. Norman* DATE: 11-1-85

**DEVELOPER'S CERTIFICATE**

I CERTIFY THAT ALL DEVELOPMENT AND CONSTRUCTION WILL BE DONE ACCORDING TO THIS PLAN OF DEVELOPMENT AND PLAN FOR EROSION AND SEDIMENT CONTROL AND THAT ALL RESPONSIBLE PERSONNEL INVOLVED IN THE CONSTRUCTION PROJECT WILL HAVE A CERTIFICATE OF ATTENDANCE AT A DEPARTMENT OF NATURAL RESOURCES APPROVED TRAINING PROGRAM FOR THE CONTROL OF SEDIMENT AND EROSION BEFORE BEGINNING THE PROJECT. I ALSO AUTHORIZE PERIODIC ON-SITE INSPECTIONS BY THE HOWARD SOIL CONSERVATION DISTRICT OR THEIR AUTHORIZED AGENTS, AS ARE DEEMED NECESSARY.

DEVELOPER: *John M. Macnamar* DATE: 11-1-85

REVISIONS		DATE: 8-12-86
△	PROPOSED BLDG. ON LOT 14 RELOCATED	
△	ADDITION OF RISER AND SPILLWAY	
△	ADDITION OF PROFILES (3)	
△	REVISION OF MAIN STORM DRAIN PROFILE (SHEET 2)	
△	REVISION OF CONSTRUCTION SEQUENCE (SHEET 2)	
△	RETURN TO BEANS & PREVIOUS 1. REVISE EXISTING CONDITIONS SHANAHAN & LAUE 4/86	



TITLE: <b>GRADING &amp; SED. CONT. PLAN</b>	PROJECT: <b>HEATHER GLEN, LOTS 12, 13, 14</b>	LOCATION: <b>2ND ELECTION DISTRICT HOWARD CO., MD.</b>
SCALE: 1"=50'	DESIGNED BY: J.T.N.	DRAWN BY: J.T.N.
FIELD BOOK: 11/1	CHECKED BY: J.T.N.	DATE: OCT 1985
PAGE NO: 1 OF 2	JOB NO.: 81016	DRAWING NO.: 1 OF 2

**boender associates inc.**  
 consulting engineers  
 land surveyors  
 land planners

COURTHOUSE SQUARE  
 3585 ELLICOTT MILLS DRIVE  
 ELLICOTT CITY, MD. 21103  
 13011 465-7777



STORM INLET SEDIMENT TRAP ST-III




CONSTRUCTION SPECIFICATION FOR ST-III

- Sediment shall be removed and the trap restored to its original dimensions when the sediment has accumulated to 1/2 the design depth of the trap. Removed sediment shall be deposited in a suitable area and in such a manner that it will not erode.
- The volume of sediment storage shall be 1800 cubic feet per acre of contributory drainage.
- The structure shall be inspected after each rain and repairs made as needed.
- Construction operations shall be carried out in such a way that erosion and water pollution shall be minimized.
- The sediment trap shall be removed and the area stabilized when the constructed drainage area has been properly stabilized.
- All out slopes shall be 1:1 or flatter.

Maximum Drainage Area: 3 Acres  
 U.S. DEPARTMENT OF AGRICULTURE  
 SOIL CONSERVATION SERVICE  
 COLLEGE PARK, MARYLAND

STRAW BALE DIKE



CONSTRUCTION SPECIFICATIONS

- Bales shall be placed at the toe of a slope or on the contour and in a way with dices tightly abutting the adjacent bales.
- Each bale shall be embedded in the soil a minimum of 40 inches, and placed so the bindings are horizontal.
- Bales shall be secured in place by either two stakes or rebar driven through the bale. The first stake in each bale shall be driven toward the previously laid bale in an angle to force the bales together. Stakes shall be driven flush with the bale.
- Inspection shall be frequent and repair replacement shall be made promptly as needed.
- Bales shall be removed when they have served their usefulness so as not to block or impede storm flow or drainage.

U.S. DEPARTMENT OF AGRICULTURE  
 SOIL CONSERVATION SERVICE  
 COLLEGE PARK, MARYLAND


PERMANENT SEEDING NOTES

Apply to graded or cleared areas not subject to immediate further disturbance where a permanent long-lived vegetative cover is needed.  
**Seedbed Preparation:** Loosen upper three inches of soil by raking, disking or other acceptable means before seeding.  
**Soil Analysis:** In lieu of soil test recommendations, use one of the following schedules:  
 1) Preferred - Apply 2 tons per acre dolomitic limestone (92 lbs/1000 square ft) and 400 lbs per acre 10-10-10 fertilizer (14 lbs/1000 square ft) before seeding.  
 2) Acceptable - Apply 2 tons per acre dolomitic limestone (92 lbs/1000 square ft) and 1000 lbs per acre 10-10-10 fertilizer (28 lbs/1000 square ft) before seeding.  
**Seeding:** For the periods March 1 thru April 30, and August 1 thru October 15, seed with 60 lbs per acre (1.4 lbs/1000 square ft) of Kentucky 31 Tall Fescue. For the period May 1 thru July 31, seed with 60 lbs Kentucky 31 Tall Fescue per acre and 2 lbs per acre (.05 lbs/1000 square ft) of weeping lovegrass. During the period of October 15 thru February as soon as possible in the spring, Option (1) 2 tons per acre of well anchored straw mulch and seed as soon as possible in the spring. Option (2) seed with 60 lbs/acre Kentucky 31 Tall Fescue and mulch with 2 tons/acre well anchored straw.  
**Mulching:** Apply 1 1/2 to 2 tons per acre (70 to 90 lbs/1000 square ft) of unweeded small grain straw immediately after seeding. Anchor mulch immediately after application using anchoring tool or 2 gal per acre (5 gal/1000 square ft) of emulsified asphalt on flat areas. On slopes 8 feet or higher, use 348 gallons per acre (8 gal/1000 square ft) for anchoring.  
**Maintenance:** Inspect all seeded areas and make needed repairs, replacements and reseedings.

TEMPORARY SEEDING NOTES

Apply to graded or cleared areas likely to be re-disturbed where a short-term vegetative cover is needed.  
**Seedbed Preparation:** Loosen upper three inches of soil by raking, disking or other acceptable means before seeding.  
**Soil Analysis:** Apply 600 lbs per acre 10-10-10 fertilizer (14 lbs/1000 square ft) before seeding.  
**Seeding:** For the periods March 1 thru April 30 and from August 15 thru November 15, seed with 24 bushels per acre of annual ryegrass (3.2 lbs/1000 square ft). For the period May 1 thru August 14, seed with 3 lbs per acre of weeping lovegrass (.07 lbs/1000 square ft). For the period November 15 thru February 28, protect site by applying 2 tons per acre of well anchored straw mulch and seed as soon as possible in the spring, or use seed.  
**Mulching:** Apply 1 1/2 to 2 tons per acre (70 to 90 lbs/1000 square ft) of unweeded small grain straw immediately after seeding. Anchor mulch immediately after application using anchoring tool or 2 gal per acre (5 gal/1000 square ft) of emulsified asphalt on flat areas. On slopes 8 feet or higher, use 348 gal per acre (8 gal/1000 square ft) for anchoring.  
 Ref: The 1983 U.S. STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL for rate of erosion not covered.

TEMPORARY SWALE



CONSTRUCTION SPECIFICATIONS

- All temporary swales shall have unimpaired positive grade to an outlet.
  - Diverter rampoff from a disturbed area shall be conveyed to a sediment trapping device.
  - Diverter rampoff from an undisturbed area shall outlet directly into an undisturbed stabilized area at non-erosive velocity.
  - All trees, brush, stumps, obstructions, and other objectionable material shall be removed and disposed of so as not to interfere with the proper functioning of the swale.
  - The swale shall be excavated or shaped to line, grade, and cross section as required to meet the criteria specified herein and be free of bank projections or other irregularities which will impede normal flow.
  - Fills shall be compacted by earth moving equipment.
  - All earth removal and not needed on construction shall be placed so that it will not interfere with the functioning of the swale.
  - Stabilization shall be as per the chart below:
- | TYPE OF CHANNEL | CORREL. SIZE | A (S.G. or less)            | B (S.G. = 10 and)            |
|-----------------|--------------|-----------------------------|------------------------------|
| 1               | 0.5-3.0      | SEED AND STRAW MULCH        | SEED AND STRAW MULCH         |
| 2               | 3.1-5.0      | SEED AND STRAW MULCH        | SEED USING JUTE OR EXCELSTON |
| 3               | 5.1-8.0      | SEED WITH JUTE OR EXCELSTON | LINED WITH 8" RCP            |
| 4               | 8.1-20.0     | LINED 8" RCP                | ENGINEERED DESIGN            |
9. PERIODIC INSPECTION AND REQUIRED MAINTENANCE MUST BE PROVIDED AFTER EACH RAIN EVENT.


U.S. DEPARTMENT OF AGRICULTURE  
 SOIL CONSERVATION SERVICE  
 COLLEGE PARK, MARYLAND

STRUCTURE SCHEDULE


NO.	TYPE	INV. IN	INV. OUT	TOP EL.	REMARKS
I-2	TYPE S INLET (3'x2'x1')	394.94	394.94	398.97	HOWARD CO. ST. DETAIL S.D.4.22
I-4	TYPE K INLET	397.66	397.66	402.0	HOWARD CO. ST. DETAIL S.D.4.12

CONSTRUCTION SEQUENCE

- Obtain Grading Permit.
- Notify Howard County Bureau of Licenses, Inspections and Permits 24 hours prior to grading operations. Phone: 992-2435.
- Provide stabilized construction entrance (3.6' PERMETER DIKE/SWALE & SILT FENCE (SBD) AND SEDIMENT TRAP #1 GEORGE DENVERDALE ETC. CLEAR ALL TREES FROM EMBANKMENT. 1 Week
- Construct the storm drain system from I-2 AT THE EXISTING HEADWALL TO I-4. Provide silt fence around I-2 & I-4. Grade permanent swale and driveway. Provide silt fence in swale as shown. Provide inlet protection at existing inlet M-1. 4 Weeks
- INSTALL 36" CMP RISER AND 24" CMP PRINCIPAL SPILLWAY TO I-4 TO PROVIDE STORMWATER MANAGEMENT. CONSTRUCT EMERGENCY SPILLWAY. REMOVE THE EXISTING 18" CMP POND DISCHARGE PIPE. 2 WEEKS
- Perform onsite grading. Construct the houses, private road, driveways and sewer and water taps. Provide inlet protection at existing inlets on Eldee Drive while working in the road. 6 Months
- Remove the curbing as necessary along the south edge. 2 Weeks
- Final grade and stabilize disturbed areas, phasing out sediment traps as contributing areas are stabilized. 2 Weeks
- With the grading inspector's approval, remove all remaining sediment control measures and stabilize all remaining disturbed areas. 1 Week



TOP OF DAM PROFILE  
 SCALE: HOR: 1"=50'  
 VERT: 1"=5'



MAIN STORM DRAIN PROFILE  
 SCALES HOR: 1"=50', VERT: 1"=5'

REVIEWED FOR HOWARD S.C.D. AND MEETS TECHNICAL REQUIREMENTS.  
 [Signature]  
 U.S. SOIL CONSERVATION SERVICE  
 DATE: 4-1-86

THIS DEVELOPMENT IS APPROVED SOIL EROSION AND SEDIMENT CONTROL BY THE HOWARD SOIL CONSERVATION DISTRICT.  
 [Signature]  
 SOIL CONSERVATION DISTRICT  
 DATE: 4/1/86

APPROVED: DEPARTMENT OF PUBLIC WORKS  
 [Signature]  
 CHIEF, BUREAU OF ENGINEERING  
 DATE: 4-7-86

APPROVED: OFFICE OF PLANNING AND ZONING  
 [Signature]  
 CHIEF, DIVISION OF LAND DEVELOPMENT AND ZONING ADMINISTRATION  
 DATE: 4-1-86

DEVELOPER'S CERTIFICATE  
 I CERTIFY THAT ALL DEVELOPMENT AND CONSTRUCTION WILL BE DONE ACCORDING TO THIS PLAN OF DEVELOPMENT AND PLAN FOR EROSION AND SEDIMENT CONTROL AND THAT ALL RESPONSIBLE PERSONNEL INVOLVED IN THE CONSTRUCTION PROJECT WILL HAVE A CERTIFICATE OF ATTENDANCE AT A DEPARTMENT OF NATURAL RESOURCES APPROVED TRAINING PROGRAM FOR THE CONTROL OF SEDIMENT AND EROSION BEFORE BEGINNING THE PROJECT. I ALSO AUTHORIZE PERIODIC ON-SITE INSPECTIONS BY THE HOWARD SOIL CONSERVATION DISTRICT OR THEIR AUTHORIZED AGENTS, AS ARE DEEMED NECESSARY.  
 [Signature]  
 DEVELOPER  
 DATE: 10-15-85

ENGINEER'S CERTIFICATE  
 I CERTIFY THAT THIS PLAN FOR EROSION AND SEDIMENT CONTROL REPRESENTS A PRACTICAL AND WORKABLE PLAN BASED ON PERSONAL KNOWLEDGE OF THE SITE CONDITIONS AND THAT IT WAS PREPARED IN ACCORDANCE WITH THE REQUIREMENTS OF THE HOWARD SOIL CONSERVATION DISTRICT.  
 [Signature]  
 ENGINEER  
 DATE: 11-1-85



TITLE: PROFILES AND DETAILS  
 PROJECT: HEATHER GLEN, LOTS 12, 13, & 14  
 LOCATION: SECOND ELECTION DISTRICT HOWARD CO. MD.  
 SCALE: AS NOTED  
 DESIGNED BY: N.N.  
 DRAWN BY: J.T.N.  
 CHECKED BY: DATE: OCT. 1985  
 FIELD BOOK: PAGE NO.: JOB NO.: 51076  
 DRAWING NO.: 2 OF 2

boender & associates inc.  
 consulting engineers  
 land surveyors  
 land planners  
 COURTHOUSE SQUARE  
 3585 ELLICOTT MILLS DRIVE  
 ELLICOTT CITY, MD. 21043  
 (301) 465-7777