

ENGINEER'S CERTIFICATE
 THIS PLAN FOR EROSION AND SEDIMENT CONTROL AND WORKABLE PLAN BASED ON MY PERSONAL SURVEY AND FIELD CONDITIONS AND THAT IT WAS PREPARED IN ACCORDANCE WITH THE REQUIREMENTS OF THE HOWARD SOIL CONSERVATION DISTRICT.
 CHARLES A. CROVO, SR. REG. # 13204
 3/21/85












DEVELOPER'S CERTIFICATE
 I, WE CERTIFY THAT ALL DEVELOPMENT AND CONSTRUCTION WILL BE DONE ACCORDING TO THIS PLAN OF DEVELOPMENT AND PLANS FOR EROSION AND SEDIMENT CONTROL AND THAT ALL RESPONSIBLE PERSONNEL INVOLVED IN THE CONSTRUCTION PROJECT WILL HAVE A CERTIFICATE OF ATTENDANCE AT A DEPARTMENT OF NATURAL RESOURCES APPROVED TRAINING PROGRAM FOR THE CONTROL OF SEDIMENT AND EROSION BEFORE BEGINNING THE PROJECT. I ALSO AUTHORIZE PERIODIC ONSITE INSPECTION BY THE HOWARD SOIL CONSERVATION DISTRICT OR THEIR AUTHORIZED AGENTS AS ARE DEEMED NECESSARY.
 Richard A. Agard
 10/21/85

REVIEWED FOR HOWARD COUNTY SOIL CONSERVATION DISTRICT AND ITS TECHNICAL REQUIREMENTS.
 Stephen L. Hahn
 2/7/86
 U.S. SOIL CONSERVATION SERVICE
 THIS DEVELOPMENT PLAN IS APPROVED FOR EROSION AND SEDIMENT CONTROL BY THE HOWARD COUNTY SOIL CONSERVATION DISTRICT.
 Stephen L. Hahn
 2/7/86
 HOWARD COUNTY

- GENERAL NOTES**
- 1) ALL WORK SHALL BE DONE IN ACCORDANCE WITH HOWARD COUNTY STANDARDS, SPECIFICATIONS AND DETAILS FOR CONSTRUCTION.
 - 2) ALL UTILITY COMPANIES MUST BE NOTIFIED 24 HRS. IN ADVANCE OF ANY CONSTRUCTION.
 - 3) ANY DAMAGE TO PUBLIC RIGHTS-OF-WAYS OR PAVING WILL BE CORRECTED AT THE CONTRACTOR'S EXPENSE.
 - 4) CONTRACTOR TO NOTIFY THE HOWARD COUNTY INSPECTION AND SURVEY DIVISION AT LEAST 3 DAYS BEFORE STARTING WORK SHOWN ON THESE DRAWINGS; TELEPHONE: 792-7272.
 - 5) ALL TRAFFIC CONTROL DEVICES SHALL BE INSTALLED IN COMPLIANCE WITH THE MUTCD, 1979 EDITION.

APPROVED DEPARTMENT OF PUBLIC WORKS
 William E. Reilly
 2-11-86
 CHIEF OF DEPARTMENT




APPROVED OFFICE OF PLANNING AND ZONING
 John M. MacMahon
 2-7-86
 PLANNING ADMINISTRATOR



976

BY	REVISION	DATE
S.A.N.	DELETE END SUPPORT WALL; ADD DETAILS FOR CONCRETE SLOPE COLLARS	4-18-85
S.F.H.	ADDED LOOSE LAID RIP RAP	5-1-85
M.C.K.	ADDED LOOSE LAID RIP RAP; ADD GABION WALL	5/1/85







- CONSTRUCTION SEQUENCE:**
- OBTAIN HOWARD COUNTY GRADING PERMIT-REVIEW AND IMPLEMENT REQUIREMENTS OF PERMIT.
 - REVIEW AND IMPLEMENT REQUIREMENTS OF THE WATERWAY CONSTRUCTION PERMIT ISSUED BY THE STATE OF MARYLAND-WATER RESOURCES ADMINISTRATION.
 - PLACE STABILIZED CONSTRUCTION ENTRANCE (SEE) UP TO THE AREA OF THE PROPOSED STREAM DIVERSION CHANNEL.
 - INSTALL THE STRAW BALE DIKE ALONG THE UPSTREAM SIDE OF THE STABILIZED CONSTRUCTION ENTRANCE.
 - INSTALL THE SILT FENCES ALONG THE EAST AND WEST SIDES OF DEEP RUN (ALONG LIMITS OF DISTURBANCE) AS SHOWN ON THE EROSION AND SEDIMENT CONTROL PLAN.
 - BEGIN EXCAVATION/CONSTRUCTION OF THE STREAM DIVERSION CHANNEL AT THE DOWNSTREAM END - INSTALL SANDBAG COFFERDAM ACROSS THE DIVERSION CHANNEL AT THE DOWNSTREAM END TO PREVENT SEDIMENT FROM ENTERING DEEP RUN.
 - CONTINUE EXCAVATION/CONSTRUCTION OF THE STREAM DIVERSION CHANNEL FROM DOWNSTREAM END TO UPSTREAM END.
 - UPON COMPLETION OF THE EXCAVATION/CONSTRUCTION OF THE STREAM DIVERSION CHANNEL (AT THE UPSTREAM END) INSTALL SANDBAG COFFERDAM ACROSS THE DIVERSION CHANNEL TO PREVENT STREAM FLOW OF DEEP RUN FROM ENTERING THE DIVERSION CHANNEL.
 - STABILIZE THE STREAM DIVERSION CHANNEL BY INSTALLING THE GEOTEXTILE FABRIC AND GABION STONE LINING AS SHOWN IN THE PLAN DETAILS.
 - INSTALL THE TEMPORARY ACCESS CULVERT(S) IN THE STREAM DIVERSION CHANNEL AT THE STABILIZED CONSTRUCTION ENTRANCE.
 - COMPLETE INSTALLATION OF THE STABILIZED CONSTRUCTION ENTRANCE ACROSS THE STREAM DIVERSION CHANNEL.
 - REMOVE THE SANDBAG COFFERDAMS ACROSS THE STREAM DIVERSION CHANNEL AT THE UPSTREAM AND DOWNSTREAM ENDS.
 - INSTALL THE SANDBAG COFFERDAM ACROSS DEEP RUN AT THE UPSTREAM LIMIT OF THE CONSTRUCTION AREA, THE REVEY DIRECTING THE STREAM FLOW OF DEEP RUN INTO THE DIVERSION CHANNEL.
 - INSTALL THE SANDBAG COFFERDAM ACROSS DEEP RUN AT THE DOWNSTREAM LIMIT OF THE CONSTRUCTION AREA TO PREVENT ANY STREAM OF BACKWATER FROM ENTERING THE CONSTRUCTION AREA.
 - EXCAVATE THE SETTLING AND DEWATERING BASIN TO DIMENSIONS SHOWN ON THE EROSION AND SEDIMENT CONTROL PLAN; CONSTRUCT STONE OUTLET DAM ALONG DOWNSTREAM FACE OF THE BASIN.
 - CONSTRUCT S.P.P.A. INSTALLATION AREA; PUMP ALL WATER INTO THE SETTLING AND DEWATERING BASIN.
 - CONSTRUCT CONCRETE END SUPPORT WALLS.
 - INSTALL BOTTOM PLATES OF THE TWIN S.P.P.A.S FOR ENTIRE LENGTH-BEGIN BACKFILL OF S.P.P.A.S.
 - AS ROADWAY FILL IS PLACED, INSTALL SILT FENCES ALONG THE ENTIRE LENGTH OF THE TOE OF SLOPE OF THE EMBANKMENT-UPSTREAM AND DOWNSTREAM.
 - INSTALL THE CLASS II RIP RAP CHANNEL AT THE DOWNSTREAM END OF THE S.P.P.A.S.
 - REMOVE THE UPSTREAM AND DOWNSTREAM SANDBAG COFFERDAMS ACROSS DEEP RUN AND ALLOW STREAM FLOW OF DEEP RUN TO ENTER THE WEST S.P.P.A.
 - RAISE TOP OF EX. SANITARY MAIN TO ELEVATION OF PROPOSED SUBGRADE.
 - INSTALL 24" CMP STORM DRAIN-CONNECT TO S.P.P.A.
 - COMPLETE INSTALLATION OF THE TWIN S.P.P.A.S-PLACE ROADWAY EMBANKMENT TO SUBGRADE.
 - BACKFILL SETTLING AND DEWATERING BASIN AND PORTIONS OF THE STREAM DIVERSION CHANNEL AS REQUIRED.
 - STABILIZE, SEED AND MULCH EMBANKMENT SLOPES AND ALL OTHER DISTURBED AREAS IN ACCORDANCE WITH THE SEDIMENT CONTROL NOTES.
 - THROUGHOUT THE CONSTRUCTION PERIOD, AND ESPECIALLY AFTER EACH GENERAL, THE CONTRACTOR SHALL INSPECT AND PROVIDE ALL NECESSARY MAINTENANCE OF THE SEDIMENT CONTROL DEVICES TO INSURE THAT ALL DEVICES ARE IN SATISFACTORY WORKING ORDER.
 - FOLLOWING COMPLETE STABILIZATION AND SUBJECT TO THE APPROVAL OF THE ON-SITE INSPECTOR, THE SILT FENCES AND STRAW BALE DIKES MAY BE REMOVED.





- CONSTRUCTION SPECIFICATIONS:**
- Stone Size - One 3" stone, or reclaimed or recycled concrete equivalent.
 - Length - As required, but not less than 30 feet (except on a single residence lot where a 30 foot minimum length would apply).
 - Thickness - Not less than six (6) inches.
 - Width - Ten (10) foot minimum, but not less than the full width at points where ingress or egress occurs.
 - Filter Cloth - Will be placed over the entire area prior to placing of stone. Filter will not be required on a single family residence lot.
 - Aggregate Material - All surface water flowing or directed toward construction entrances shall be piped across the entrance. If piping is impractical, a portable pump with 2 1/2" hoses will be permitted.
 - Maintenance - The entrance shall be maintained in a condition which will prevent clogging or flowing of sediment onto public rights-of-way. This includes periodic cleaning of any manure used to trap sediment. All manure applied, dropped, washed or tracked onto public rights-of-way must be removed immediately.
 - Warning - Vehicles shall be cleaned to remove mud prior to entrance onto public rights-of-way. When washing is required, it shall be done on an area established with stone and which drains into an approved sediment trap/ditch device. Regular inspection and needed maintenance shall be provided after each rain.

- CONSTRUCTION NOTES FOR PREPARED SILT FENCE:**
- When with fence to be fastened securely to fence posts with wire ties or staples.
 - Filter cloth to be fastened securely to rock with wire ties or staples.
 - When the bottom of the fabric filter cloth is to be placed on the ground, it shall be placed on a surface of compacted earth or gravel.
 - Maintenance shall be performed as needed to keep the silt fence in good working order.




- CONSTRUCTION SPECIFICATIONS:**
- TEMPORARY ACCESS CULVERT(S) AT THE DIVERSION CHANNEL
- CULVERT STRENGTH - THE CULVERTS SHALL BE STRONG ENOUGH TO SUPPORT THEIR CROSS SECTIONAL AREA UNDER MAXIMUM EXPECTED LOADS.
 - CULVERT SIZE - THE SIZE OF THE CULVERT PIPE SHALL BE THE LARGEST PIPE DIAMETER THAT WILL FIT INTO THE DIVERSION CHANNEL WITHOUT MAJOR EXCAVATION OF THE DIVERSION CHANNEL OR WITHOUT MAJOR APPROACH FILLS. SINCE THE CHANNEL WIDTH EXCEEDS 3 FEET, ADDITIONAL PIPES MAY BE USED UNTIL THE CROSS SECTIONAL AREA OF THE PIPES IS GREATER THAN 80 PERCENT OF THE CROSS SECTIONAL AREA OF THE DIVERSION CHANNEL. THE MINIMUM SIZE CULVERT THAT MAY BE USED IS A 12" DIAMETER PIPE.
 - CULVERT LENGTH - THE CULVERT(S) SHALL EXTEND A MINIMUM OF ONE FOOT BEYOND THE UPSTREAM AND DOWNSTREAM TOE OF THE AGGREGATE PLACED AROUND THE CULVERT. IN NO CASE SHALL THE CULVERT EXCEED 40 FEET IN LENGTH.
 - CULVERT PLACEMENT - THE INVERT ELEVATION OF THE CULVERT SHALL BE INSTALLED FLUSH WITH THE TOP OF THE GABION STONE OF THE DIVERSION CHANNEL TO MINIMIZE INTERFERENCE WITH FISH MIGRATION (FREE PASSAGE OF FISH).
 - CULVERT PROTECTION - THE CULVERT(S) SHALL BE COVERED WITH A MINIMUM OF ONE FOOT OF AGGREGATE. IF MULTIPLE CULVERTS ARE USED THEY SHALL BE SEPARATED BY AT LEAST 12" OF COMPACTED AGGREGATE FILL.
 - STABILIZATION - ALL AREAS DISTURBED DURING CULVERT INSTALLATION SHALL BE STABILIZED WITHIN 14 DAYS OF THE DISTURBANCE IN ACCORDANCE WITH THE STANDARD FOR "CRITICAL AREA STABILIZATION WITH PERMANENT SEEDING".
 - INSPECTION - PERIODIC INSPECTION SHALL BE PERFORMED TO ENSURE THAT THE CULVERTS AND DIVERSION CHANNEL ARE NOT DAMAGED, AND THAT SEDIMENT IS NOT ENTERING THE STREAM OR BLOCKING FISH PASSAGE OR MIGRATION.
 - MAINTENANCE - MAINTENANCE SHALL BE PERFORMED, AS NECESSARY, IN A TIMELY MANNER TO ENSURE THAT STRUCTURES ARE IN COMPLIANCE WITH THIS STANDARD AND SPECIFICATION. THIS SHALL INCLUDE REMOVAL AND DISPOSAL OF ANY TRAPPED SEDIMENT OR DEBRIS. SEDIMENT SHALL BE DISPOSED OF AND STABILIZED OUTSIDE THE WATERWAY FLOOD PLAIN.
 - REMOVAL - WHEN THE CHANNEL HAS SERVED ITS PURPOSE, ALL STRUCTURES INCLUDING CULVERTS AND BEGONG SHALL BE REMOVED WITHIN 14 CALENDAR DAYS. IN ALL CASES, THE CULVERT MATERIALS SHALL BE REMOVED WITHIN ONE YEAR OF INSTALLATION. THE STRUCTURE SHALL BE REMOVED DURING THE SPRING SEASON (MARCH 15 THROUGH JUNE 15).
 - FINAL CLEAN-UP - FINAL CLEAN-UP SHALL CONSIST OF REMOVAL OF THE TEMPORARY STRUCTURE FROM THE WATERWAY. REMOVAL OF ALL CONSTRUCTION DEBRIS SHALL BE STABILIZED WITHIN 14 CALENDAR DAYS OF THE DISTURBANCE IN ACCORDANCE WITH THE STANDARD FOR "CRITICAL AREA STABILIZATION WITH PERMANENT SEEDING".
 - METHOD - REMOVAL OF THE STRUCTURE AND CLEAN-UP OF THE AREA SHALL BE ACCOMPLISHED WITHOUT CONSTRUCTION EQUIPMENT WORKING IN THE WATERWAY CHANNEL.
 - FINAL STABILIZATION - ALL AREAS DISTURBED DURING CULVERT REMOVAL SHALL BE STABILIZED WITHIN 14 CALENDAR DAYS OF THE DISTURBANCE IN ACCORDANCE WITH THE STANDARD FOR "CRITICAL AREA STABILIZATION WITH PERMANENT SEEDING".



- NOTES: STREAM DIVERSION CHANNEL**
- THE STREAM DIVERSION CHANNEL SHALL BE EXCAVATED FROM THE DOWNSTREAM END TO THE UPSTREAM END.
 - WHEN BEGINNING EXCAVATION AT THE DOWNSTREAM END, A SANDBAG COFFERDAM SHALL BE PLACED ACROSS THE DIVERSION CHANNEL TO PREVENT SEDIMENT FROM ENTERING DEEP RUN PRIOR TO STABILIZATION OF THE DIVERSION CHANNEL.
 - AT THE COMPLETION OF EXCAVATION AT THE UPSTREAM END, A SANDBAG COFFERDAM SHALL BE PLACED ACROSS THE STREAM DIVERSION CHANNEL TO PREVENT STREAM FLOW FROM ENTERING THE DIVERSION CHANNEL PRIOR TO STABILIZATION OF THE DIVERSION CHANNEL.
 - SEE JUST THIS SHEET FOR COMPLETE SEQUENCE OF ALL CONSTRUCTION ACTIVITIES.



- SEDIMENT CONTROL NOTES:**
- ALL WORK SHALL BE DONE IN ACCORDANCE WITH THE U.S.D.A. SOIL CONSERVATION SERVICE "STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL IN DEVELOPING AREAS".
 - THE DEVELOPER SHALL NOTIFY THE HOWARD COUNTY OFFICE OF INSPECTION AND SURVEYS AT LEAST 24 HOURS PRIOR TO BEGINNING ANY CONSTRUCTION SHOWN HEREON 992-2437.
 - SEDIMENT CONTROL STRUCTURES TO BE CONSTRUCTED PRIOR TO ANY ON-SITE GRADING OR DISTURBANCE TO ANY EXISTING SURFACE MATERIAL, AND ARE TO BE STABILIZED AS SOON AS CONSTRUCTED.
 - ALL SEDIMENT CONTROL STRUCTURES TO REMAIN IN PLACE UNTIL PERMITS FOR THEIR REMOVAL HAS BEEN OBTAINED FROM THE HOWARD COUNTY OFFICE OF INSPECTION AND SURVEYS 992-2437.
 - ALL GRADED AREAS NOT TO BE SOODED SHALL BE STABILIZED BY SEEDING AND MULCHING IN ACCORDANCE WITH THE FOLLOWING:
 - SITE PREPARATION:
 - HARROW OR DISC IN AREAS PROPOSED TO BE SEEDED THE FOLLOWING MATERIALS:
 - PULVERIZED LIMESTONE AT 2 TONS/ACRE.
 - COMMERCIAL FERTILIZER 10-10-10 AT 3/4 TONS/ACRE.
 - SUPER PHOSPHATE AT 600 LBS./ACRE.
 - SEEDING:
 - SOW THE FOLLOWING SEED MIXTURE AT THE RATE OF 200 LBS./ACRE WITH A MECHANICAL SPREADER.
 - TEMPORARY: ITALIAN OR PERENNIAL RYE GRASS.
 - PERMANENT: 40% MARION BLUE GRASS, 40% DANITA BLUE GRASS AND 20% PENN LAWN CREEPING FESCUE.
 - THE SEEDING AREA SHALL THEN BE RAKED WITH A YORK RAKE (A MINIMUM OF 2 PASSES) COVERED AND COMPACTED WITH CULTIPACKER OR OTHER APPROVED METHOD.
 - MULCHING:
 - SEEDING AREAS SHALL BE UNIFORMLY MULCHED IMMEDIATELY AFTER SEEDING WITH UNWEATHERED SMALL GRASS STRAW AT THE RATE OF 1 1/2 - 2 TONS/ACRE.
 - TIE MULCH DOWN WITH LIQUID ASPHALT AT 0.1 GAL./S.Y. OR EMULSIFIED ASPHALT AT 0.04 GAL./S.Y. OR MULCH NETTING.
 - FOLLOWING INITIAL SOIL DISTURBANCE OR REDISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN:
 - SEVEN CALENDAR DAYS FOR ALL PERIMETER SEDIMENT CONTROL STRUCTURES, DIKES, SHALES, DITCHES, PERIMETER SLOPES AND ALL SLOPES GREATER THAN 3:1.
 - FOURTEEN DAYS AS TO ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE.
 - ALL SEDIMENT TRAPS SHOWN, MUST BE FENCED AND WARNING SIGNS POSTED AROUND THE PERIMETER IN ACCORDANCE WITH VOLUME 1 CHAPTER 2 OF HOWARD COUNTY DESIGN MANUAL STORM DRAINAGE.



FISHER, COLLINS AND CARTER, INC.
CONSULTING ENGINEERS AND LAND SURVEYORS
8388 COURT AVENUE
ELLICOTT CITY, MARYLAND 21043
TELEPHONE (301) 461-2855

WOODLAND PARK STORM DRAIN CROSSING FOR OLD STOCKBRIDGE DRIVE AT DEEP RUN
FIRST ELECTION DISTRICT
HOWARD COUNTY, MARYLAND

EROSION AND SEDIMENT CONTROL PLAN & DETAILS
DRAWING NO. 2 OF 2

ENGINEER'S CERTIFICATE

I HEREBY CERTIFY THAT THIS PLAN FOR EROSION AND SEDIMENT CONTROL REPRESENTS A PRACTICAL AND WORKABLE PLAN BASED ON MY PERSONAL KNOWLEDGE OF THE SITE CONDITIONS AND THAT IT HAS BEEN PREPARED IN ACCORDANCE WITH THE REQUIREMENTS OF THE SOIL CONSERVATION DISTRICT.

Richard A. Agnuel
SIGNATURE OF ENGINEER 10/21/85 DATE

DEVELOPER'S CERTIFICATE

I HEREBY CERTIFY THAT ALL DEVELOPMENT AND CONSTRUCTION WILL BE DONE ACCORDING TO THIS PLAN OF DEVELOPMENT AND PLAN FOR EROSION AND SEDIMENT CONTROL AND THAT ALL RESPONSIBLE PERSONNEL INVOLVED IN THE CONSTRUCTION PROJECT WILL HAVE A CERTIFICATE OF ATTENDANCE AT A DEPARTMENT OF NATURAL RESOURCES APPROVED TRAINING PROGRAM FOR THE CONTROL OF SEDIMENT AND EROSION BEFORE BEGINNING THE PROJECT. I ALSO AUTHORIZE PERIODIC ON-SITE INSPECTION BY THE HOWARD SOIL CONSERVATION DISTRICT OR THEIR AUTHORIZED AGENTS, AS ARE DEMAND NECESSARY.

Richard A. Agnuel
SIGNATURE OF DEVELOPER 10/21/85 DATE

REVIEWED FOR HOWARD COUNTY SOIL CONSERVATION DISTRICT AND MEETS TECHNICAL REQUIREMENTS.

James M. Helms
U.S. SOIL CONSERVATION SERVICE 2/7/86 DATE

THIS DEVELOPMENT IS APPROVED FOR EROSION AND SEDIMENT CONTROL BY THE HOWARD SOIL CONSERVATION DISTRICT.

Stephen L. Ruder
DISTRICT 2/7/86 DATE
HOWARD SOIL CONSERVATION DISTRICT

APPROVED: DEPARTMENT OF PUBLIC WORKS.

William B. Rieck
CHIEF, BUREAU OF ENGINEERING 2/11/86 DATE

APPROVED: OFFICE OF PLANNING AND ZONING

John M. Washburn
CHIEF, DIVISION OF LAND DEVELOPMENT AND ZONING ADMINISTRATION 2-7-86 DATE

WOODLAND PARK STORM DRAIN CROSSING FOR OLD STOCKBRIDGE DRIVE AT DEEP RUN
FIRST ELECTION DISTRICT
HOWARD COUNTY, MARYLAND

EROSION AND SEDIMENT CONTROL PLAN & DETAILS
DRAWING NO. 2 OF 2

Chandi E. J. Crovo, P.E.
PROFESSIONAL ENGINEER
STATE OF MARYLAND
1979
1980
1981
1982
1983
1984
1985
1986
1987
1988
1989
1990
1991
1992
1993
1994
1995
1996
1997
1998
1999
2000
2001
2002
2003
2004
2005
2006
2007
2008
2009
2010
2011
2012
2013
2014
2015
2016
2017
2018
2019
2020
2021
2022
2023
2024
2025