#### GENERAL NOTES

- ALL CONSTRUCTION SHALL BE IN ACCORDANCE WITH THE LATEST STANDARDS AND SPECIFICATIONS OF HOWARD COUNTY PLUS MSHA STANDARDS AND SPECIFICATIONS IF APPLICABLE.
- 2. THE CONTRACTOR SHALL NOTIFY THE BUREAU OF ENGINEERING/CONSTRUCTION INSPECTION DIVISION AT (410) 313-1880 AT LEAST FIVE (5) WORKING DAYS PRIOR TO THE START OF WORK.
- 3. THE CONTRACTOR SHALL NOTIFY "MISS UTILITY" AT 1-800-257-TTTT AT LEAST 48-HOURS PRIOR TO ANY EXCAVATION WORK
- PROJECT BACKGROUND:

LOCATION: TAX MAP #47, GRID 7 R-ED (PER THE OCTOBER 18, 1993 COMPREHENSIVE ZONING PLAN)

ELECTION DISTRICT: 6TH

BUILDABLE LOT AREA: 20,377 SF OR .46 AC TOTAL FOR LOTS 71 \$ 72

OPEN SPACE AREA: O AC. TOTAL AREA: 20,377 SF OR 0.46 AC.

PLAT NO. 15539


- 5. TRAFFIC CONTROL DEVICES, MARKINGS, AND SIGNING SHALL BE IN ACCORDANCE WITH THE LATEST EDITION OF THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (MUTC). ALL STREET AND REGULATORY SIGNS SHALL BE IN PLACE PRIOR TO THE PLACEMENT OF ANY ASPHALT.
- 6. ALL PLAN DIMENSIONS ARE TO THE FACE OF CURB OR FACE OF BUILDING UNLESS OTHERWISE NOTED. DIMENSIONS ARE MEASURED PERPENDICULAR OR RADIALLY BETWEEN ITEMS UNLESS OTHERWISE NOTED EXISTING TOPOGRAPHY AND FEATURES WERE DERIVED FROM
- AERIAL PHOTOGRAPHY BY DAFT, MCCUNE & WALKERSUMMER 1998 AND MASS GRADING INFORMATION FROM F-01-204. 8. HORIZONTAL AND VERTICAL CONTROL BASED ON HOWARD COUNTY
- CONTROL STATIONS 47 EA. \$ 47 E4. PUBLIC WATER AND SEWER IS TO BE UTILIZED (PATAPSCO DRAINAGE


AREA). CONTRACT NO. 34-3948-D.


- IO. STORMWATER MANAGEMENT IS PROVIDED BY A PRIVATE FACILITY UNDER F-01-204.THE PRIVATE STORMWATER MANAGEMENT, DRAINAGE AND UTILITY EASEMENT IS OWNED AND MAINTAINED BY THE HOMEOWNERS ASSOCIATION.
- II. ALL STORM DRAINS SHOWN ARE PRIVATE AND ARE BUILT UNDER THE F-01-204 PLAN
- 12. INFORMATION CONCERNING UNDERGROUND UTILITIES WAS OBTAINED FROM F-01-204 AND CONTRACT NO. 34-3948-D BUT THE CONTRACTOR MUST DETERMINE THE EXACT LOCATION BY DIGGING TEST PITS BY HAND AT ALL UTILITY CROSSINGS WELL IN ADVANCE OF CONSTRUCTION.
- 13. BOTH THE NOISE AND TRAFFIC STUDIES WERE APPROVED AS PART OF SKETCH PLAN 5-00-13 APPROVED ON 10-10-2000.
- 14. ANY DAMAGE TO COUNTY OWNED RIGHT-OF-WAY TO BE CORRECTED AT THE CONTRACTOR'S EXPENSE.
- 15. OTHER HOWARD COUNTY FILES RELATED TO THIS SITE: S-00-13,P-01-15,PB-345,MP-01-88,MP00-88,MP-00-126,MP-01-60,MP-01-94, F-01-177, PB 345, F-01-85, F-01-204 AND MP-02-50 AND CONTRACT # 34-3948-D.
- 16. FOREST CONSERVATION FOR THIS SITE IS PROVIDED UNDER F-01-177 & F-01-204.
- 17. FOR DRIVEWAY APRON, SEE HOWARD COUNTY STANDARD DETAIL No R-6.03 AND R-6.05.
- 18. LANDSCAPING AND REQUIRED STREET TREES SHALL BE IN ACCORDANCE WITH THE APPROVED ROAD CONSTRUCTION DRAWING, F-01-204.
- 19. BENCH MARKS/CONTROL STATIONS: #47EA-N 535063.631 E 1357283.989 EL=315.28 AND #47E4 N 535063.631 E 13572830989 EL=338.91
- 20. IN ACCORDANCE WITH SECTION 128 OF THE HOWARD COUNTY ZONING REGULATIONS, BAY WINDOWS, CHIMNEYS OR EXTERIOR STAIRWAYS NOT MORE THAN 16 FEET IN WIDTH MAY PROJECT NOT MORE THAN 4 FEET INTO ANY SETBACKS; PORCHES OR DECKS, OPEN OR ENCLOSED MAY PROJECT NOT MORE THAN IO FEET INTO THE FRONT OR REAR YARD SETBACK.
- 21. RIVER GLADE RUN IS A PRIVATE ROAD AND SHALL BE MAINTAINED BY THE HOA.
- 22. SEWER CLEANOUTS SHALL BE FLUSH WITH PROPOSED DRIVEWAY SURFACE. IF A CONCRETE DRIVEWAY IS TO BE UTILIZED, PROVIDE A 12-INCH BY 12-INCH REINFORCED CONCRETE PANEL AROUND THE CLEANOUT WITH EXPANSION JOINT MATERIAL AS APPROPRIATE. IF IN THE FUTURE, CLEANOUT IS PAVED OVER, DPW WILL NOT BE RESPONSIBLE FOR DAMAGE TO DRIVEWAY WHEN ACCESSING CLEANOUT.
- 23. THIS PLAN IS SUBJECT TO THE COMPLIANCE WITH THE AMENDED FIFTH EDITION OF THE HOWARD COUNTY SUBDIVISION REGULATIONS EFFECTIVE OCTOBER 2,2003.
- 24. DRIVEWAYS SHALL BE PROVIDED PRIOR TO ISSUANCE OF A USE AND OCCUPANCY PERMIT FOR ANY NEW DWELLINGS TO INSURE SAFE ACCESS FOR FIRE AND EMERGENCY VEHICLES PER THE FOLLOWING MINIMUM REQUIREMENTS:
  - A. WIDTH-12' (14' SERVING MORE THAN ONE RESIDENCE);
  - B. SURFACE- 6" OF COMPACTED CRUSHER RUN BASE W/TAR AND CHIP COATING (I-1/2" MIN.);
  - C. GEOMETRY- MAX. 15% GRADE, MAX. 10% GRADE CHANGE AND MIN. 45' TURNING RADIUS;
  - D. STRUCTURES (CULVERTS/BRIDGES) CAPABLE OF SUPPORTING 25 GROSS TONS (H25 LOADING); E. DRAINAGE ELEMENTS - CAPABLE OF SAFETY PASSING 100-YEAR FLOOD WITH NO MORE THAN
  - I FOOT DEPTH OVER DRIVEWAY SURFACE; F. MAINTENANCE - SUFFICIENT TO ALL WEATHER USE.
- 25. ALL EASEMENTS (PUBLIC AND PRIVATE) SHOWN ON THESE PLANS ARE PER
- RECORDED PLAT No. 15539, UNLESS OTHERWISE NOTED.
- 26. STONE LAKE COMMUNITY ASSOCIATION, INC. IS THE HOMEOWNERS ASSOCIATION RECORDED ON FEBRUARY 27, 2002 IN LIBER 6019 AT FOLIO 414. THE SDAT# IS D06486757.
- 27. NO CLEARING, GRADING OR CONSTRUCTION IS PERMITTED WITHIN THE REQUIRED WETLANDS, STREAM, OR THEIR BUFFERS AND FOREST CONSERVATION EASEMENT AREAS, EXCEPT FOR THE DISTURBANCE PREVIOUSLY APPROVED UNDER F-01-204.


### GENERIC SITE DEVELOPMENT PLAN STONE LAKE


LOTS 71 AND 72












T. PORCH	
5	
OPT. IN-LAW SUITE	
ach sech	

Robinsons Promise  Robinsons Promise  Ridge ES  River  Horsham  Horsham  Horsham  Forest  Ridge ES  River  Robinsons  Ridge Rd.  Bridge Rd.  Whiskey  Canterbury  Riding
VICINITY MAP
SITE PLAN LEGEND  LIMIT OF DISTURBANCE/ SUBMISSION EX. STORM DRAIN EX. SEWER MAIN

Maryland

Welcome Ctr.



#### SITE ANALYSIS

#### GENERAL SITE DATA

- A. PRESENT ZONING:
- B. PROPOSED USED FOR SITE AND STRUCTURE:

SINGLE FAMILY DETACHED

- C. TOTAL NUMBER OF UNITS :
- 2. AREA TABULATION
  - A. SITE AREA: 0.46± AC. FOR 2 BUILDABLE LOTS

SHEET INDEX

TITLE

SITE AND SEDIMENT CONTROL PLAN

COVER SHEET AND HOUSE MODEL DETAILS

- B. AREA OF PLAN SUBMISSION 0.46±AC.
- C. LIMIT OF DISTURBANCE: 0.70±AC.

,	GENERIC BOX C	HART
HOUSE TYPE	71	72
THOMAS GOODWIN	YES	YES
GEORGE OLIVER	YES	YES
JAMES RANDOLPH	YES	YES
DORCHESTER II	YES	YES (NO WRAPAROUND PORCH)

ELECTION DISTRICT No. 6

57.O'



					_				
					Δ	DDRE	55	CHA	RT
				δΣ JZ	BER		STRE	ET A	DDRESS
	HATER CODE	CELED CO		•	71	8605	RIV	ER 6	LADE RUN
	EI5	ATER CODE: SEWER CODE: E15 6100000		•	12	8600	RIV	ER 6	LADE RUN
	SUBDIVISION STONE LA	· - · · · —	71	& 72	2	SECT	ION/A	REA	PARCEL
	<b>PLAT</b> 15539	ZONE R-ED	ΤA	X MA 47	P BL	0CK 7	ELEC	. DIST. 6	CENSUS TRACT 6069.02
	<u> </u>				•				

# APPROVED: HOWARD COUNTY DEPARTMENT OF PLANNING + ZONING

<u> </u>			
GLWGUTSCHICK LITTLE &WEBER, P.A.			
CLVV GUISCHICK LITTLE & WEBER, P.A.			
CIVIL ENGINEERS, LAND SURVEYORS, LAND PLANNERS, LANDSCAPE ARCHITECTS			
3909 NATIONAL DRIVE - SUITE 250 - BURTONSVILLE OFFICE PARK			
BURTONSVILLE, MARYLAND 20866			
TEL: 301-421-4024 BALT: 410-880-1820 DC/VA: 301-989-2524 FAX: 301-421-4186			•
\Drawings\02119\DESIGN\SDP-LOTS-71-72\COVER-1.dwg   DES. HKJ   DRN. HKJ   CHK. CKG	DATE REVISION	BY	APP'R.
		•	

SHEET NO.

PREPARED FOR :
WILLIAMSBURG GROUP
P.O. BOX 1018
COLUMBIA, MD. 21044
410-997-8800
ATTN: MR. ROBERT CORBET

COVER SHEET AND HOUSE MODEL DETAILS
STONE LAKE
LOTS 71 AND 72
PLAT No. 15539

SCALE ZONING G. L. W. FILE I  AS NOTED R—ED 02—119  DATE TAX MAP — GRID SHEET		15539	R-ED	47	7		6	6069.6	0:
DATE TAX MAP — GRID SHEET	-		SCA	LE	ZONING		G. L	. W. FILE N	ο.
			AS NO	OTED	R-ED		0	2–119	
				_	TAX MAP - (	GRID		SHEET	
WARD COUNTY, MARYLAND SEPTEMBER 2003 47 - 7 1 OF 2	WARD COUNT	TY, MARYLAND	200		47 – 7	7	1	OF 2	

#### SEDIMENT CONTROL NOTES

- 1. A minimum of 24 hours notice must be given to the Howard County Office of Inspection and Permits prior to the start of any construction. (410) 313-1855
- 2. All vegetative and structural practices are to be installed according to the provisions of this plan and are to be in conformance with the 1994 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL and revisions thereto.
- 3. Following initial soil disturbance or redisturbance, permanent or temporary stabilization shall be completed within: a) 7 calendar days for all perimeter sediment control structures, dikes and perimeter slopes and all slopes areater than 3:1, b) 14 days as to all other disturbed or graded areas on the project site.
- 4. All sediment traps/basins shown must be fenced and warning signs posted around their perimeter in accordance with Vol. I, Chapter 12, of the HOWARD COUNTY DESIGN MANUAL, Storm Drainage.
- 5. All disturbed areas must be stabilized within the time period specified above in accordance with the 1994 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL for permanent seedings, sod, temporary seedings

and mulching (Sec. 6). Temporary stabilization, with mulch alone, can only be done when recommended seeding dates do not allow for proper germination and establishment of grasses.

6. All sediment control structures are to remain in place and are to be maintained in operative condition until permission for their removal has been obtained from the Howard County

Sediment Control Inspector. 7. Site Analysis: .46± Acres Total Area of Site

Area Disturbed .70± Acres Area to be roofed or paved .17± Acres Area to be vegetatively stabilized .53± Acres 1,350 Cu. Yds. 800 Cu. Yds. Total Fill Off-site waste/borrow area location: 500 Cu. Yds.

- 8. Any sediment control practice which is disturbed by grading activity for placement of utilities must be repaired on the same day of disturbance.
- 9. Additional sediment control must be provided, if deemed necessary by the Howard County DPW Sediment Control
- 10. On all sites with disturbed areas in excess of 2 acres, approval of the inspection agency shall be requested upon completion of installation of perimeter erosion and sediment controls, but before proceeding with any other earth disturbance or grading. Other building or grading inspection approvals may not be authorized until this initial approval by the inspection agency is made.
- II. Trenches for the construction of utilities is limited to 3 pipe lengths or that which shall be backfilled and stabilized within I working day, whichever is shorter.

#### PERMANENT SEEDING NOTES

Apply to graded or cleared area not subject to immediate further disturbance where a permanent long-lived vegetative cover is

Seedbed Preparation: Loosen upper three inches of soil by raking, discing or other acceptable means before seeding (unless previously loosened).

Soil Amendments: in lieu of soil test recommendations, use one of the following schedules

- 1) Preferred Apply 2 tons per acre dolomitic limestone (92 lbs/1000 square feet) and 600 lbs per acre 10-10-10 fertilizer (14 lbs/1000 sq ft) before seeding. Harrow or disc into upper three inches of soil. At time of seeding, apply 400 lbs per acre 30-0-0 unreaform fertilizer (9 lbs/1000 sq ft).
- 2) Acceptable Apply 2 tons per acre dolomitic limestone (92 lbs/1000 sq ft) and 1000 lbs per acre 10-10-10 fertilizer (23 lbs/1000 sq ft) before seeding. Harrow or disc into upper three inches of soil.

Seeding: For the periods March I thru April 30, and August I thru October 15, seed with 60 lbs per acre (1.4 lbs/1000 sq ft) of Kentucky 31 Tall Fescue. For the period May I thru July 31, seed with 60 lbs Kentucky 31 Tall Fescue per acre and 2 lbs per acre (.05 lbs/1000 sq ft) of weeping lovegrass. During the period of October 16 thru February 28, protect site by: Option (1) 2 tons per acre of well anchored straw mulch and seed as soon as possible in the spring. Option (2) Use sod. Option (3) Seed with 60 Ibs/acre Kentucky 31 Tall Fescue and mulch with 2 tons/acre well anchored straw.

Mulching: Apply 1-1/2 to 2 tons per acre (70 to 90 lbs/1000 sq ft) of unrotted small grain straw immediately after seeding. Anchor mulch immediately after application using mulch anchoring tool or 218 gallons per acre (5 gal/1000 sq ft) of emulsified asphalt on flat areas. On slopes 8 feet or higher, use 348 gallons per acre (8 gal/1000 sq ft) for anchoring.

Maintenance: Inspect all seeded areas and make needed repairs, replacements and reseedings.

## APPROVED: HOWARD COUNTY DEPARTMENT OF PLANNING + ZONING

Drawings\02119\DESIGN\SDP-LOTS-71-72\02119SP2.dwg | DES. HKJ | DRN. HKJ | CHK. CKG

#### TEMPORARY SEEDING NOTES

Apply to graded or cleared areas likely to be redisturbed where a short-term vegetative cover is needed.

Seedbed Preparation: Loosen upper three inches of soil by raking, discing or other acceptable means before seeding (unless previously loosened).

Soil Amendments: Apply 600 lbs per acre 10-10-10 fertilizer (14 lbs/1000 sq ft).

Seeding: For periods March I thru April 30 and from August 15 thru October 15, seed with 2-1/2 bushel per acre of annual rye (3.2 lbs./1000 sq.ft.). For the period May 1 thru August 14, seed with 3 lbs per acre of weeping lovegrass (.07 lbs/1000 sq ft). For the period November 16 thru February 28, protect site by applying 2 tons per acre of well anchored straw mulch and seed as soon as possible in the spring, or use sod.

Mulching: Apply 1-1/2 to 2 tons per acre (70 to 90 lbs/1000 sq ft) of unrotted, weed-free, small grain straw immediately after seeding. Anchor mulch immediately after application using mulch anchoring tool or 218 gal per acre (5 gal/1000 sq ft) of emulsified asphalt on flat areas. On slopes, 8 ft or higher, use 348 gal per acre (8 gal/1000 sq ft) for anchoring.

Refer to the 1994 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL for rate and methods not covered.

#### <u>Dust Control</u>


Definition Controlling dust blowing and movement on construction sites and roads

Purpose To prevent blowing and movement of dust from exposed soll surfaces, reduce on and off-site damage, health hazards, and improve traffic safety.

Conditions Where Practice Applies This practice is applicable to areas subject to dust blowing and movement where on and off-site damage is likely without treatment.

#### <u>Specifications</u>

- 1. Mulches See standards for vegetative stabilization with mulches only, much should be crimped or tacked to prevent blowing.
- 2. Vegetative Cover See standards for temporary vegetative cover.
- 3. Tillage To roughen surface and bring clods to the surface. This is an emergency measure which should be used before soil blowing starts. Begin plowing on windward side of site. Chisel-type plows spaced about 12" apart, spring-toothed harrows, and similar plows are examples of equipment which may produce the desired effect.
- 4. Irrigation This is generally done as an emergency treatment. Site is sprinkled with water until the surface is moist. Repeat as needed At no time should the site be irrigated to the point
- 5. Barriers Solid board fences, silt fences, snow fences, straw bales, and similar material can be used to control air currents and soil blowing. Barriers placed at right angle to prevailing currents at intervals at about ten times their height are effective in controlling soil blowing.
- 6. Calcium Chloride Apply at rates that will keep surface moist. May need treatment. Permanent Methods
- 1. Permanent Vegetation See standards for permanent vegetative cover, and permanent stabilization with sod. Existing trees or large shrubs may afford valuable protection if
- 2. Topsoiling Covering with less erosive soil material. See standards for top soil. 3. Stone - Cover surface with crushed stone or gravel.
- 1. Agriculture Handbook 346. Wind Erosion Forces in the United States and Their Use In
- 2. Agriculture Information Bulletin 354. How to Control Wind Erosion, USDA\_ARS.



4. Stone - crushed aggregate (2' to 3') or reclaimed or recycled concrete

5. Surface Water - all surface water flowing to or diverted toward construction entrances shall be piped through the entrance, maintaining positive drainage. Pipe installed through the stabilized construction entrance shall be protected with a puntable berm with 5:1 slopes and a minimum of 6' of stone over the pipe. Pipe has to be sized according to the drainage. When the SCE is located at a high spot and has no drainage to convey a pipe will not be necessary. Pipe should be sized according to the amount of runoff to be conveyed. A 6' minimum will be required. 6. Location - A stabilized construction entrance shall be located at every point

where construction traffic enters or leaves a construction site. Vehicles leaving the site must travel over the entire length of the stabilized construction entrance U.S. DEPARTMENT OF AGRICULTURE PAGE MARYLAND DEPARTMENT OF ENVIRONMENT SOIL CONSERVATION SERVICE F-17-3 WATER MANAGEMENT ADMINISTRATION

SEQUENCE OF CONSTRUCTION

3. BEGIN ROUGH GRADING. (I WEEK)

4. MAKE UTILITY CONNECTIONS.

5. CONSTRUCT HOUSE. (3 MONTHS)

I. OBTAIN GRADING PERMIT AND ARRANGE FOR AN ON SITE MEETING.(I DAY)

6. FINE GRADE SITE AND STABILIZE IN ACCORDANCE WITH THE PERMANENT

SEEDING NOTES AND REMOVE SEDIMENT CONTROL DEVICES WITH

PERMISSION FROM THE SEDIMENT CONTROL INSPECTOR. (I WEEK)

2. INSTALL STONE CONSTRUCTION ENTRANCE, SILT FENCE AND INLET

PROTECTION AS SHOWN ON THESE PLANS. (2 DAYS)

7. INSTALL SIDEWALK AND DRIVEWAY. (I WEEK)

DETAIL 22 - SILT FENCE PERSPECTIVE VIEW EMBED GEOTEXTILE CLASS F A MINIMUM OF 8' VERTICALLY INTO THE GROUND STANDARD SYMBOL \_\_\_\_\_SF\_\_\_\_\_ JOINING TWO ADJACENT SILT Construction Specifications 1. Fence posts shall be a minimum of 36' long driven 16' minimum into the ground. Wood posts shall be  $11/2^{\circ}\times 11/2^{\circ}$  square (minimum) cut, or  $13/4^{\circ}$  diameter minimum) round and shall be of sound quality hardwood. Steel posts will be standard T or U section weighting not less than 1.00 pond per linear foot 2. Geotextile shall be fastened securely to each fence post with wire ties or staples at top and mid-section and shall meet the following requirement 50 lbs/in (min.) Tensile Modulus 20 lbs/in (min.) 0.3 gal ft<sup>2</sup>/ minute (max.) Filtering Efficiency 75% (min.) 3. Where ends of geotextile fabric come together, they shall be overlapped folded and stapled to prevent sediment bypas 4. Silt Fence shall be inspected after each rainfall event and maintained when bulges occur or when sediment accumulation reached 50% of the fabric height. MARYLAND DEPARTMENT OF ENVIRONMENT WATER MANAGEMENT ADMINISTRATION U. S. DEPARTMENT OF AGRICULTURE

DETAIL 23A - STANDARD INLET PROTECTION 2" X 4" FRAMING STANDARD SYMBO GEOTEXTILE CLASS E SIP MAX. DRAINAGE AREA = 1/4 ACRE Construction Specifications 1. Excavate completely around the inlet to a depth of 18' below the 2. Drive the 2' x 4' construction grade lumber posts 1' into the ground at each corner of the inlet. Place nail strips between the posts on the ends of the inlet. Assemble the top portion of the 2' x 4' frame using the overlap joint shown on Detail 23A. The top of the frame (weir) must be 6' below adjacent roadways where 3. Stretch the  $1/2^{\prime}$  x  $1/2^{\prime}$  wire mesh tightly around the frame and fasten securely. The ends must meet and overlap at a 4. Stretch the Geotextile Class E tightly over the wire mesh with the geotixtile extending from the top of the frame to 18' below the inlet notch elevation. Fasten the geotextile firmly to the frame. The ends of the geotextile must meet at a post, be overlapped and 5. Backfill around the Inlet In compacted 6' layers until the layer of earth Is level with the notch elevation on the ends and 6. If the inlet is not in a sump, construct a compacted earth dike across the ditch line directly below it. The top of the earth dike should be at least 6' higher than the top of the frame. The structure must be inspected periodically and after each rain and the geotextile replaced when it becomes clogged.

"I certify that this plan for erosion and sediment control represents a practical and workable plan based on my personal knowledge of the site conditions and that it was prepared in accordance with the requirements of the Howard Soil Conservation District"


ENGINEER'S CERTIFICATE



"I/We certify that all development and/or construction

DEVELOPER'S/BUILDER'S CERTIFICATE

11-14-03 Date



LOTS 71 AND 72

Enviornment Approved Training Program for the Control of Sediment and Erosion before beginning the project. I also authorize periodic on-site inspection by the HSCD." 11-19-03 Robert Corbett Date

will be done in according to this plan, and that any responsible

personnel involved in the construction project will have a Certificate of Attendance at a Maryland Department of the

These plans have been reviewed for the Howard Soil Conservation District and meet the technical

This Development Plan is approved for Soil Erosion and Sediment Control by the Howard Soil Conservation

ZONING

ELECTION DISTRICT No. 6

GLWGUTSCHICK LITTLE &WEBER, PA. CIVIL ENGINEERS, LAND SURVEYORS, LAND PLANNERS, LANDSCAPE ARCHITECTS 3909 NATIONAL DRIVE - SUITE 250 - BURTONSVILLE OFFICE PARK BURTONSVILLE, MARYLAND 20866 TEL: 301-421-4024 BALT: 410-880-1820 DC/VA: 301-989-2524 FAX: 301-421-4186

we have a the second section of the second s

REVISION

PREPARED FOR : WILLIAMSBURG GROUP P.O. BOX 1018 COLUMBIA, MD 21044 410-997-8800 MR. ROBERT CORBETT

SITE AND SEDIMENT CONTROL PLAN

STONE LAKE **LOTS 71 AND 72** PLAT No. 15539

HOWARD COUNTY, MARYLAND

G. L. W. FILE No. 02-119 1"=30' R-ED TAX MAP - GRID SHEET SEPTEMBER 47 - 7 2 OF 2

#### SEDIMENT CONTROL NOTES

1. A minimum of 24 hours notice must be given to the Howard County Office of Inspection and Permits prior to the start of any construction. (410) 313-1855

- 2. All vegetative and structural practices are to be Installed according to the provisions of this plan and are to be in conformance with the 1994 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL and revisions thereto.
- 3. Following initial soil disturbance or redisturbance, permanent or temporary stabilization shall be completed within: a) 7 calendar days for all perimeter sediment control structures, dikes and perimeter slopes and all slopes greater than 3:1, b) 14 days as to all other disturbed or graded areas on the project site.
- 4. All sediment traps/basins shown must be fenced and warning signs posted around their perimeter in accordance with Vol. , Chapter 12, of the HOWARD COUNTY DESIGN MANUAL, Storm
- 5. All disturbed areas must be stabilized within the time period specified above in accordance with the 1994 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL for permanent seedings, sod, temporary seedings and mulching (Sec. 6).

Temporary stabilization, with mulch alone, can only be done when recommended seeding dates do not allow for proper germination and establishment of grasses.

6. All sediment control structures are to remain in place and are to be maintained in operative condition until permission for their removal has been obtained from the Howard County Sediment Control Inspector.

7.	Site Analysis:			
	Total Area of Site	:	.46±	Acres
	Area Disturbed	:	.70±	Acres
	Area to be roofed or paved	:	. 7±	Acres
	Area to be vegetatively stabili	.53±	Acres	
	Total Cut	;	1,350	Cu. Yds.
	Total Fill	;	800	Cu. Yds.
	Off-site waste/borrow area loc	cation:	500	Cu. Yds.

- 8. Any sediment control practice which is disturbed by grading activity for placement of utilities must be repaired on the same day of disturbance.
- 9. Additional sediment control must be provided, if deemed necessary by the Howard County DPW Sediment Control

10. On all sites with disturbed areas in excess of 2 acres, approval of the inspection agency shall be requested upon completion of installation of perimeter erosion and sediment controls, but before proceeding with any other earth disturbance or grading. Other building or grading inspection approvals may not be authorized until this initial approval by the inspection agency is made.

II. Trenches for the construction of utilities is limited to 3 pipe lengths or that which shall be backfilled and stabilized within I working day, whichever is shorter.

#### PERMANENT SEEDING NOTES

Apply to graded or cleared area not subject to immediate further disturbance where a permanent long-lived vegetative cover is

Seedbed Preparation: Loosen upper three inches of soil by raking, discing or other acceptable means before seeding (unless previously loosened).


Soil Amendments: In lieu of soil test recommendations, use one of the following schedules

- 1) Preferred Apply 2 tons per acre dolomitic limestone (92 ibs/1000 square feet) and 600 lbs per acre 10-10-10 fertilizer (14 lbs/1000 sq ft) before seeding. Harrow or disc into upper three inches of soil. At time of seeding, apply 400 lbs per acre 30-0-0 unreaform fertilizer (9 lbs/1000 sq ft).
- 2) Acceptable Apply 2 tons per acre dolomitic limestone (92 lbs/1000 sq ft) and 1000 lbs per acre 10-10-10 fertilizer (23 lbs/1000 sq ft) before seeding. Harrow or disc into upper three inches of soil.

Seeding: For the periods March I thru April 30, and August I thru October 15, seed with 60 lbs per acre (1.4 lbs/1000 sq ft) of Kentucky 31 Tall Fescue. For the period May 1 thru July 31, seed with 60 lbs Kentucky 31 Tall Fescue per acré and 2 lbs per acre (.05 lbs/1000 sq ft) of weeping lovegrass. During the period of October 16 thru February 28, protect site by: Option (1) 2 tons per acre of well anchored straw mulch and seed as soon as possible in the spring. Option (2) Use sod. Option (3) Seed with 60 lbs/acre Kentucky 31 Tall Fescue and mulch with 2 tons/acre well anchored straw.

Mulching: Apply 1-1/2 to 2 tons per acre-(70 to 90 lbs/1000 sq ft) of unrotted small grain straw immediately after seeding. Anchor mulch immediately after application using mulch anchoring tool or 218 gallons per acre (5 gal/1000 sq ft) of emulsified asphalt on flat areas. On slopes 8 feet or higher, use 348 gallons per acre (8 gal/1000 sq ft) for anchoring.

Maintenance: Inspect all seeded areas and make needed repairs, replacements and reseedings.



#### TEMPORARY SEEDING NOTES

Apply to graded or cleared areas likely to be redisturbed where a short-term vegetative cover is needed.

Seedbed Preparation: Loosen upper three inches of soil by raking, discing or other acceptable means before seeding (unless previously loosened).

Soil Amendments: Apply 600 lbs per acre 10-10-10 fertilizer (14

Seeding: For periods March I thru April 30 and from August 15 thru October 15, seed with 2-1/2 bushel per acre of annual rue (3.2 lbs./1000 sq.ft.). For the period May 1 thru August 14, seed with 3 lbs per acre of weeping lovegrass (.07 lbs/1000 sq ft). For the period November 16 thru February 28, protect site by applying 2 tons per acre of well anchored straw mulch and seed as soon as possible in the spring, or use sod.

Mulching: Apply i-1/2 to 2 tons per acre (70 to 90 lbs/1000 sq ft) of unrotted, weed-free, small grain straw immediately after seeding. Anchor mulch immediately after application using mulch anchoring tool or 218 gal per acre (5 gal/1000 sq ft) of emulsified asphalt on flat areas. On slopes, 8 ft or higher, use 348 gal per acre (8 gal/1000 sq ft) for anchoring.

Refer to the 1994 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL for rate and methods not covered.

#### Dust Control


Definition Controlling dust blowing and movement on construction sites and roads.


- Purpose To prevent blowing and movement of dust from exposed soil surfaces, reduce on and off-site damage, health hazards, and improve traffic safety.
- Conditions Where Practice Applies This practice is applicable to areas subject to dust blowing and movement where on and off-site damage is likely without treatment.


#### Specifications

Temporary Methods

- 1. Mulches See standards for vegetative stabilization with mulches only, much should be crimped or tacked to prevent blowing.
- 2. Vegetative Cover See standards for temporary vegetative cover.
- 3. Tillage To roughen surface and bring clods to the surface. This is an emergency measure which shovid be used before soil blowing starts. Begin plowing on windward side of site. Chisel-type plows spaced about 12" apart, spring-toothed harrows, and similar plows are examples of equipment which may produce the desired effect.
- 4. Irrigation This is generally done as an emergency treatment. Site is sprinkled with water until the surface is moist. Repeat as needed At no time should the site be irrigated to the point that runoff begins to flow.
- 5. Barriers Solid board fences, silt fences, snow fences, straw bales, and similar material can be used to control air currents and soil blowing. Barriers placed at right angle to prevailing currents at intervals at about ten times their height are effective in controlling soil blowing.
- 6. Calcium Chloride Apply at rates that will keep surface moist. May need treatment. Permanent Methods
- 1. Permanent Vegetation See standards for permanent vegetative cover, and permanent stabilization with sod. Existing trees or large shrubs may difford valuable protection if
- 2. Topsoiling Covering with less erosive soil material. See standards for top soil. 3. Stone - Cover surface with crushed stone or grave!
- I. Agriculture Handbook 346. Wind Eroslon Forces in the United States and Their Use in
- 2. Agriculture Information Bulletin 354. How to Control Wind Erosion, USDA\_ARS.








#### SEQUENCE OF CONSTRUCTION

- I. OBTAIN GRADING PERMIT AND ARRANGE FOR AN ON SITE MEETING (I DAY)
- 2. INSTALL STONE CONSTRUCTION ENTRANCE, SILT FENCE AND INLET
- PROTECTION AS SHOWN ON THESE PLANS. (2 DAYS)
- 3. BEGIN ROUGH GRADING. (I WEEK) 4. MAKE UTILITY CONNECTIONS.
- 5. CONSTRUCT HOUSE. (3 MONTHS)
- 6. FINE GRADE SITE AND STABILIZE IN ACCORDANCE WITH THE PERMANENT SEEDING NOTES AND REMOVE SEDIMENT CONTROL DEVICES WITH PERMISSION FROM THE SEDIMENT CONTROL INSPECTOR. (I WEEK)
- 7. INSTALL SIDEWALK AND DRIVEWAY. (I WEEK)



ENGINEER'S CERTIFICATE

sediment control represents a practical and workable plan based on my personal knowledge of the site conditions and that it was prepared in accordance with the requirements of the Howard Soil Conservation District"



DEVELOPER'S/BUILDER'S CERTIFICATE

Robert Corbett

"I/We certify that all development and/or construction


will be done in according to this plan, and that any responsible

personnel involved in the construction project will have a Certificate of Attendance at a Maryland Department of the

Enviornment Approved Training Program for the Control of

Sediment and Erosion before beginning the project. I also authorize periodic on-site inspection by the HSCD."

11-14-03 Date



#### These plans have been reviewed for the Howard Soil Conservation District and meet the technical requirements.

11-19-03

Date



Soil Erosion and Sediment Control by the Howard Soil Conservation

This Development Plan is approved for

G. L. W. FILE No.

### LOTS 71 AND 72

ELECTION DISTRICT No. 6

GLWGUTSCHICK LITTLE &WEBER, P.A.
CIVIL ENGINEERS, LAND SURVEYORS, LAND PLANNERS, LANDSCAPE ARCHITECTS
3909 NATIONAL DRIVE - SUITE 250 - BURTONSVILLE OFFICE PARK
BURTONSVILLE, MARYLAND 20866
TEL: 301-421-4024 BALT: 410-880-1820 DC/VA: 301-989-2524 FAX: 301-421-4186

GLWGUTSCHICK LITTLE & WEBER, P.A.  CIVIL ENGINEERS, LAND SURVEYORS, LAND PLANNERS, LANDSCAPE ARCHITECTS  3909 NATIONAL DRIVE - SUITE 250 - BURTONSVILLE OFFICE PARK BURTONSVILLE, MARYLAND 20866  TEL: 301-421-4024 BALT: 410-880-1820 DC/VA: 301-989-2524 FAX: 301-421-4186						
	,	Ī	05-21-04	LOT 71. SITED DORCHESTER GAR. RIGHT (HOUSE MODEL REVISION)	1KV	
\Drawings\02119\DESIGN\SDP-LOTS-71-72\02119SP2.dwg   DES. HKJ   DRN. HKJ   CHK. CKG		DATE	REVISION	BY	APP'R.	
			_			

PREPARED FOR : WILLIAMSBURG GROUP P.O. BOX 1018 COLUMBIA, MD 21044 410-997-8800 MR. ROBERT CORBETT SITE AND SEDIMENT CONTROL PLAN STONE LAKE LOTS 71 AND 72 PLAT No. 15539

SCALE ZONING 1"=30' 02-119 R-ED DATE TAX MAP - GRID **SEPTEMBER** 47 – 7 2 OF 2 HOWARD COUNTY, MARYLAND

SHEET