



Note: For Dimensions not shown see plan


Diversion Dike (4'Top L+81 adjacent to excavated Crest of Stone Outlet portion of trap.) See Plan 4" to 7" Gabion Stone · Ex. Ground See Plan "4" Keystone into ground CROSS SECTION

- 1. Sediment Trap to be cleaned out when sediment reaches a level of 1ft. below crest of stone outlet.
- 2. Bottom of Sediment Trap to be level and constructed to the dimensions
- 3. Stone Outlet to be constructed through diversion dike adjacent to "

DETAILS OF STONE FILTER OUTLET FOR STONE OUTLET SEDIMENT TRAP NO SCALE







HOWARD and meets Technical Requirements James M. /selmay ... Signature U.S. Soli Conservation Service HIS DEVELOPMENT PLAN IS APPROVE FOR SOIL EROSION AND SEDIMENT CONTROL BY THE HOWARD SOIL CONSERVATION DISTRICT.

DEVELOPER'S/BUILDER'S CERTIFICATE "I/We certify that all development and construction will be done according to this plan of development and plan for erosion and sediment control and that all responsible personnel involved in the construction project will have a Certificate of Attendance at a Dept. of Natural Resources Approved Training Program for the Control of Sediment and Erosion before beginning the project. I also authorize periodic onsite inspection by the Howard Soil Conservation District or their authorized agents, as are deemed necessary."

Eachlemer

Son District.

ENGINEER'S CERTIFICATE

Sediment Control represents a practical and workable

I hereby certify that this plan for Erosion and

plan based on my personal knowledge of the site

conditions and that it was prepared in accordance

with the requirements of the Howard Soil Conserva-

GENERAL NOTES

- 1. Grading Permits shall be obtained prior to installation of Sediment Control & Grading.
- 2. All Sediment and Erosion Control Measures will be installed and stabilized according to this plan prior to any other grading, clearing or disturbance of the existing surface of the site. See note #6 for stabilization except that the seed mixture will be annual rye applied at a rate of 1.4 lbs. 1000 s.f.
- 3. Notify the Bureau of Inspections and Permits at least 24 hrs. before starting any work.
- 4. All Sediment Control Practices to conform to the "Standards and Specifications for Soil Erosion and Sediment Control in Developing Areas" and shall be adjusted to meet actual field conditions.
- 5. Stabilization of Disturbed ground to be done as soon after construction as possible
- 6. All disturbed area to be stabilized in accordance with the following Specifications: A. Seed - certified 85% germination applied at the rate of 3/55/1000 sf. Mixture - 40%
- Kentucky Blue, 20% chewing Fescue, 20% Kentucky 31 and 20% annual rye. B. Fertilizer - 10-10-10 applied at a rate of 23 lbs. / 1000 s.f. Ground Agricultural Lime or
- Dolomatic Lime applied at a rate of 90 lbs / 1000 sf C. Mulch-Weed free grain straw applied at a rate of 70-90 16s/1000 sf. Mulch shall be
- secured to the ground by any approved method i.e.; asphalt tacks, chemical binder etc. D. All Sod used shall be Maryland State Certified.
- 7. All structural Sediment Control Measures are to remain in place until permission for their removal has been obtained from the Bureau of Inspections and Permits.
- 8. On-Site Inspection and Maintenance of all Sediment Control Measures including clean out of Sediment Traps and Dikes, and proper establishment of all planned vegetative measures will be the responsibility of the developer or his representative on the site, on a continuing day to day basis.
- 9. It will be the developers responsibility to provide additional Sediment & Erosion Control Devices to protect stabilized areas during construction.
- 10. The Contractor shall keep all public roads free of sediment deposits left from traffic leaving construction site.
- 11. Approval of this plan is conditional upon the approval of Sediment Control Plan for the off-site waste or borrow area prior to the import of any borrow or export of waste to or from this site.
- 12. All pipes to be blocked at the end of each day. See detail this sheet.
- 13. Total Amount of Straw Bales or Silt Fence shown = None L.F.
- 14. SITE ANALYSIS
- A. Total Area: 1.448 B. Area to be Roofed 0.270 C. Area to be Paved 0.129
- D. Areato be Seeded 6.996 E. Area Undisturbed 0.053
- 15. CONSTRUCTION SEQUENCE :
- A. Install Sediment & Erosion Control Devices and Stabilize Diversion Dike
- B. Excavate for Foundations and Rough Grade. C. Erect Structures, Driveways and Sidewalks.
- D. Final Grade and Stabilize in accordance with note # 6.

DIVISION OF LAND DEVELOPMENT & **Zoning adminis**tratioi



CLARK • FINEFROCK & SACKETT ENGINEERS . PLANNERS . SURVEYORS SILVER SPRING MARYLAND 20904 SEDIMENT & EROSION CONTROL PLAN 2079 159-164, 166-168, \$ 171-174 As Shown DRAWING 30F3 JOB NO 6TH ELECTION DISTRICT 81-102 HOWARD COUNTY, MARYLAND FILE NO

11315 LOCKWOOD DRIVE DESIGNED 1.63. DRAWN K.I.W. CHECKED ORCHARD ASSOCIATES 3967 DUCKS FOOT Lane DATE 81-102-SE Ellicott City, Md 21043