


**SEEDING**

- A minimum of 24 hours notice must be given to the Howard County Office of Inspection and Permits prior to the start of any construction. (992-2437)
- All vegetative and structural practices are to be installed according to the provisions of this plan and are to be in conformance with the 1983 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL.
- Following initial soil disturbance or redistribution, permanent or temporary stabilization shall be completed within: a) 7 calendar days for all perimeter sediment control structures, dikes, perimeter slopes and all slopes greater than 3:1, b) 14 days as to all other disturbed or graded areas on the project site.
- All sediment traps/basins shown must be fenced and warning signs posted around their perimeter in accordance with Vol. 1, Chapter 12, of the HOWARD COUNTY DESIGN MANUAL, Storm Drainage.
- All disturbed areas must be stabilized within the time period specified above in accordance with the 1983 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL for permanent seedings (Sec. 51) sod (Sec. 54), temporary seeding (Sec. 50) and mulching (Sec. 52). Temporary stabilization with mulch alone can only be done when recommended seeding dates do not allow for proper germination and establishment of grasses.
- All sediment control structures are to remain in place and are to be maintained in operative condition until permission for their removal has been obtained from the Howard County Sediment Control Inspector.
- Site Analysis:
 

Total Area of Site	0.540 Acres
Area Disturbed	0.291 Acres
Area to be roofed or paved	0.107 Acres
Area to be vegetatively stabilized	0.142 Acres
Total Cut	483 Cu. yds
Total Fill	85 Cu. yds
Offsite waste/borrow area location	N/A
- Any sediment control practice which is disturbed by grading activity for placement of utilities must be repaired on the same day of disturbance.
- Additional sediment control must be provided, if deemed necessary by the Howard County DPW sediment control inspector.
- On all sites with disturbed areas in excess of 2 acres, approval of the inspection agency shall be requested upon completion of installation of perimeter erosion and sediment controls, but before proceeding with any other earth disturbance or grading. Other building or grading inspection approvals may not be authorized until this initial approval by the inspection agency is made.
- If houses are to be constructed on a "As-Built" basis, at foundation, Single Lot Sediment Control as shown below shall be implemented. N/A
- All pipes to be blocked at the end of each day (see detail below). N/A
- The total amount of straw bale dikes/silt fence equals 220 L.F.

- CONSTRUCTION SEQUENCE:**
- |   |    |
|---|----|
| A. Obtain Grading Permit and Install Sediment and Erosion Control Devices and Stabilize.                | 4  |
| B. Excavate for foundations and Rough Grade & Temporarily Stabilize.                                    | 10 |
| C. Construct Structures, Sidewalks and Driveways.   | 35 |
| D. Final Grade and stabilize in accordance with Sds. & Specs.   | 2  |
| E. Upon approval of the sediment control inspector, remove sediment and erosion controls and stabilize. | 1  |



**APPROVED: FOR PUBLIC WATER AND PUBLIC SEWERAGE SYSTEMS, HOWARD COUNTY HEALTH DEPARTMENT**

COUNTY HEALTH OFFICER: \_\_\_\_\_ DATE: \_\_\_\_\_

**APPROVED: HOWARD COUNTY OFFICE OF PLANNING & ZONING**

PLANNING DIRECTOR: *[Signature]* DATE: 12-12-85

CHIEF DIVISION OF LAND DEVELOPMENT AND ZONING ADMINISTRATION

**APPROVED: FOR PUBLIC WATER AND PUBLIC SEWERAGE STORM DRAINAGE SYSTEMS AND PUBLIC ROADS, HOWARD COUNTY DEPARTMENT OF PUBLIC WORKS**

DIRECTOR: \_\_\_\_\_ DATE: \_\_\_\_\_

CHIEF BUREAU OF ENGINEERING: \_\_\_\_\_ DATE: \_\_\_\_\_

11-26-85  
MA [Signature]

**PERMANENT SEEDING NOTES**

Apply to graded or cleared areas not subject to immediate further disturbance where a permanent long-lived vegetative cover is needed.

**Seedbed Preparation:** Loosen upper three inches of soil by raking, discing or other acceptable means before seeding.

**Soil Amendments:** In lieu of soil test recommendations, use one of the following schedules:

- Preferred - Apply 2 tons per acre dolomitic limestone (92 lbs/1000 sq ft) and 600 lbs per acre 10-10-10 fertilizer (14 lbs/1000 sq ft) before seeding. Harrow or disc into upper three inches of soil. At time of seeding, apply 400 lbs per acre 30-0-0 ureaform fertilizer (9 lbs/1000 sq ft).
- Acceptable - Apply 2 tons per acre dolomitic limestone (92 lbs/1000 sq ft) and 1000 lbs per acre 10-10-10 fertilizer (23 lbs/1000 sq ft) before seeding. Harrow or disc into upper three inches of soil.

**Seeding -** For the periods March 1 thru April 30, and August 1 thru October 15, seed with 60 lbs per acre (1.4 lbs/1000 sq ft) of Kentucky 31 Tall Fescue. For the period May 1 thru July 31, seed with 60 lbs Kentucky 31 Tall Fescue per acre and 2 lbs per acre (.05 lbs/1000 sq ft) of weeping lovegrass. During the period of October 16 thru February 28, protect site by: Option (1) 2 tons per acre of well anchored straw mulch and seed as soon as possible in the spring; Option (2) Use sod. Option (3) Seed with 60 lbs/acre Kentucky 31 Tall Fescue and mulch with 2 tons/acre well anchored straw.

**Mulching -** Apply 1 1/2 to 2 tons per acre (70 to 90 lbs/1000 sq ft) of unrotted small grain straw immediately after seeding. Anchor mulch immediately after application using mulch anchoring tool or 218 gallons per acre (5 gal/1000 sq ft) of emulsified asphalt on flat areas. On slopes 8 feet or higher, use 348 gallons per acre (8 gal/1000 sq ft) for anchoring.

**Inspection -** Inspect all seeded areas and make needed repairs, replacements and reseedings.

**TEMPORARY SEEDING NOTES**

Apply to graded or cleared areas likely to be redisturbed where a short-term vegetative cover is needed.


**Seedbed Preparation:** Loosen upper three inches of soil by raking, discing or other acceptable means before seeding.

**Soil Amendments:** Apply 600 lbs per acre 10-10-10 fertilizer (14 lbs/1000 sq ft)


**Seeding -** For periods March 1 thru April 30 and from August 15 thru November 15, seed with 2 1/2 bushel per acre of annual rye (3.2 lbs/1000 sq ft). For the period May 1 thru August 14, seed with 3 lbs per acre of weeping lovegrass (.07 lbs/1000 sq ft). For the period November 16 thru February 28, protect site by applying 2 tons per acre of well anchored straw mulch and seed as soon as possible in the spring, or use sod.

**Mulching -** Apply 1 1/2 to 2 tons per acre (70 to 90 lbs/1000 sq ft) of unrotted small grain straw immediately after seeding. Anchor mulch immediately after application using mulch anchoring tool or 218 gal per acre (5 gal/1000 sq ft) of emulsified asphalt on flat areas. On slopes, 8 ft or higher, use 348 gal per acre (8 gal/1000 sq ft) for anchoring.


Refer to the 1983 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL for rate and methods not covered.



- CONSTRUCTION SPECIFICATIONS:**
- Woven wire fence to be fastened securely to fence posts with wire ties or staples.
  - Filter Cloth to be fastened securely to woven wire fence with ties spaced every 24" at top and bottom.
  - When 2 sections of filter cloth adjoin each other they shall be overlapped by 6" and folded.
  - Maintenance shall be performed as needed and material removed when "bulges" develop in Silt Fence.
- POSTS:** Steel, either T or U Type or Hard Wood.
- FENCE:** Woven Wire, 1 1/2 Gauge, 6" Max. Mesh Opening.
- FILTER CLOTH:** Filter Cloth, Miraflo, 100X, Stabilinks, T140N or Approx. Equal.
- PREFABRICATED UNIT:** Geofab, Envirofence, or Approx. Equal.




- CONSTRUCTION SPECIFICATIONS:**
- Bales shall be placed at the top of a slope or on the contour and in a row with ends tightly abutting the adjacent bales.
  - Each bale shall be embedded in the soil a min. of 4" and placed so the bindings are horizontal.
  - Bales shall be securely anchored in place by either 2 stakes or re-bars driven thru the bale. The 1st stake in each bale shall be driven flush with the bale.
  - Inspection shall be frequent and repair replacement shall be made promptly as needed.
  - Bales shall be removed when they have served their usefulness so as not to block or impede storm flow or drainage.



- CONSTRUCTION SPECIFICATIONS:**
- Stone size - Use 2" stone, or reclaimed or recycled concrete equivalent.
  - Length - As required, but not less than 50 feet (except on a single residence lot where a 30 foot minimum length would apply).
  - Thickness - Not less than six (6) inches.
  - Width - Ten (10) foot minimum, but not less than the full width at points where express or egress occurs.
  - Filter Cloth - Will be placed over the entire area prior to placing of stone. Filter will not be required on a single family residence lot.
  - Surface Water - All surface water flowing or diverted toward construction entrances shall be piped across the entrance. If piping is impractical, a mountable berm with 5:1 slopes will be permitted.
  - Maintenance - The entrance shall be maintained in a condition which will prevent tracking or flowing of sediment onto public rights-of-way. This may require periodic top dressing with additional stone as conditions demand and repair and/or clearing of any measures used to trap sediment. All sediment spilled, dropped, washed or tracked onto public rights-of-way must be removed immediately.
  - Washing - Wheels shall be cleaned to remove sediment prior to entrance onto public rights-of-way. When washing is required, it shall be done on an area stabilized with stone and which drains into an approved sediment trapping device.
  - Periodic inspection and needed maintenance shall be provided after each rain.

**STABILIZED CONSTRUCTION ENTRANCE (SCE)**  
No Scale




Reviewed for: *[Signature]* S.C.D. Name: \_\_\_\_\_ and meets Technical Requirements.

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

U.S. Soil Conservation Service

THIS DEVELOPMENT PLAN IS APPROVED FOR SOIL EROSION AND SEDIMENT CONTROL BY THE HOWARD COUNTY CONSERVATION DISTRICT.

Approved: \_\_\_\_\_ Date: \_\_\_\_\_



- LEGEND:**
- Contour Interval 2 Ft.
  - Existing Contour
  - Proposed Contour
  - Spot Elevation
  - Direction of Drainage
  - Existing Trees to be Retained
  - Walkout Basement
  - Straw Bale Dike or Silt Fence
  - Stabilized Construction Entrance

- GENERAL NOTES:**
- The land included in this plan is covered New Town (S.F.L.D.).
  - The lots shown on this plan are covered by Final Development Plan Phase 178-A-III - Part II.
  - All coordinates shown hereon are based on Howard County Geodetic Control Traverse which is based upon the Maryland State Plane Coordinates System.
  - The area covered is located on Tax Map 41142.
  - The total area included in this plan is 0.542 Acres.
  - All roadways are public and existing.
  - Any damage to County Owned rights-of-way or paving shall be corrected at the Developer's Expense.
  - Total Number of Lots: 2
  - Storm Water Management provided in central facility in Y.O.C. #3 Phase III, P-8182.

**DEVELOPER'S/BUILDER'S CERTIFICATE**

"I/We certify that all development and construction will be done according to this plan of development and plan for erosion and sediment control and that all responsible personnel involved in the construction project will have a Certificate of Attendance at a Dept. of Natural Resources Approved Training Program for the Control of Sediment and Erosion before beginning the project. I also authorize periodic on-site inspection by the Howard Soil Conservation District or their authorized agents, as are deemed necessary."

Signature: *[Signature]* Date: 10-15-85

Signature of Developer/Builder: Robert C. Goodier

LOT No.	STREET ADDRESS
572	7533 BROADCLOTH WAY
573	7537 " "

SUBDIVISION NAME	SECT./AREA	LOT/PARCEL #
COL - V.O.C. - PHASE III	2/3, III	572 & 573

PLAT	BLOCK #	ZONE	PAYZONE MAP ELEC. DIST. TENSIS TR.
5801	13	87.L.D.	41 & 42 GTH 6062

WATER CODE	SEWER CODE
E-1G	G350000

**CLARK · FINEFROCK & SACKETT**  
ENGINEERS · PLANNERS · SURVEYORS

11315 LOCKWOOD DRIVE SILVER SPRING, MARYLAND 20904 (301) 583-3400

DESIGNED: BAF, GLB  
DRAWN: KIW  
CHECKED: GLB, BAF

**SITE DEVELOPMENT PLAN AND SEDIMENT & EROSION CONTROL PLAN**  
LOTS 572 AND 573  
**COLUMBIA**  
VILLAGE OF KINGS CONTRIVANCE  
SECTION 2 & AREA 3 PHASE III  
6TH ELECTION DISTRICT  
HOWARD COUNTY, MARYLAND

FOR: GOODIER BUILDERS, INC. P.C.  
233 Deep Dale Drive  
Tindimium, Md. 20933

DATE: 10-14-85

SCALE: 1"=30'  
DRAWING: 10f1  
JOB NO.: 85-018  
FILE NO.: 85-018-X

SDP-86-99c