

APPROVED
DIVISION OF LAND DEVELOPMENT &
ZONING ADMINISTRATION
HOWARD COUNTY, MARYLAND
DATE 3-16-87

Following initial soil disturbance or redistribution, permanent or temporary stabilization shall be completed within:
1) Seven (7) calendar days for all perimeter sediment control structures, dikes, swales, ditches, perimeter slopes and all slopes greater than 3:1, 2) Fourteen (14) days as to all other disturbed or graded areas on the project site.

NOTE: The contractor or developer shall contact the Construction Inspection/Survey Division 24 hours in advance of commencement of work at 792-7272.

DEVELOPER'S CERTIFICATE
"I/WE CERTIFY THAT ALL DEVELOPMENT AND CONSTRUCTION WILL BE DONE ACCORDING TO THIS PLAN, AND THAT ANY RESPONSIBLE PERSONNEL INVOLVED IN THE CONSTRUCTION PROJECT WILL HAVE A CERTIFICATE OF ATTENDANCE AT A DEPARTMENT OF NATURAL RESOURCES APPROVED TRAINING PROGRAM FOR THE CONTROL OF SEDIMENT AND EROSION BEFORE BEGINNING THE PROJECT. I ALSO AUTHORIZE PERIODIC ON-SITE INSPECTION BY THE HOWARD SOIL CONSERVATION DISTRICT."
[Signature] 6 Jun 87
DATE

ENGINEER CERTIFICATE
"I/WE CERTIFY THAT THIS PLAN FOR EROSION AND SEDIMENT CONTROL REPRESENTS A PRACTICAL AND WORKABLE PLAN BASED ON MY PERSONAL KNOWLEDGE OF THE SITE CONDITIONS AND THAT IT WAS PREPARED IN ACCORDANCE WITH THE REQUIREMENTS OF THE HOWARD SOIL CONSERVATION DISTRICT."
[Signature] 6 Jun 87
ENGINEER - NLU SCHWARTZ DATE

REVIEWED FOR HOWARD S.C.D. AND MEETS TECHNICAL REQUIREMENTS.
[Signature] 4-1-87
US SOIL CONSERVATION SERVICE DATE

THIS DEVELOPMENT PLAN IS APPROVED FOR SOIL EROSION AND SEDIMENT CONTROL BY THE HOWARD SOIL CONSERVATION DISTRICT.
[Signature] 4-1-87
HOWARD S.C.D. DATE

APPROVED: FOR PUBLIC WATER AND PUBLIC SEWAGE SYSTEMS, HOWARD COUNTY HEALTH DEPARTMENT
[Signature] 4-13-87
COUNTY HEALTH OFFICER DATE


APPROVED: HOWARD COUNTY OFFICE OF PLANNING & ZONING
[Signature] 4-15-87
DIRECTOR DATE

APPROVED: FOR PUBLIC WATER AND PUBLIC SEWAGE, STORM DRAINAGE SYSTEMS AND PUBLIC ROADS HOWARD COUNTY DEPARTMENT OF PUBLIC WORKS
[Signature] 4-9-87
DIRECTOR DATE


[Signature] 4-9-87
CHIEF BUREAU OF ENGINEERING DATE

*NOTE: COMMON DRIVEWAYS FOR LOTS 33, 34 & 37, 38 TO TRANSITION FROM PROPERTY LINE @ 5% FOR 20' THEN 12% TO PROPOSED HOUSE LIMIT OF GRADING

NOTE: PROVIDE CURB INLET PROTECTION TO EXISTING INLETS @ STATIONS 20+23 AND 20+80



NOTE: RAILROAD TIE RETAINING WALLS TO BE UTILIZED ON LOTS 33, 34 AND 37 SEE SHEET 3 OF 3 FOR THIS DETAIL TOP OF WALL (TW) ELEV. BOTTOM OF WALL (BW) ELEV.



- GENERAL NOTES
1. PROPERTY ZONED R-12
 2. SDP No. 27-126
 3. TAX MAP - 38
 4. TOTAL AREA OF SUBMISSION 4.3670 Ac.
 5. SWM PLAN APPROVED PLAN P.85-25
 6. SEE SHEET 4 FOR REPLACEMENT OF TIMBER RETAINING WALL ON LOT 37

- SITE ANALYSIS
1. AREA OF PROPERTY: 170,229 sq. ft. 4.3670 Ac (Lots 33-41 & 56-62)
 2. PROPERTY ZONED: R-12
 3. BUILDING COVERAGE: 21,240 sq. ft./7000
 4. TOPOGRAPHY FROM AVAILABLE RECORDS 10/86
 5. TAX MAP 38
 6. PARCELS: 207, 208, & 204
 7. STORM WATER MANAGEMENT FOR APPROVED ROAD CONSTRUCTION PLAN P.25-25.
 8. WATER & SEWER PER CONTRACT NO. 14-1A90 D
 9. ROUGH GRADING PER CONSTRUCTION PLAN G.26-39
 10. TOTAL No. LOTS = 16
 11. TOTAL No. UNITS = 16

STREET ADDRESS CHART

LOT #	STREET ADDRESS
33	6238 FAIRBOURNE COURT
34	6242 FAIRBOURNE COURT
35	6246 FAIRBOURNE COURT
36	6250 FAIRBOURNE COURT
37	6254 FAIRBOURNE COURT
38	6258 FAIRBOURNE COURT
39	6262 FAIRBOURNE COURT
40	6266 FAIRBOURNE COURT
41	6270 FAIRBOURNE COURT
56	6147 FAIRBOURNE COURT
57	6143 FAIRBOURNE COURT
58	6139 FAIRBOURNE COURT
59	6135 FAIRBOURNE COURT
60	6131 FAIRBOURNE COURT
61	6127 FAIRBOURNE COURT
62	6123 FAIRBOURNE COURT

- CONSTRUCTION SEQUENCE
1. Obtain GRADING PERMIT
 2. Install sediment controls.
 3. Clear site.
 4. Strip and stockpile topsoil.
 5. Excavate for foundation.
 6. Pour Footings.
 7. Install foundation walls.
 8. Install utilities.
 9. Backfill foundation.
 10. Rough grade site.
 11. Install walks and drive.
 12. Fine grade site.
 13. Landscape.
 14. Stabilize site.

SHEET INDEX

SHEET #	DESCRIPTION
1	SITE DEVELOPMENT PLAN
2	SITE DEVELOPMENT PLAN
3	DETAILS & SPECIFICATIONS
4	SITE DEVELOPMENT PLAN, RETAINING WALL DETAILS LOT 37

Professional Certification I hereby certify that these documents were prepared or approved by me, and that I am a duly licensed professional engineer under the laws of the State of Maryland.
[Signature] 4/9/87
License No. 45577 Expiration Date: 06-08-20
FOR REVISION BEI #1 ONLY


NO.	REVISIONS	DATE
BEI #1	REMOVE TIMBER RETAINING WALL ON LOT 37 & INSTALL SEGMENTAL BLOCK WALL	12/29/18

DEVELOPMENT CONSULTANTS GROUP, INC.
17904 GEORGIA AVENUE # 102
OLNEY, MARYLAND 20832
301-924-4570

SDP No. 27-126
SITE DEVELOPMENT PLAN
LOTS 33-41 & 56-62 SECTION I - AREA I
ELECTION DISTRICT
HOWARD COUNTY, MARYLAND

DATE DEC, 86
DRAWN M.A.M.
CHECKED J.P.L.
SCALE 1"=20'
Sheet 1 of 4
PROJECT NO. 15-32

TRAP NO. 1	ST ST
DRAINAGE AREA	= 2.0 AC.
STORAGE REQUIRED	= 124 ² CU YD
STORAGE PROVIDED	= 137 ² CU YD
TOP OF DIKE ELEVATION	= 104 [±]
OUTLET ELEVATION	= 103 [±]
CLEANOUT ELEVATION	= 101 [±]
BOTTOM ELEVATION	= 98 [±]
SIZE OF TRAP	= 30' x 24' x 4' @ 1' BELOW OUTLET
OUTLET ELEVATION	= 103 [±]
12" STONE OUTLET	



APPROVED
DIVISION OF LAND DEVELOPMENT &
ZONING ADMINISTRATION
HOWARD COUNTY, MARYLAND
DATE 3-16-87
M. Hamm

Following initial soil disturbance or redisturbance, permanent or temporary stabilization shall be completed within:
1) Seven (7) calendar days for all perimeter sediment control structures, dikes, sumps, ditches, perimeter slopes and all slopes greater than 3:1. 2) Fourteen (14) days as to all other disturbed or graded areas on the project site.

NOTE: The contractor or developer shall contact the Construction Inspection/Survey Division 24 hours in advance of commencement of work at 792-7272.

DEVELOPER'S CERTIFICATE

"I/WE CERTIFY THAT ALL DEVELOPMENT AND CONSTRUCTION WILL BE DONE ACCORDING TO THIS PLAN, AND THAT ANY RESPONSIBLE PERSONNEL INVOLVED IN THE CONSTRUCTION PROJECT WILL HAVE A CERTIFICATE OF ATTENDANCE AT A DEPARTMENT OF NATURAL RESOURCES APPROVED TRAINING PROGRAM FOR THE CONTROL OF SEDIMENT AND EROSION BEFORE BEGINNING THE PROJECT. I ALSO AUTHORIZE PERIODIC ON-SITE INSPECTION BY THE HOWARD SOIL CONSERVATION DISTRICT."

Walter Schmitt 6 Jan 87
DATE

ENGINEER CERTIFICATE

"I/WE CERTIFY THAT THIS PLAN FOR EROSION AND SEDIMENT CONTROL REPRESENTS A PRACTICAL AND WORKABLE PLAN BASED ON MY PERSONAL KNOWLEDGE OF THE SITE CONDITIONS AND THAT IT WAS PREPARED IN ACCORDANCE WITH THE REQUIREMENTS OF THE HOWARD SOIL CONSERVATION DISTRICT."

Nelo Schwartz 6 Jan 87
ENGINEER - NELO SCHWARTZ DATE



REVIEWED FOR HOWARD S.C.D. AND MEETS TECHNICAL REQUIREMENTS.

James McAllister 4-1-87
US SOIL CONSERVATION SERVICE DATE

THIS DEVELOPMENT PLAN IS APPROVED FOR SOIL EROSION AND SEDIMENT CONTROL BY THE HOWARD SOIL CONSERVATION DISTRICT.

Stephen Helm 4-1-87
HOWARD S.C.D. DATE

APPROVED: FOR PUBLIC WATER AND PUBLIC SEWAGE SYSTEMS, HOWARD COUNTY HEALTH DEPARTMENT

John Ford 4-13-87
COUNTY HEALTH OFFICER DATE

APPROVED: HOWARD COUNTY OFFICE OF PLANNING & ZONING

Thomas H. Harris, Jr. 4-15-87
DIRECTOR DATE

John W. Muschauer 4-14-87
CHIEF DIVISION OF LAND DEVELOPMENT AND ZONING ADMINISTRATION DATE

APPROVED: FOR PUBLIC WATER AND PUBLIC SEWAGE, STORM DRAINAGE SYSTEMS AND PUBLIC ROADS

John F. Neumayr 4-9-87
DIRECTOR DATE

James G. Kelly 4-9-87
CHIEF BUREAU OF ENGINEERING DATE

- CONSTRUCTION SEQUENCE
1. Obtain GRADING PERMITS
 2. Install sediment controls.
 3. Clear site.
 4. Strip and stockpile topsoil.
 5. Excavate for foundation.
 6. Pour footings.
 7. Install foundation walls.
 8. Install utilities.
 9. Backfill foundation.
 10. Rough grade site.
 11. Install walks and drive.
 12. Fine grade site.
 13. Landscape.
 14. Stabilize site.


Subdivision Name	CANBURY WOODS	Sheet/Arms	1/1	Lot/Block	8341 & 8342
Plan of Lot	7	Zone	R-12	Law/Title Map	33
Block	7	Zone	R-12	Lot	6012
Urban Code	A01	Section Code	209000		

PLAN
SCALE: 1" = 30'

Professional Certification. I hereby certify that these documents were prepared or approved by me, and that I am a duly licensed professional engineer under the laws of the State of Maryland.

License No. 45577 Expiration Date 06/08/20
1/9/19

For Rev. BEI #1 ONLY



Owner/Developer:
CONSOLIDATED HOME BUILDING, INC.
GORMAN PLAZA BLDG SUITE 116
COLUMBIA, MD 21045
301-995-0065

NO.	REVISIONS	DATE

BEI#1 REVISED TOTAL SHEET NUMBER 12/29/18



17904 GEORGIA AVENUE # 102
OLNEY, MARYLAND 20832
301-924-4570

S.D.P. No.	87-126	DATE	DEC. 1986	Sheet	2
		DRAWN	M.A.M.	of	4
		CHECKED	J.D.L.		
		SCALE	1" = 30'	PROJECT NO.	19-32

SDP-87-126

TEMPORARY SEEDING NOTES

APPLY TO GRADED OR CLEARED AREAS LIKELY TO BE REDISTURBED WHERE A SHORT-TERM VEGETATIVE COVER IS NEEDED.

SEEDBED PREPARATION: LOOSEN UPPER THREE INCHES OF SOIL BY RAKING, DISCING OR OTHER ACCEPTABLE MEANS BEFORE SEEDING.

SOIL AMENDMENTS: APPLY 600 LBS. PER ACRE 10-10-10 FERTILIZER (14 LBS./1000 SQ. FT.)

SEEDING: FOR PERIODS MARCH 1 THRU APRIL 30 AND FROM AUGUST 15 THRU NOVEMBER 15, SEED WITH 25 BUSHEL PER ACRE OF ANNUAL RYE (3.2 LBS./1000 SQ. FT.). FOR THE PERIOD MAY 1 THRU AUGUST 14, SEED WITH 3 LBS PER ACRE OF WEEPING LOVEGRASS (.07 LBS./1000 SQ. FT.). FOR THE PERIOD NOVEMBER 16 THRU FEBRUARY 29, PROTECT SITE BY APPLYING 2 TONS PER ACRE OF WELL ANCHORED STRAW MULCH AND SEED AS SOON AS POSSIBLE IN THE SPRING, OR USE SOD.

MULCHING: APPLY 1 1/2 TO 2 TONS PER ACRE (70 TO 90 LBS./1000 SQ. FT.) OF UNROOTED SMALL GRAIN STRAW IMMEDIATELY AFTER SEEDING. ANCHOR MULCH IMMEDIATELY AFTER APPLICATION USING MULCH ANCHORING TOOL OR 210 GAL PER ACRE (5 GAL/1000 SQ. FT.) OF EMULSIFIED ASPHALT ON FLAT AREAS. ON SLOPES, 8 FT OR HIGHER, USE 348 GAL PER ACRE (8 GAL/1000 SQ. FT.) FOR ANCHORING.

REFER TO THE 1983 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL FOR RATE AND METHODS NOT COVERED.

PERMANENT SEEDING NOTES

APPLY TO GRADED OR CLEARED AREAS NOT SUBJECT TO IMMEDIATE FURTHER DISTURBANCE WHERE A PERMANENT LONG-LIVED VEGETATIVE COVER IS NEEDED.


SEEDBED PREPARATION: LOOSEN UPPER THREE INCHES OF SOIL BY RAKING, DISCING OR OTHER ACCEPTABLE MEANS BEFORE SEEDING.

SOIL AMENDMENTS: IN LIEU OF SOIL TEST RECOMMENDATIONS, USE ONE OF THE FOLLOWING SCHEDULES:

- SCHEDULE 1:**
- PREFERRED - APPLY 2 TONS PER ACRE DOLOMITIC LIMESTONE (92 LBS./1000 SQUARE FEET) AND 600 LBS PER ACRE 10-10-10 FERTILIZER (14 LBS./1000 SQ. FT.), BEFORE SEEDING. HARROW OR DISC INTO UPPER THREE INCHES OF SOIL. AT TIME OF SEEDING, APPLY 400 POUNDS PER ACRE 30-0-0 UREAFORM FERTILIZER (14 LBS./1000 SQ. FT.).
 - ACCEPTABLE - APPLY 2 TONS PER ACRE DOLOMITIC LIMESTONE (92 LBS./1000 SQ. FT.) AND 1000 LBS. PER ACRE 10-10-10 FERTILIZER (23 LBS./1000 SQ. FT.) BEFORE SEEDING. HARROW OR DISC INTO UPPER THREE INCHES OF SOIL.
- SCHEDULE 2:**
- SEEDING - FOR THE PERIODS MARCH 1 THRU APRIL 30, AND AUGUST 1 THRU OCTOBER 15, SEED WITH 60 LBS. PER ACRE (1.4 LBS./1000 SQ. FT.) OF KENTUCKY 31 TALL FESCUE. FOR THE PERIOD MAY 1 THRU MAY 31, SEED WITH 60 LBS. PER ACRE (1.4 LBS./1000 SQ. FT.) OF WEEPING LOVEGRASS. DURING THE PERIOD OF OCTOBER 16 THRU FEBRUARY 29, PROTECT SITE BY OPTION (1) 2 TONS PER ACRE OF WELL ANCHORED STRAW MULCH AND SEED AS SOON AS POSSIBLE IN THE SPRING, OPTION (2) USE SOD, OPTION (3) SEED WITH 60 LBS/ACRE KENTUCKY 31 TALL FESCUE AND MULCH WITH 2 TONS/ACRE WEL ANCHORED STRAW.
- MULCHING - APPLY 1 1/2 TO 2 TONS PER ACRE (70 TO 90 LBS./1000 SQ FT) OF UNROOTED SMALL GRAIN STRAW IMMEDIATELY AFTER SEEDING. ANCHOR MULCH IMMEDIATELY AFTER APPLICATION USING MULCH ANCHORING TOOL OR 210 GALLONS PER ACRE (5 GAL/1000 SQ. FT) OF EMULSIFIED ASPHALT ON FLAT AREAS. ON SLOPES 8 FEET OR HIGHER, USE 348 GALLONS PER ACRE (8 GAL/1000 SQ. FT) FOR ANCHORING.**
- MAINTENANCE - INSPECT ALL SEEDED AREAS AND MAKE NEEDED REPAIRS, REPLACEMENTS AND RESEEDINGS.**

SEDIMENT CONTROL NOTES

- A minimum of 24 hours notice must be given to the Howard County Office of Inspection and Permits prior to the start of any construction. (992-2437)
- All vegetative and structural practices are to be installed according to the provisions of this plan and are to be in conformance with the 1983 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL.
- Following initial soil disturbance or redisturbance, permanent or temporary stabilization shall be completed within: a) 7 calendar days for all perimeter sediment control structures, dikes, perimeter slopes and all slopes greater than 3:1, b) 14 days as to all other disturbed or graded areas on the project site.
- All sediment traps/basins shown must be fenced and warning signs posted around their perimeter in accordance with Vol. 1, Chapter 12, of the HOWARD COUNTY DESIGN MANUAL, Storm Drainage.
- All disturbed areas must be stabilized within the time period specified above in accordance with the 1983 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL. For permanent seeding methods (see Sec. 54), temporary seeding (see Sec. 50) and mulching (see Sec. 52). Temporary stabilization with mulch alone can only be done when recommended seeding dates do not allow for proper germination and establishment of grasses.
- All sediment control structures are to remain in place and are to be maintained in operative condition until permission for their removal has been obtained from the Howard County Sediment Control Inspector.
- Site Analysis:
Total Area of Site: 1100,200 & 11,140 Sq. Areas
Area Disturbed: 22,800 & 1,140 Sq. Areas
Area to be roofed or paved: 10,000 Sq. Areas
Area to be vegetatively stabilized: 10,800 Sq. Areas
Total Cut: 22,900 Cu. Yds.
Total Fill: 1650 Cu. Yds.
Offsite waste/borrow area location: N/A
- Any sediment control practice which is disturbed by grading activity for placement of utilities must be repaired on the same day of disturbance.
- Additional sediment controls must be provided, if deemed necessary by the Howard County DPW sediment control inspector.
- On all sites with disturbed areas in excess of 2 acres, approval of the inspection agency shall be requested upon completion of installation of perimeter erosion and sediment controls, but before proceeding with any other earth disturbance or grading. Other building or grading inspection approvals may not be authorized until this initial approval by the inspection agency is made.



Construction Specifications









Materials

- Wooden frame is to be constructed of 2" x 4" construction grade lumber.
- Wire mesh must be of sufficient strength to support filter fabric, and stone for curb inlets, with water fully impounded against it.
- Filter cloth must be of a type approved for this purpose resistant to sunlight with sieve size, 200, 40/85, to allow sufficient passage of water and removal of sediment.
- Stone is to be 2" in size and clean, since fines would clog the cloth.

MAXIMUM DRAINAGE AREA = 0.52 ACRES (2/4)

B. Curb Inlet Protection.

- Attach a continuous piece of wire mesh (30" min. width by throat length plus 4") to the 2" x 4" weir (measuring throat length plus 2") as shown on the standard drawing.
- Place a piece of approved filter cloth (40-85 sieve) of the same dimensions as the wire mesh and the 2" x 4" weir.
- Securely nail the 2" x 4" weir to 2" long vertical spacers to be located between the weir and inlet face (max. 6' apart).
- Place the assembly against the inlet throat and nail (minimum 2' lengths of 2" x 4" to the top of the weir at spacer locations. These 2" x 4" anchors shall extend across the inlet top and be held in place by sandbags or alternate weight.
- The assembly shall be placed so that the end spacers are a minimum 1" beyond both ends of the throat opening.
- Form the wire mesh and filter cloth to the concrete gutter and against the face of curb on both sides of the inlet. Place clean 2" stone over the wire mesh and filter fabric in such a manner as to prevent water from entering the inlet under or around the filter cloth.
- This type of protection must be inspected frequently and the filter cloth and stone replaced when clogged with sediment.
- Assure that storm flow does not bypass inlet by installing temporary earth or asphalt dikes directing flow into inlet.



Following initial soil disturbance or redisturbance, permanent or temporary stabilization shall be completed within: 1) Seven (7) calendar days for all perimeter sediment control structures, dikes, slopes, ditches, perimeter slopes and all slopes greater than 3:1, 2) Fourteen (14) days as to all other disturbed or graded areas on the project site.

NOTE: The contractor or developer shall contact the Construction Inspection/Survey Division 24 hours in advance of commencement of work at 792-7272.

DEVELOPER'S CERTIFICATE

"I/WE CERTIFY THAT ALL DEVELOPMENT AND CONSTRUCTION WILL BE DONE ACCORDING TO THIS PLAN, AND THAT ANY RESPONSIBLE PERSONNEL INVOLVED IN THE CONSTRUCTION PROJECT WILL HAVE A CERTIFICATE OF ATTENDANCE AT A DEPARTMENT OF NATURAL RESOURCES APPROVED TRAINING PROGRAM FOR THE CONTROL OF SEDIMENT AND EROSION BEFORE BEGINNING THE PROJECT."

Howard County, Maryland Department of Public Works
Approved: [Signature], Chief-Dir. of Eng.

6 Jan 87 DATE

ENGINEER'S CERTIFICATE

I CERTIFY THAT THIS PLAN FOR EROSION AND SEDIMENT CONTROL REPRESENTS A PRACTICAL AND WORKABLE PLAN BASED ON MY PERSONAL KNOWLEDGE OF THE SITE CONDITIONS AND THAT IT WAS PREPARED IN ACCORDANCE WITH THE REQUIREMENTS OF THE HOWARD SOIL CONSERVATION DISTRICT."

[Signature]
6 Jan 87 DATE

REVIEWED FOR HOWARD S.C.D. NAME AND MEETS TECHNICAL REQUIREMENTS

[Signature] 4-1-87 DATE
U.S. SOIL CONSERVATION SERVICE

THIS DEVELOPMENT PLAN IS APPROVED FOR SOIL EROSION AND SEDIMENT CONTROL BY THE HOWARD SOIL CONSERVATION DISTRICT

[Signature] 4-1-87 DATE
HOWARD S.C.D.

APPROVED FOR PUBLIC WATER AND PUBLIC SEWAGE SYSTEMS, HOWARD COUNTY HEALTH DEPARTMENT

[Signature] 4-13-87 DATE
COUNTY HEALTH DEPT.

APPROVED HOWARD COUNTY OFFICE OF PLANNING & ZONING

[Signature] 4-13-87 DATE
DIRECTOR

[Signature] 4-14-87 DATE
CHIEF DIVISION OF LAND DEVELOPMENT AND ZONING ADMINISTRATION

APPROVED FOR PUBLIC WATER AND PUBLIC SEWAGE, STORM DRAINAGE SYSTEMS AND PUBLIC ROADS, HOWARD COUNTY DEPARTMENT OF PUBLIC WORKS

[Signature] 4-9-87 DATE
DIRECTOR

[Signature] 4-9-87 DATE
CHIEF BUREAU OF ENGINEERING

APPROVED: [Signature] 4-13-87 DATE

Owner/Developer: CONSOLIDATED HOME BUILDERS, INC. 60KMAN PLAZA BLDG. SUITE 116 COLUMBIA, MD 21045 301-995-0065

NO.	REVISIONS	DATE
	REVISE TOTAL SHEET NUMBER	12/29/18

DATE	SHEET	NO.	PROJECT NO.
NOV. 86	3	3	15-38
M.A.M.	of	4	
CHECKED	SCALE		
BILL	AS SHOWN		

DEVELOPMENT CONSULTANTS GROUP, INC.

17904 GEORGIA AVENUE # 102
OLNEY, MARYLAND 20832
301-924-4570

SDP. N° 27-126

DETAILS & SPECIFICATIONS
LOTS 55-41 & 56-62
CANSBURY WOODS
1ST ELECTION DISTRICT
HOWARD COUNTY, MARYLAND

DATE NOV. 86
DRAWN M.A.M.
CHECKED BILL
SCALE AS SHOWN
PROJECT NO. 15-38

SDP-87-126

DATE NOV. 86
DRAWN M.A.M.
CHECKED BILL
SCALE AS SHOWN
PROJECT NO. 15-38

DATE NOV. 86
DRAWN M.A.M.
CHECKED BILL
SCALE AS SHOWN
PROJECT NO. 15-38

ADJOURNING LINES	SEC./AREA	LOT #/BLOCK #
CANSBURY WOODS	1/1	554156-63
PLAT # OR L.P. BLOCK # ZONING MAP/ZONING MAP BLUE PRINT CONTAINING	6788684	7 R-12 38
WATER CODE	A01	SEWER CODE 209000

DATE NOV. 86
DRAWN M.A.M.
CHECKED BILL
SCALE AS SHOWN
PROJECT NO. 15-38

