* PERMANENT SEEDING NOTES

Apply to graded or cleared areas not subject to immediate further disturbance where a permanent long-lived vegetative cover is needed.

Seedbed Preparation: Loosen upper three inches of soil by raking, discing or other

acceptable means before seeding. Soil Amendments: In lieu of soil test recommendations, use one of the following schedules 1) Preferred - Apply 2 tons per acre dolomitic limestone (92 lbs/1000 square ft) and 600 lbs per acre 10-10-10 fertilizer (14 lbs/1000 sq ft) before seeding. Harrow or disc into upper three inches of soil. At time of seeding, apply 400 lbs per acre 30-0-0 ureaform fertilizer (9 lbs/1000 sq ft).

2) Acceptable - Apply 2 tons per acre dolomitic limestone (92 lbs/1000 sq ft) and 1000 lbs per acre 10-10-10 fertilizer (23 lbs/1000 sq ft) before seeding. Harrow or disc into upper three inches of soil.

Seeding - For the periods March 1 thru April 30, and August 1 thru October 15, seed with 60 lbs per acre (1.4 lbs/1000 sq ft) of Kentucky 31 Tall Fescue. For the period May 1 thre July 31, seed with 60 lbs Kentucky 31 Tall Fescue per acre and 2 lbs per acre (.05 lbs/1000 sq ft) of weeping lovegrass. During the period of October 16 thru February 28, protect site by: Option (1) 2 tons per acre of well anchored straw mulch and seed as soon as possible in the spring. Option (2) Use sod. Option (3) Seed with 60 lbs/ acre Kentucky 31 Tall Fescue and mulch with 2 tons/acre well anchored straw.

Mulching - Apply 14 to 2 tons per acre (70 to 90 lbs/1000 sq ft) of unrotted small grain straw immediately after seeding. Anchor mulch immediately after application using mulch anchoring tool or 218 gallons per acre (5 gal/1000 sq ft) of emulsified asphalt on flat areas. On slopes 8 feet or higher, use 348 gallons per acre (8 gal/1000 sq ft) for anchoring.

Maintenance - Inspect all seeded areas and make needed repairs, replacements and reseedings.

TEMPORARY SEEDING NOTES

Apply to graded or cleared areas likely to be redisturbed where a short-term vegetative

Seedbed Preparation: Loosen upper three inches of soil by raking, discing or other scceptable means before seeding.

Soil Amendments: Apply 600 lbs per acre 10-10-10 fertilizer (14 lbs/1000 sq ft)

Seeding: For periods March 1 thru April 30 and from August 15 thru November 15, seed with 21 bushel per acre of annual rye (3.2 lbe/1000 sq ft). For the period May 1 thru August 14, seed with 3 lbs per acre of weeping lovegrass (.07 lbs/1000 sq ft). For ther period November 16 thru February 28, protect site by applying 2 tons per acre of well anchored straw mulch and seed as soon as possible in the spring, or use sod.

Mulching: Apply 15 to 2 tons per acre (70 to 90 lbs/1000 aq ft) of unrotted small grain straw immediately after seeding. Anchor mulch immediately after application using mulch anchoring tool or 218 gal per acre (5 gal/1000 sq ft) of emulsified asphalt on flat areas. On slopes, 8 ft or higher, use 348 gal per acre (8 gal/1000 sq ft) for anchoring.

Refer to the 1983 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL for rate and methods not covered.

A. Obtain Grading Permit and Install Sediment and Erosion

C. Construct Structures, Sidewalks and Driveways.

remove sediment and erosion controls and stabilize.

E. Upon approval of the sediment control inspector,

B. Excavate for foundations and Rough Grade & Temporarily Stabilize.___

Angle 187 State toward previously laid bale

ANCHORING DETAIL

CONSTRUCTION SPECIFICATIONS

D. Final Grade and stabilize in accordance with Stds. & Specs.

Control Devices and Stabilize. —

CONSTRUCTION SEQUENCE:

SEDINENT CONTROL NOTES

1) A minimum of 24 hours notice must be given to the Howard County Office of Inspection and Permits prior to the start of any construction. (992-2437)

2) All vegetative and structural practices are to be installed according to the provisions of this plan and are to be in conformance with the 1983 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL.

3) Following initial soil disturbance or redisturbance, permanent or temporary stabilization shall be completed within: a) 7 calendar days for all perimeter sediment control structures, dikes, perimeter slopes and all slopes greater than 3:1, b) 14 days as to all other disturbed or graded areas on the project site.

4) All sediment traps/basins shown must be fenced and warning signs posted around their perimeter in accordance with Vol. 1, Chaper 12, of the HOWARD COUNTY DESIGN MANUAL, Storm

5) All disturbed areas must be stabilized within the time period specified above in accordance with the 1983 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL for permanent seedings (Sec. 51) sod (Sec. 54), temporary seeding (Sec. 50) and mulching (Sec. 52.) Temporary stabilization with mulch alone can only be done when recommended seeding dates do not allow for proper germination and establishment of grasses.

6) All sediment control structures are to remain in place and are to be maintained in operative condition until permission for their removal has been obtained from the Howard County Sediment Control Inspector

Area to be roofed or paved 0.057 Acres
Area to be vegetatively stabilized 0.082 Acres
Total Cut Cu. yds
Vaste/borrow area location 7) Site Analysis:

8) Any sediment control practice which is disturbed by grading activity for placement of utilities must be repaired on the same day of disturbance. 9) Additional sediment control must be provided, if deemed

necessary by the Howard County DPW sediment control inspector. 10) On all sites with disturbed greas in excess of 2 acres, approval of the inspection agency shall be requested upon completion of installation of perimeter erosion and sediment controls, but before proceeding with any other earth disturbance or grading. Other building or grading

inspection approvals may not be authorised until this initial approval by the inspection agency is made.

11) If houses are to be constructed on an "As-Sold" basis, at random, Single Lot Sediment Control as shown below shall be

12) All pipes to be blocked at the end of each day (see detail below). N/A 13) The total amount of straw bale dikes/silt fence equals _/56 L.P.

Nº of Days

PLAN VIEW

CONSTRUCTION SPECIFICATIONS Stone size -Use 2" stone, or reclaimed or recycled concrete equivalent.


2 Length - As required, but not less thr - 50 feet (exception a single residence let where a 30 feet minimum length would apply. 3. Thickness - Not less than six (6) inches. 4. Width - Ten (10) foot minimum, but not less than the full width at points where ingress or soress occurs.

5. Filter Cloth - Will be placed over the entire area prior to placing of stone.
Filter will not be required on a single family realidance lot 6. Surface Water - All surface water flowing or diverted toward construction entrances shall be piped across the entrance. If piping is impraction, a mountable berin with 5 / slapes will be permitted.

! Maintenance - The entrance shall be maintained in a condition, which will! prevent tracking or flowing of sediment anto public rights of way. This may require periodic top dressing with additional stone as conditions demand and reposit and/or cleanout of any measures used to trap sediment. All sediment spilled, drapped, washed or tracked onto public rights of way

Washing - Wheels shall be cleaned to remove aediment prior to entrance onto public rights -of -way. When wearing is required, it shall be done on an area stabilized with stone and which drains into an approved sediment 9. Periodic inspection and necrea maintenance shall be provided after each rain

STABILIZED CONSTRUCTION ENTRANCE (SCE)



328.

SECTION IN

Sewer & Utility

LIMIT OF DISTURBED

HILLTOP

AREA

Easement

NED FLS.

GENERAL NOTES

1 The land included is zoned RSC per 8 2 85 Comprehensive Zoning Plan. 2. Coordinates are based on MD. State Plane as projected by Ho. Co. Monuments No. 2639002 &

2639003. 3. All roads are public and existing.

4. Any damage to county owned rights of way to be

corrected at the Developer's expense. 5. Total Area Included: 0.162

6. Total Number of Lots: 1

LEGEND Contour Interval 2 Existing Contour ----480 ------480-----3 Proposed Contour + 805 4. Spot Elevation 5 Direction of Drainage 6 Existing Trees to be Saved 3 7. Straw Bale Dike / Silt Fence 8. Stabilized Construction Entrance



July, 1987

ADDRESS CHART LOT GTREET ADDRESS 27) 10956 HILLTOP LANE

MAP

SCALE: 1" = 2000'

GUBDIVISION N	IAME : CEDAR	P ACE	RES	SECT. /A	rea]	2	7/
PLAT Nº 7471	BLOCK#	ZONE RSC	TAX/ 35	ZONE MAP	ELEC 5	DIST. TH	CENSUS 6053 (
WATER CODE E-2		<u>, </u>	SE	VIER CO. 6591			

Œ	CLARK • FINEFROCK & SACKETT, INC. ENGINEERS • PLANNERS • SURVEYORS				
7135 MINSTREL WAY • COLUMBIA, MD. 21045 • (301) 381-7200 — BALTO • (301) 621-8100 — WASH					
DESIGNED VHL JLS	SEDIMENT & EROSION CONTROL	SCALE 1"=30'			
DRAWN VHL	CEDAR ACRES	DRAWING 1 of 1			
CHĘC <u>Ķ</u> ED	SECTION IV	JOB NO.			
JME	5 H ELECTION DISTRICT HOVARD COUNTY MARYLAND	87-090			

3 Lakefront North - Suite 200

FOR: COLUMBIA BUILDERS, INC.

Columbia MD. 21044 5DP-88-22 FILE NO.


87-090-X


Woven Wire Pence (Min. 141/2 Gauge, Max. 6" Mesh spacing). With fill ter sloth over 1 56 Min Fence Fosts, driven min. CONSTRUCTION SPECIFICATIONS: SECTION 1. Wheren wire fence to be fastened securely to fence posts with wire fies or staples.

2. Fifter Cloth to be fastened securely to moven wire fence with tree spaced every 24° at top and mid section. POSTS: Steel either Tor 4 Type or FENCE : WOVEN WITE, 141/2 Gage 3. When 2 sections of filter cloth adjoin each other they shall be everlapped by 6" and folded.

4. Maintenance shall be performed as needed and motorial removed when "bulges" develop in Silt Fence. FILTER CLOTH: FIHERY, MITANT NOX Stablinke, TI 40N or Approx. cque


DRIVEWAY ABUTTING CLOSED BECTION WITHOUT CONCRETE SIDEWALK






DEVELOPER'S/BUILDER'S CERTIFICATE "I/We certify that all development and construction will be done according to this plan of development and plan for erosion and sediment control and that all responsible personnel involved in the construction project will have a Certificate of Attendance at a Dept. of Natural Resources Approved Training Program for the Control of Sediment and Erosion before beginning the project. I also authorize periodic onsite inspection by the Howard Soil Conservation District or their authorized agents, as are deemed necessary."

B. James Greentield





LANE

(Public Road)

Ex. Pavina

ENGINEER'S CERTIFICATE

I hereby certify that this plan for Eroslon and

plan based on my personal knowledge of the site

conditions and that it was prepared in accordance

Sediment Control represents a practical and workable

