





## SEDIMENT CONTROL NOTES

- 1) A minimum of 24 hours notice must be given to the Howard County Office of Inspection and Permits prior to the start of any construction, (992-2437)
- 2) All vegetative and structural practices are to be installed according to the provisions of this plan and are to be in conformance with the 1983 MARYLAND STAMBARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL.
- 3) Following initial soil disturbance or redisturbance. permanent or temporary stabilization shall be completed within: a) 7 calendar days for all perimeter sediment control structures, dikes, perimeter slopes and all slopes greater than 3:1, b) 14 days as to all other disturbed or graded areas on the project site.
- 4) All sediment traps/basins shown must be fenced and warning signs posted around their perimeter in accordance with Vol. 1, Chaper 12, of the HOWARD COUNTY DESIGN MANUAL, Storm Drainage.
- 5) All disturbed areas must be stabilized within the time period specified above in accordance with the 1983 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL for permanent seedings (Sec. 51) sod (Sec. 54), temporary seeding (Sec. 50) and mulching (Sec. 52.) Temporary stabilization with mulch alone can only be done when recommended seeding dates do not allow for proper germination and estab lishment of grasses.
- 6) All sediment control structures are to remain in place and are to be maintained in operative condition until permission for their removal has been obtained from the Heward County Sediment Control Inspector
- 7) Site Analysis: Total Area of Site O.43 Acres Area Disturbed 0.25 Acres Area to be roofed or paved O.12 Acres Area to be vegetatively stabilized O.3/ Acres Total Cut 400 Cu. yds Total Fill **400** Cu. yds Offsite waste/borrow area location
- 8) Any sediment control practice which is disturbed by grading activity for placement of utilities must be repaired on the same day of disturbance.
- 9) Additional sediment controls must be provided, if deemed necessary by the Howard County DPW sediment control inspector.

this initial approval by the inspection agency is made.

10) On all sites with disturbed areas in excess of 2 acres, approval of the inspection agency shall be requested upon completion of installation of perimeter erosion and sediment controls, but before proceeding with any other earth disturbance or grading. Other building or grading inspection approvals may not be authorized until

## SEDIMENT CONTROL PLAN & DETAILS

AUGUSTINE DEVELOPMENT CORP.

IO WARRENTON DR. SILVER SPRING, MD. 20904

## DEVELOPER

H&M BUILDERS, INC. 9009 QUEEN MARIACT. COLUMBIA, MD. 21045

PLAN PREPAREO BY: APR ASSOCIATES, INC. 7427 HARFORD ROAD BALTIMORE, MARYLAND 21234

MT. AUGUSTINE - SECTION I AREA ? LOTS 29 and 30

FIRST ELECTION DISTRICT, HOWARD CO., MO. PARCEL 173 TAX MAP NO. 38

SCALE: AS SHOWN

Cherch	SUBDIVISION' NAME MT. AUGUSTINE			SEC./AREA 1/2			1018 295 30	
	PLATECRUF 6147	1	20NE R-12	TAX/	20NE M-1P 38	E.O.	CENSUS IR 6012	
	WATER CODE				SEWER CODE AOI SHT. 2			
				SD	P 27-1	20		