

SEDIMENT CONTROL NOTES

- A minimum of 24 hours notice must be given to the Howard County Office of Inspections and Permits prior to the start of any construction (313-4900).
- All vegetative and structural practices are to be installed according to the provisions of this plan and are to be in conformance with the 1983 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL AND EROSION CONTROL.
- Following initial soil disturbance or redisturbance, permanent or temporary stabilization shall be completed within: a) 7 calendar days for all perimeter sediment control structures, dikes, perimeter slopes and all slopes greater than 3:1, b) 14 days as to other disturbed or graded areas on the project site.
- 4. All sediment traps/basins shown must be fenced and warning signs posted around the perimeter in accordance with Vol. 1, Chapter 12, of the HOWARD COUNTY DESIGN MANUAL, Storm Drainage.
- All disturbed areas must be stabilized within the time period specified above in accordance with the 1983 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL AND EROSION CONTROL for permanent seedings (Sec. 51), sod (Sec. 54), temporary seeding (Sec. 50) and mulching (Sec. 52). Temporary stabilization with mulch alone can only be done when recommended seeding dates do not allow for proper germination and establishment of grasses.
- All sediment control structures are to remain in place and are to be maintained in operative condition until permission for their removal has been obtained from the Howard County Sediment Control
- 7. Site Analysis

Total Area of Site Area Disturbed Area to be roofed or payed Area to be vegetatively stabilized Total Cut Total Fill

10.32 acres 0.47 acres 0.28 acres O(9) acres O cu.yds

- 8. Any sediment control practice which is disturbed by grading activity for placement of utilities must be repaired on the same
- Additional sediment controls must be provided, if deemed necessary by the Howard County Department of Public Works Sediment Control
- 10. Site grading will begin only after all perimeter sediment control measures have been installed and are in a functioning condition.
- 11. Sediment will be removed from traps when its depth reaches clean out elevation shown on the plans.
- 12. Cut and fill quantities provided under site analysis do not represent bid quantities. These quantities do not distinguish between topsoil, structural fill or embankment material, nor do they reflect consideration of undercutting or removal of unsuitable material. The contractor shall familiarize himself with site conditions which may affect the work.
- 13. BORROW SITE TO BE PRE-APPROVED BY SEDIMENT CONTROL INSPECTOR, OR, IN CASE OF EXCESS MATERIAL, AN APPROVED SEDIMENT CONTROL PLAN WILL BE NEEDED TO DEPOSIT EXCESS OFF-SITE.

TEMPORARY SEEDING NOTES

Apply to graded or cleared areas likely to be redisturbed where a short-term vegetative cover is needed

Seedbed Preparation: Loosen upper three inches of soil by raking. discing or other acceptable means before seeding, if not previously

Soil Amendments: Apply 600 lbs. per acre 10-10-10 fertilizer (14

Seeding: For periods March 1 thru April 30 and from August 15 thru November 15, seed with 2-1/2 bushels per acre of annual rye (3.2 lbs. per 1000 sq.ft.). For the period May 1 thru August 14, seed with 3 lbs. per acre of weeping lovegrass (0.07 lbs. per 1000 sq.ft.). For the period November 16 thru February 28, protect site by applying 2 tons per acre of well anchored straw mulch and seed as soon as possible in the spring, or use sod.

Mulching: Apply 1-1/2 to 2 tons per acre (70 to 90 lbs. per 1000 sq.ft.) of unrotted small grain straw immediately after seeding. Anchor mulch immediately after application using mulch anchoring tool or 218 gal. per acre (5 gal. per 1000 sq.ft.) of emulsified asphalt on flat areas. On slopes, 8 ft. or higher, use 347 gal. per acre (8 gal. per 1000 sq.ft.) for anchoring.

Refer to the 1983 MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL for rate and methods not covered.

PERMANENT SEEDING NOTES

Apply to graded or cleared areas not subject to immediate further disturbance where a permanent long-lived vegetative cover is needed. Seedbed Preparation: Loosen upper three inches of soil by raking.

discing or other acceptable means before seeding, if not previously

Soil Amendments: In lieu of soil test recommendations, use one of

- the following schedules 1) Preferred - Apply 2 tons per acre dolomitic limestone (92 lbs. per 1000 sq.ft.) and 600 lbs. per acre 10-10-10 fertilizer (14 ibs. per 1000 sq.ft.) before seeding. Harrow or disc into upper three inches of soil. At time of seeding, apply 400 lbs. per acre 30-0-0 ureaform fertilizer (9 lbs. per 1000 sq.ft.).
- 2) Acceptable Apply 2 tons per acre dolomitic limestone (92 lbs. per 1000 sq.ft.) and 1000 lbs. per acre 10-10-10 fertilizer (23 lbs. per 1000 sq.ft.) before seeding. Harrow or disc into upper three inches of soil.

Seeding: For the period March 1 thru April 30 and from August 1 thru October 15, seed with 60 lbs. per acre (1.4 lbs. per 1000 sq.ft.) of Kentucky 31 Tall Fescue. For the period May 1 thru July 31, seed with 60 lbs. Kentucky 31 Tall Fescue per acre and 2 lbs. per acre (0.05 lbs. per 1000 sq.ft.) of weeping lovegrass. During the period October 16 thru February 28, protect site by one of the following


- 1) 2 tons per acre of: well—anchored mulch straw and seed as soon as possible in the spring.

•

3) Seed with 60 lbs. per acre Kentucky 31 Tall Fescue and mulch with 2 tons per acre well anchored straw.

Mulching: Apply 1-1/2 to 2 tons per acre (70 to 90 lbs. per 1000 sq.ft.) of unrotted small grain straw immediately after seeding. Anchor mulch immediately after application using mulch anchoring tool or 218 gal. per acre (5 gal. per 1000 sq.ft.) of emulsified asphalt on flat areas. On slopes, 8 ft. or higher, use 347 gal. per acre (8 gal. per 1000 sq.ft.) for anchoring.

Maintenance : Inspect all seeded areas and make needed repairs. replacements and reseedings




CONSTRUCTION NOTES FOR FABRICATED SILT FENCE

AND MID SECTION.


3. WHEN TWO SECTIONS OF FILTER CLOTH ADJOIN EACH OTHER THEY SHALL BE OVERLAPPED BY SIX INCHES (6") AND FOLDED.

4. MAINTENANCE SHALL BE PERFORMED AS NEEDED AND MATERIAL REMOVED WHEN "BULDES" DEVELOP IN THE SILT FENCE.


POSTS: STEEL, EITHER T OR U TYPE OR 2" HARDWOOD.
FENCE: WOVEN WRE, 14 Ga.,6" MAX. MESH OPENING.
FILTER CLOTH: FILTER X, MIRAFI 100X, STABILINKA T140N OR APPROVED EQUAL.
PREFABRICATED UNIT: GEOFAB, ENVIROFENCE, OR APPROVED EQUAL. SILT FENCE DETAIL




SECTION B-B BOARDWALK SECTION NOT TO SCALE



NOTE: "THANK-YOU-MAM" TO BE CONSTRUCTED EVERY 100' ALONG PATHWAY.



TYPICAL PATHWAY CROSS SECTION




TREE PRESERVATION PROCEDURES

- 1. THE EDGE OF WOODS TO BE PROTECTED WILL BE MARKED IN THE FIELD PER THE APPROVED SITE DEVELOPMENT PLAN PRIOR TO THE START OF CONSTRUCTION ACTIVITY.
- 2. PROTECTIVE FENCING SHALL BE INSTALLED AT THE DRIP LINE OF THE EDGE OF WOODS. ALL AREAS WITHIN PROTECTIVE FENCES ARE TO BE CONSIDERED OFF LIMITS FOR ANY CONSTRUCTION ACTIVITITY. PROTECTIVE FENCING WILL BE THE RESPONSIBILITY OF THE GENERAL CONTRACTOR. THE GENERAL CONTRACTOR WILL AFFIX SIGNS TO THE FENCING INDICATING THAT THESE AREAS ARE TREE PRESERVATION AREAS. THE GENERAL CONTRACTOR SHALL TAKE UTMOST CARE TO PROTECT TREE ROOT SYSTEMS DURING THE CONSTRUCTION CYCLE. TREE ROOT SYSTEMS SHALL BE PROTECTED FROM SMOTHERING, FLOODING, EXCESSIVE WETTING FROM DE-MATERING OPERATIONS, OFF—SITE RUN OFF, SPILLAGE, AND DRAINAGE OF SOLUTIONS CONTAINING MATERIALS HAZARDOUS TO TREE ROOTS.
- REMOVAL OF TOPSOIL OR ROOT MAT WITHIN THE THEE PRESERVATION AREA SHALL BE PROHIBITED. THE GENERAL CONTRACTOR SHALL BE PROHIBITED FROM PARKING ANY CONSTRUCTION EQUIPMENT, OR FROM STORING ANY BUILDING SUPPLIES OR EARTH STOCKPILES WITHIN THE TREE PRESERVATION AREAS.
- 5. FOOT TRAFFIC, AS WELL AS VEHICULAR TRAFFIC, IN THE TREE PRESERVATION AREAS SHALL BE KEPT TO A MINIMAN. THE GENERAL CONTRACTOR SHALL BE RESPONSIBLE FOR ANY TREE DAMAGED OR DESTROYED WITHIN THE TREE PRESERVATION AREAS, WHETHER CAUSED BY THE CONTRACTOR, HIS AGENTS, EMPLOYEES, SUB-CONTRACTORS,
- 6. CONSTRUCTION ACTIVITIES EXPRESSLY RESTRICTED WITHIN THE TREE PRESERVATION AREAS: PLACING BACKFILL IN PROTECTED AREAS, FELLING TREES INTO PROTECTED AREAS, DRIVING CONSTRUCTION EQUIPMENT INTO OR THROUGH PROTECTED AREAS, BURNING IN OR IN CLOSE PROXIMITY TO PROTECTED AREAS, STACKING OR STORING SUPPLIES IN PROTECTED AREAS, CONDUCTING TRENCHING OPERATIONS IN PROTECTED AREAS, GRADING BEYOND THE LIMITS OF DISTURBANCE.
- 7. THE GENERAL CONTRACTOR SHALL PROVIDE A WASH OUT AREA FOR CONCRETE TRUCKS ON SITE, WHICH WILL NOT DRAIN TOWARDS A PROTECTED AREA. ALL TREES WHICH ARE NOT TO BE PRESERVED WITHIN FIFTY FEET OF ANY TREE PRESERVATION AREAS ARE TO BE REMOVED IN A MANUAR THAT WILL NOT DAMAGE THOSE TREES THAT ARE DESIGNATED FOR PRESERVATION. IT IS HIGHLY RECOMMENDED THAT TREE STUMPS WITHIN THIS FIFTY FOOT AREA BE GROUND OUT WITH A STUMP GRINDING


SEQUENCE OF CONSTRUCTION

- 1. OBTAIN A GRADING PERMIT AND ALL OTHER NECESSARY PERMITS.
- 2. INSTALL SILT FENCE ALONG THE PATHWAY SECTION TO BE CONSTRUCTED.
- 3. BEGIN CLEARING AND GRUBBING FOR PATHWAY CONSTRUCTION. ALL TREES 12 INCHES IN DIAMETER OR LARGER SHOULD BE
- PROTECTED AND UNDISTURBED. 4. COMPACT SUBGRADE AND INSTALL PATHWAY.

5. UPON THE APPROVAL OF THE HOWARD COUNTY SEDIMENT CONTROL INSPECTOR, REMOVE SEDIMENT CONTROLS AND STABILIZE IN ACCORDANCE WITH THE PERMANENT SEEDING NOTES. (2 Days)



SECTION A-A 2 BOARDWALK FRAMING PLAN NOT TO SCALE



NOT TO SCALE

CONSTRUCTION NOTES:

I ALL LUMBER SHALL BE 60 C.C.A TREATED SOUTHERN YELLOW PINE # 2 OR BETTER \$45

2. ALL HARDWARE SHALL BE HOT DIPPED GALVAN-

MIN STRESS GRADE, 1200 PSI

- I. THE BRIDGE AND BOARDWALK DETAILS SHOWN ON THIS PLAN ARE MINIMUM STANDARDS AND WERE SUPPLIED BY COLUMBIA RECREATION AND PARK ASSOCIATION. THEY ARE NOT SITE SPECIFIC AND THEREFORE SHALL NOT BE USED FOR CONSTRUCTION PURPOSES.
- 2. D.P.W. REVIEWS BRIDGE AND BOARDWALK DRAWINGS FOR LINE GRADE AND FLOODPLAIN IMPACT ONLY. DEPARTMENT OF LICENSE AND PERMITS PERFORMS RELATED STRUCTURAL REVIEW

APPROVED

PLANTANG MUNRO

of HOWALD COUNTY

DATE 7 July 94

BY THE DEVELOPER

(1 Week)

(3 Weeks)

(3 Weeks)

I/WE CERTIFY THAT ALL DEVELOPMENT AND CONSTRUCTION WILL BE DONE ACCORDING TO THIS PLAN, AND THAT ANY RESPONSIBLE PERSONNEL INVOLVED IN THE CONSTRUCTION PROJECT WILL HAVE A CERTIFICATE OF ATTENDANCE AT A DEPARTMENT OF THE ENVIRONMENT APPROVED TRAINING PROGRAM FOR THE CONTROL OF SEDIMENT AND EROSION BEFORE BEGINNING THE PROJECT. I ALSO AUTHORIZE PERIODIC ON-SITE INSPECTIONS BY THE HOWARD SOIL

DEVELOPER DATE DENIS 4. ELLIS

· Water of a second

BY THE ENGINEER


CONSERVATION DISTRICT.

CERTIFY THAT THIS PLAN FOR EROSION AND SEDIMENT CONTROL REPRESENTS A PRACTICAL AND WORKABLE PLAN BASED ON MY PERSONAL KNOWLEDGE OF THE SITE CONDITIONS AND THAT IT WAS PREPARED IN ACCORDANCE WITH THE REQUIREMENTS OF THE HOWARD SOIL CONSERVATION DISTRICT.

8-15,94 Sareth ENGINEER

THESE PLANS HAVE BEEN REVIEWED FOR THE HOWARD SOIL CONSERVATION DISTRICT AND MEET THE TECHNICAL REQUIREMENTS FOR SOIL EROSION AND SEDIMENT CONTROL.

THIS DEVELOPMENT PLAN IS APPROVED FOR SOIL EROSION AND SEDIMENT CONTROL BY THE HOWARD SOIL CONSERVATION




COUNTY HEALTH OFFICER

APPROVED: HOWARD COUNTY DEPARTMENT OF PLANNING AND ZONING.

10/21/94 aina Jummany

CHIEF, DIVISION OF LAND DEVELOPMENT AND RESEARCH

APPROVED: FOR PUBLIC WATER, PUBLIC SEWERAGE, STORM DRAINAGE SYSTEMS AND PUBLIC ROADS.



COLUMBIA ASSOCIATION 10221 WINCOPIN CIRCLE COLUMBIA, MARYLAND 21044


CLEMENS CROSSING WEST PATHWAY

AREA VILLAGE OF HICKORY RIDGE SEC. G AREA G, LOT 10G 5th ELECTION DISTRICT HOWARD COUNTY, MARYLAND

TITLE

SEDIMENT CONTROL NOTES AND DETAILS

RIEMER MUEGGE & ASSOCIATES, INC. Planners • Engineers • Surveyors 8818 Centre Park Drive • Suite 200 • Columbia, Md. 21045 410-997-8900 FAX: 410-997-9282



SDP-90-167 F-90-96 DESIGNED BY : D.B.S. DRAWN BY: D.B.S. PROJECT NO: 93700 DATE : NOVEMBER 2 1993 SCALE : AS SHOWN

DRAWING NO. 2 OF 2