

HOWARD SOIL CONSERVATION DISTRICT

STANDARD SEDIMENT CONTROL NOTES

- A minimum of 48 hours notice must be given to the Howard County Department of Inspections, Licensing and Permits, Sediment Control Division prior to the start of any construction, (800-3453).
- All vegetative and structural practices are to be installed according to the provisions of this plan and are to be in conformance with the most current "HOWARD STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL" and its revisions.
- Following initial soil disturbance or re-disturbance, permanent or temporary stabilization shall be completed within a 7 calendar days for all perimeter sediment control structures, slopes, perimeter slopes and all slopes greater than 3:1. b) 14 days as to all other disturbed or graded areas on the project site.
- All sediment traps/basins shown must be fenced and warning signs posted around their perimeter in accordance with Vol. 1, Chapter 12, of the HOWARD COUNTY DESIGN MANUAL, Storm Drainage.
- All disturbed areas must be stabilized within the time period specified above in accordance with the 1983 HOWARD STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL, for permanent seeding (Sec. 11), and (Sec. 14), temporary seeding (Sec. 5) and mulching (Sec. 12). Temporary stabilization with mulch alone can only be done when recommended seeding rates do not allow for proper germination and establishment of grasses.
- All sediment control structures are to remain in place and are to be maintained in operative condition until permission for their removal has been obtained from the Howard County Sediment Control Inspector.

HOWARD SOIL CONSERVATION DISTRICT
PERMANENT SEEDING NOTES

Apply to graded or cleared areas not subject to immediate further disturbance where a permanent long-lived vegetative cover is needed.

Soil Preparation: Loosen upper three inches of soil by raking, disking or other acceptable means before seeding, if not previously loosened.

Soil Amendments: In lieu of soil test recommendations, use one of the following schedules:
 1) **Perennial:** Apply 2 tons per acre dolomitic limestone (92 lbs/1000 sq. ft.) and 400 lbs per acre 10-10-10 fertilizer (14 lbs/1000 sq. ft.) before seeding. Harrow or disk into upper three inches of soil. At time of seeding, apply 400 lbs per acre 10-10-10 urea-based fertilizer (9 lbs/1000 sq. ft.).
 2) **Non-perennial:** Apply 2 tons per acre dolomitic limestone (92 lbs/1000 sq. ft.) and 1000 lbs per acre 10-10-10 fertilizer (23 lbs/1000 sq. ft.) before seeding. Harrow or disk into upper three inches of soil.

Seeding: For the period March 1 thru April 30, and August 1 thru October 15, seed with 60 lbs per acre (1.4 lbs/1000 sq. ft.) of Kentucky 31 Tall Fescue for the period July 1 thru July 31, seed with 60 lbs of Kentucky 31 Tall Fescue per acre and 2 lbs per acre (85 lbs/1000 sq. ft.) of creeping longgrass during the period of October 1 thru February 28, per acre site by: Option (1) - 2 tons per acre of well anchored straw mulch and seed as soon as possible in the spring; Option (2) - use soil; Option (3) - Seed with 60 lbs/acre Kentucky 31 Tall Fescue and mulch with 2 tons/acre well anchored straw.

Mulching: Apply 1-1/2 to 2 tons per acre (70 to 90 lbs/1000 sq. ft.) of unrotted small grain straw immediately after seeding. And/or mulch immediately after application using mulch matting with 210 gallons per acre (5 gal/1000 sq. ft.) of emulsified asphalt on flat areas. On slopes 8 feet or higher, use 300 gal per acre (8 gal/1000 sq. ft.) for anchoring.

Maintenance: Inspect all seeding areas and make needed repairs, replacements and reseedings.

TEMPORARY SEEDING NOTES

Apply to graded or cleared areas likely to be re-disturbed where a short-term vegetative cover is needed.



Soil Preparation: Loosen upper three inches of soil by raking, disking or other acceptable means before seeding, if not previously loosened.

Soil Amendments: Apply 600 lbs per acre 10-10-10 fertilizer (14 lbs/1000 sq. ft.).

Seeding: For the period March 1 thru April 30 and from August 15 thru October 15, seed with 7-1/2 bushels per acre of annual ryegrass (1.2 lbs/1000 sq. ft.). For the period May 1 thru August 31, seed with 3 lbs per acre of vernal longgrass (17 lbs/1000 sq. ft.). For the period November 1 thru February 28, correct site by applying 2 tons per acre of well anchored straw mulch and seed as soon as possible in the spring, or use soil.

Mulching: Apply 1-1/2 to 2 tons per acre (70 to 90 lbs/1000 sq. ft.) of unrotted weed free small grain straw immediately after seeding. And/or mulch immediately after application using mulch matting with 210 gallons per acre (5 gal/1000 sq. ft.) of emulsified asphalt on flat areas. On slopes 8 feet or higher, use 300 gal per acre (8 gal/1000 sq. ft.) for anchoring.



Refer to the 1983 HOWARD STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL for additional rates and methods not covered.



VICINITY MAP

NOTES



- Site Analysis:
 - Total area of lots: 0.16 Ac. ± or 7,136 SF ±.
 - Present zoning: NT (NewTown) SFMD (PDP Phase 21G)
 - Proposed use of structures: Residential single family detached dwellings
 - Total number of units allowed: 1
 - Total number of units provided: 1
 - Number of parking spaces required: 2.0/p.u. or 2 x 1 p.u. = 2
 - Number of parking spaces provided:
 - Regular - 2 (2 car garages/unit)
 - Handicapped: N/A
- Building coverage of site: 1277 SF or 0.03 Acs. (1.88%)
- Minimum building setbacks (typical): (30% Max. or 20% S.F. allowed by)
 - Front: 30 feet (From 60' R/W) 20' From 50' R/W (PDP Phase 21G)
 - All Others: 25'
- All work shown on these plans shall be done in accordance with Howard County Standards, Specifications and Details for Construction, Volume IV
- The Contractor shall notify the Department of Public Works, Construction Inspection Division at (410) 313-1880 at least five (5) days prior to the start of any work.
- The Contractor shall notify "Miss Utility" at 1-800-257-7777 at least forty-eight (48) hours prior to any excavation work.
- Any damage to existing public right-of-ways, existing paving, existing curb and gutter, existing utilities, etc. shall be corrected at the Contractor's expense.
- The existing utilities shown hereon are located from construction drawings of record and Water and Sewer Contract No. 24-3950-D. The approximate location of existing utilities are shown for Contractor's information and convenience. The Contractor shall locate existing utilities to his own satisfaction and well in advance of any construction activities. Additionally, the Contractor shall take all necessary precautions to protect all existing utilities and maintain uninterrupted service.
- Topography shown is taken from a field-run survey dated 7/95
- LDE, Inc. Two foot contour intervals are shown.
- Horizontal and vertical datums shown are related to the Maryland State Plane Coordinate System as projected from Howard County Control Station No. 321A and No. 57 DR.
- Stormwater management for this site is provided by F-25-25



- CONSTRUCTION SEQUENCE**
- OBTAIN GRADING PERMIT..... 1 DAY
 - CONSTRUCT STABILIZED CONSTRUCTION ENTRANCE..... 2 DAYS
 - INSTALL SILT FENCE AT LIMIT OF DISTURBANCE SHOWN HEREON. INSTALL TREE PROTECTION FENCE ALONG REAR LIMIT OF DISTURBANCE..... 5 DAYS
 - CLEAR AND GRUB SITE TO SUBGRADE..... 5 DAYS
 - BEGIN EXCAVATION FOR HOUSE FOUNDATION AND BEGIN HOUSE CONSTRUCTION..... 60 DAYS
 - THE CONTRACTOR SHALL INSPECT AND PROVIDE NECESSARY MAINTENANCE OF THE SEDIMENT AND EROSION CONTROL STRUCTURES SHOWN HEREON AFTER EACH RAINFALL AND ON A DAILY BASIS..... DAILY
 - REMOVE SEDIMENT FROM ROADWAYS AND DRESS STABILIZED CONSTRUCTION ENTRANCE AS REQUIRED..... MAINTENANCE
 - FINE GRADE SITE AND STABILIZE WITH PERMANENT SEEDING MIXTURE AND STRAW MULCH. INSTALL INDIVIDUAL DRIVEWAY AND HOUSE WALK..... 10 DAYS
 - REMOVE SILT FENCE AND STABILIZE DISTURBED AREA WITH PERMANENT SEEDING MIXTURE AND STRAW MULCH..... 5 DAYS
- TOTAL TIME: 88 DAYS

NOTE: HERITAGE HOMES GROUP, INC. WILL BE DEVELOPING SINGLE FAMILY HOMES ON LOTS 196-200. HERITAGE HOMES GROUP, INC. WILL BE RESPONSIBLE FOR ALL GRADING ON THESE LOTS.

PAUL D. BURTON
8/24/95



U.S. DEPARTMENT OF AGRICULTURE
SOIL CONSERVATION SERVICE
College Park, Md.

U.S. DEPARTMENT OF AGRICULTURE
SOIL CONSERVATION SERVICE
College Park, Maryland

ENGINEER'S CERTIFICATE

"I hereby certify that this plan for Erosion and Sediment Control represents a practical and workable plan based on my personal knowledge of the site conditions and that it was prepared in accordance with requirements of the Howard Soil Conservation District"

PAUL D. BURTON 8/24/95
Signature of Engineer Date

DEVELOPER'S CERTIFICATE

"I/We certify that all development and/or construction will be done according to these plans, and that any responsible personnel involved in the construction project will have a Certificate of Attendance at a Department of the Environment approved training program for the control of sediment and erosion before beginning the project. I/We authorize periodic onsite inspection by the Howard Soil Conservation District or their authorized agents, as are deemed necessary."

PAUL D. BURTON 8/24/95
Signature of Developer Date

Reviewed for Howard County Soil Conservation District and meets technical requirements.

Patricia Engle 8/31/95
Natural Resources Conservation Service Date

This development is approved for Soil Erosion and Sediment Control by the Howard Soil Conservation District.

John R. Reardon 8/24/95
Howard Soil Conservation District Date

APPROVED: Department of Public Works for Public Water, Public Sewerage, Storm Drainage Systems and Bids.

John R. Reardon 8/24/95
Director, Public Works Date

APPROVED: Howard County Health Department for Public Water and Public Sewerage Systems.

John R. Reardon 8/24/95
Health Officer Date

APPROVED: Department of Planning and Zoning.

John R. Reardon 9/5/95
Chief, Development Engineering Date

John R. Reardon 9/7/95
Chief, Division of Land Development and Research Date

John R. Reardon 9/7/95
Planning Director Date

ADDRESS CHART	
LOT No.	STREET ADDRESS
199	6313 APRIL BROOK WAY

REVISIONS		
No.	DATE	DESCRIPTION

Property of:	Section/Area	Lot Nos.
VILLAGE OF LONGREACH	A/2	199

Plat No.	Block No.	Zone	Tax (Zone)	St. Dist.	Census Tract
11526	13	NT	37	6th	606703

Water Code:	Sewer Code:
E 07	3400000, 3490000, 3530000

LDE, INC.
8835 Columbia 100 Parkway, Unit N, Columbia, MD 21045
(410) 715-1070 • (301) 596-3424 • (410) 715-0681 (fax)

Drawn: KBW
Designed: KBW
Checked: BDD
Date: July, 1995

SITE PLAN FOR BUILDING PERMIT
VILLAGE OF LONGREACH
LOT 199
SECTION 4 AREA 2
KENNELL RIDGE NEIGHBORHOOD
6th Election District
Howard County, Maryland
Previous Submittals: Feb-95, Mar Phase 21G
OWNER / DEVELOPER
HERITAGE HOMES GROUP, INC.
8950 Route 108 Suite 210 Gorman Plaza
Columbia, MD 21115 (410) 937-4433