## HOWARD COUNTY DEPARTMENT OF PUBLIC WORKS CORROSION CONTROL TEST STATION FIELD DATA SURVEY FORM

FIELD DATA SURVET FORWI									
Location: 55+50				Date Surveyed:		: 06/0	06/07/2007		
	7300 Golden Fern Court				Surveyed by: AS		/MJ		
T/S #:	24					44-3	3327		
T/S Type:	ST w/Anode			Pipe Size: 36"		36"			
Was the T/S located? YES / NO YES									
TEST STATION CONDITION									
Test Box: Filled with water									
Terminal Board: Good									
Wires: Good									
Other:		<b>ч</b>							
SURVEY DATA									
								Anada	
Size/Description		Color		P/Cu-CuSO <sub>4</sub> (V) "On""Off"		P/Zn (V) "On""Off"		Anode (mA)	
1. #8 A	WG	Red	-1.3	315	-1.642	-0.28	3 -0.625	40.0	
2.									
3. #8AV	NG	Black	-1.3	318	-1.264	-0.24	0 -0.213		
4.									
5.									
6. #8 A		Black	-1.5		-1.345	-0.23	-0.217		
7. #10	AWG	Green	-1.0	)48	-1.047				
8.									
P/Cu-CuSO <sub>4</sub> = Pipe to Copper-Copper Sulfate Reference Electrode P/Zn = Pipe to Zinc Reference Electrode "On" = Reading with Anode(s) connected "Off" = Reading with Anode(s) disconnected Anode = Current output Anode(s)  TESTING THE EFFECTIVENESS OF INSULATING JOINTS									
Groundbed:									
Connected to (B/W):									
Current (A)		rent (A)		Voltage (V)			Resistance (ohms)		
ON:									
OFF:									
DELTA:									
TESTING IR DROP									
IR Drop Calibrations			۸۷)	$K = \Delta I (mA)$ $\Delta E (mV)$		I (mA)	Between Terminals	Resistance (ohms)	
INITIAL			1 7				Terminais	(Olillis)	
FINAL						L (III <i>V)</i>			
DELTA				Direction:					
REPAIRS MADE  Test Box:									
Terminal Board: Wires:									
Other:									
Comments/Recommendations:									



Figure 159 – Location Test Station 24



Figure 160 – Test Station 24 close up