

Howard County Traffic Signal Inspection Summary Report:

Signal Number: 020
Location: Oakland Mills Rd. at Home Spun Dr./Malindy Circle
Inspection Date: Dec. 14, 2017

Inspection Overall Score: 84

Significant Findings:

NE Corner signal structure failed on Dec. 13, 2017. NW Corner signal structure was inspected and found to have significant deterioration and cracking around the base plate weld area. Immediate removal of this pole was recommended.



Maintenance Issues:

N/A