Howard County Traffic Signal Inspection Field Survey Rating Form - Page 1: Structures

Signal Number:		18	Location:	Guilford Rd. at Broken Land Pkwy.					
Date:	5/1/2	2018	Inspected I	Ву:	WH/KM		Checked By:		

STRUCTURES:		POINTS	SCORE
Signal Age: 0-10 yrs: 0 pts.	11-20 yes: 5 pts. >20 yrs: 10 pts.	0-10	10
Design Type:	(mast-arm = 0 pts, span wire = 5 pts)	0-5	0
Pole Type:	(painted = 5 pts, galvanized = 0 pts)	0-5	5
General condition of the poles:	(good = 0 pts, fair = 5 pts, poor = 10 pts)	0-10	5
Paint coating condition:	(good = 0 pts, fair = 5 pts, poor = 10 pts)	0-10	5
Any abnormal bending or pole rake?	(moderate = 5 pts, severe = 10 pts)		0
Pole back guys in use?	(1 back guy = 3 pts, 2 back guys = 5 pts, 3 or more back guys = 10 pts)	0-10	0
Any abnormal bending or sagging of the mast arms?	(yes = 5 pts, no = 0 pts)	0-5	0
Any signs or rust or corrosion at or near the mast arm mounting pl			0
Any signs of rust on the span wires? (surface	e area: 25% or less = 5 pts, 25%-50% = 10 pts, greater than 50% = 15 pts)	0-15	0
Any abnormal sagging of the span wires?	(1 span = 5pts, 2 or more spans = 10 pts)		0
Any span wire splices?	(1 splice = 5 pts, 2 splices = 10 pts, 3 or more splices = 15 pts)	0-15	0
Any signs of erosion around any of the pole bases?	(yes = 5 pts, no = 0 pts)	0-5	0
Base plate mounted directly to foundation with no leveling nuts?	(yes = 5 pts, no = 0 pts)	0-5	0
Rust or corrosion on the base plate, anchor bolts, or nuts?	(severe 25 pts, moderate 15 pts, light 5 pts, no 0 pts)	0-25	5
Is the pole base welded steel or cast iron?	(cast iron = 10pts)	0-10	0
Any signs of cracking at or near base plate welds?	(10 pts any signs of cracking)	0-10	0
Base plates buried?	(yes + 10 pts, no = 0 pts)		0
Any exposed rebar or abnormal exposure of the anchor bolts?	(yes = 5 pts, no = 0 pts)		0
Any abnormal cracking or spalling of concrete on any of the pole fo	oundations? (moderate = 3 pts, severe = 5 pts)	0-5	0
OTHER:			
Any apparent violations of the Maryland High Voltage Act?	(yes = 10 pts)		0
Any equipment obstructions to walking or biking paths?	(1 obstruction = 1 pt, 2 obstructions = 3 pts, 3 or more = 5 pts)		0
Cabinet conduit capacity:	(Below = 0 pt, At = 3 pts, Above = 5 pts)		3
Overall condition of the hand boxes:	(Good = 0 pt, Fair = 3 pts, Poor = 5 pts)		0
Conduit fill capacity in hand boxes:	(Below = 0 pts, At = 3 pts, Above = 5pts)		3
General condition of the electrical service:	(Good = 0 pts, Fair = 3 pts, Poor = 5pts)	0-5	0
OVERALL SCORE:			36