HOWARD COUNTY DEPARTMENT OF PUBLIC WORKS **CORROSION CONTROL TEST STATION** FIELD DATA SURVEY FORM Location: 08+25 Date Surveyed: 3/7/2005 Near Pumping Station (S) Surveyed by: AC/MJ T/S #: 8WM #2 Contract #: 10-3696 T/S Type: Pipe Size: 12" ST Was Test Station located? YES/NO Yes **TEST STATION CONDITION** Test Box : Filled With Water **Terminal Board:** Good Wires: Good Other: **SURVEY DATA Test Wire** P/Cu-CuSO₄ (V) P/Zn(V) "Off" Size/Description Color "On" "Off" "On" Anode (mA) #10 AWG Blue -0.567 #10 AWG Blue -0.563 4) 6) 7) P/Cu-CuSO₄ = Pipe to Copper - Copper Sulfate Reference Cell P/Zn = Pipe to Zinc Permanent Reference Cell "On" = Reading with Anode(s) connected "Off" = Reading with Anode(s) disconnected I Anode = Current output of anodes REPAIRS MADE Test Box: Terminal Board: Wires: Other: Additional Comments/Recommendations:



Figure 7 – Location of Test Station 8WM2



Figure 8 - Test Station 8WM2 close-up